

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Administrative Office of the Courts

**Report Quarter:** 2018-4 (October)

**Print Date:** 10/09/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
<b>Judicial Branch/AOC</b>						
Construction - Bath County	Bath	2018-2020	Planning			
E-Case and Docket Management System Comments: Programming	Multi	Other	Other			
Henry County	Henry	2014-2016	Design/Phase C			
Mason County Judicial Center (Repairs)	Mason	2016-2018	In Construction	50	02/01/19	
Nicholas County	Nicholas	2014-2016	A/E Selection			
Renovation - Jefferson County Hall of Justice Comments: In discussions with Louisville Metro on MOA.	Jefferson	2018-2020	Other			
Renovation/Addition - Oldham County	Oldham	2018-2020	Awaiting Initiation by Agency			
Simpson County Judicial Center (Repairs)	Simpson	2016-2018	In Construction	25	05/01/19	

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

Reporting Agency: Commonwealth Office of Technology

Report Quarter: 2018-4 (October)

Print Date: 10/09/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
<b>Education &amp; Workforce Development Cabinet/Employment and Training</b>						
Replace Unemployment Insurance System	Franklin	2018-2020	Initiation Phase			
Workforce Development Multiple System Integration Opportunity	Franklin	CPBOC-1/01/17	Initiation Phase			
<b>Finance and Administration Cabinet/Commonwealth Office of Technology</b>						
Enterprise Document Management	Multi	2016-2018	Initiation Phase			
Enterprise Infrastructure - 2016-2018	Multi	2016-2018	Initiation Phase			
Enterprise Infrastructure - 2018-2020	Multi	2018-2020	Initiation Phase			
* Legacy System Retirement	Franklin	2018-2020	Initiation Phase			
<b>Finance and Administration Cabinet/General Administration</b>						
* Business One-Stop Portal - Phase III	Multi	2016-2018	Initiation Phase			
<b>Finance and Administration Cabinet/Revenue</b>						
* Integrated Tax System	Franklin	2018-2020	Initiation Phase			
Property Tax Systems Upgrade	Franklin	2014-2016	Initiation Phase			
<b>General Government Cabinet/KY Communications Network Authority</b>						
* Next Generation Kentucky Information Highway Comments: 50 percent completed	Multi	2014-2016	Execution & Control Phase			
<b>General Government Cabinet/Registry of Election Finance</b>						
* System Modernization	Franklin	2016-2018	Initiation Phase			
<b>General Government Cabinet/Teachers' Retirement System</b>						
Pension Management System Modifications	Franklin	2018-2020	Initiation Phase			
<b>General Government Cabinet/Veteran's Affairs</b>						

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Commonwealth Office of Technology

**Report Quarter:** 2018-4 (October)

**Print Date:** 10/09/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
* Nurse Call System	Multi	2018-2020	Initiation Phase			
<b>Health and Family Services Cabinet/Medicaid Administration</b>						
Eligibility Systems Integration Services Comments: 98 percent completed	Multi	CPBOC-10/01/13	Execution & Control Phase			
* Medicaid Eligibility System Comments: 73 percent completed	Multi	2012-2014	Execution & Control Phase			
<b>Health and Family Services Cabinet/Public Health</b>						
Budget, Accounting and Reporting System	Multi	2018-2020	Initiation Phase			
Electronic Health Record System	Multi	2018-2020	Initiation Phase			
Scan and Image Historical Records	Multi	2018-2020	Initiation Phase			
Vital Statistics Digitized System	Multi	2018-2020	Initiation Phase			
<b>Health and Family Services Cabinet/Secretary's Office (CHFS)</b>						
* Safeguarding Children At Risk (TWIST Re-Write) Comments: 77 percent completed	Multi	2004-2006	Execution & Control Phase			
<b>Justice and Public Safety Cabinet/Corrections</b>						
* Upgrade KY Offender Management System Comments: 75 percent completed	Multi	2014-2016	Execution & Control Phase			
<b>Justice and Public Safety Cabinet/State Police</b>						
Replace/Upgrade Existing Kentucky AFIS Phase II Comments: 96 percent completed	Franklin	2016-2018	Execution & Control Phase			
* Two-Way Radio System Replacement, Phase I	Multi	2018-2020	Initiation Phase			
<b>Labor Cabinet/Secretary's Office (Labor)</b>						
Claims Payment Management System	Franklin	2018-2020	Initiation Phase			
Online Filing System Comments: 40 percent completed	Multi	2014-2016	Execution & Control Phase			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Commonwealth Office of Technology

**Report Quarter:** 2018-4 (October)

**Print Date:** 10/09/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
<b>Postsecondary Education Cabinet/Kentucky State University</b>						
Expand Campus Communications Infrastructure	Franklin	2018-2020	Initiation Phase			
Upgrade Information Technology Infrastructure 2018-2020	Franklin	2018-2020	Initiation Phase			
<b>Postsecondary Education Cabinet/KY Community and Technical College System</b>						
KCTCS Information Technology Infrastructure Upgrade	Multi	2018-2020	Initiation Phase			
<b>Public Protection Cabinet/Horse Racing Commission</b>						
KHRC Integrated Database and Information System Comments: 100 percent completed	Fayette	2012-2014	Closeout Phase	100	09/28/18	09/28/18
<b>Public Protection Cabinet/Housing, Buildings and Construction</b>						
Online Jurisdiction Program	Multi	2018-2020	Initiation Phase			
<b>Tourism, Arts &amp; Heritage Cabinet/KY Historical Society</b>						
* Historical Society Digital Initiatives	Multi	2014-2016	Initiation Phase			
<b>Transportation Cabinet/Gen Admin &amp; Support (Transp)</b>						
* Replace Automated Vehicle Information System (AVIS) Comments: 43 percent completed	Multi	2008-2010	Execution & Control Phase			
* Replace Kentucky Driver Licensing System Comments: 4 percent completed	Multi	2012-2014	Planning Phase			
* Transportation Enterprise Database II	Multi	2016-2018	Initiation Phase			
* Upgrade AASHTOWARE Comments: 81 percent completed	Multi	2014-2016	Execution & Control Phase			
<b>Transportation Cabinet/Vehicle Regulation</b>						
* International Registration Plan System Upgrade Comments: 14 percent completed	Multi	2016-2018	Planning Phase			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Commonwealth Office of Technology

**Report Quarter:** 2018-4 (October)

**Print Date:** 10/09/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
-------------------------------------	---------------	---------------------	---------------	---------------------------	---------------------------	-------------------------

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

Reporting Agency: Finance and Administration Cabinet  
 Report Quarter: 2018-4 (October)  
 Print Date: 10/01/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
<b>Education &amp; Workforce Development Cabinet/Education Dept</b>						
* KSB Howser Hall Renovation	Jefferson	2016-2018	In Construction	65	11/30/18	
* KSB McDaniel/Scoggin Edu Building	Jefferson	2016-2018	In Construction	99	09/02/18	
Comments: AE change order pending to extend substantial completion date due to existing electrical panel issue.						
* KSD High Voltage Electrical Service System	Boyle	CPBOC-9/01/17	In Construction	99	04/01/18	
Comments: AE change order in process to extend Substantial Completion Date due to KU service changeover and one transformer. New primary loop is currently active.						
* KSD New Elementary Building	Boyle	2016-2018	In Construction	65	12/09/18	
<b>Education &amp; Workforce Development Cabinet/Employment and Training</b>						
Hopkinsville HVAC Replacement Project	Christian	2016-2018	Complete/In Warranty	100	12/29/17	11/22/17
<b>Education &amp; Workforce Development Cabinet/KY Educational Television</b>						
KET FCC Repacking Project	Multi	CPBOC-8/01/17	In Construction	43	02/28/19	
Comments: Construction is currently proceeding on schedule						
* Transmitter and Repack	Multi	2018-2020	Awarding Contract			
Addition to KET FCC Repacking Project - ancillary systems and equipment upgrades that the FCC program will not reimburse as well as replacement of microwave radios						
Comments: Selection process is complete, contract award in progress.						
<b>Energy &amp; Environment Cabinet/Environmental Protection</b>						
* Maxey Flats Cap	Fleming	2012-2014	Construction/Multiple Bid Packs			
* State-Owned Dam Repair - 2018-2020	Multi	2018-2020	Awaiting Initiation by Agency			
Willisburg Lake Dam (Washington County)/Bullock Pen Lake Dam (Boone and Grant Counties)						
<b>Finance and Administration Cabinet/Facilities &amp; Support Services</b>						
Capital Plaza Redevelopment	Franklin	Other	In Construction	45	04/15/20	
Senate Bill 238 (2017 Regular Session) authorized the Finance and Administration Cabinet to enter into a public-private partnership (KRS 45A.077), built-to-suit (KRS 56.8161-56.820), or lease-purchase (KRS 56.8035) agreement. Authorization included the authorization under KRS 45.763. CPBOC approved built-to-suit lease award on December 19, 2017.						
Comments: Project under construction and significantly ahead of schedule. Structural steel installation completing this month.						

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Finance and Administration Cabinet

**Report Quarter:** 2018-4 (October)

**Print Date:** 10/01/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
* Council of State Governments Building Complex	Fayette	2012-2014	Complete/Not Closed Out		10/23/15	10/19/15
* DFSS Maintenance Pool - 2016-18 - Capitol Campus Parking Garage - Phase III Reported to CPBOC on 8/15/2017.	Franklin	Pool	Complete/In Warranty	100	07/01/18	07/11/18
* DFSS Maintenance Pool - 2016-18 - Capitol Campus Parking Garage - Phase IV Reported to CPBOC on 8/21/2018.	Franklin	Pool	In Construction	6	12/01/18	
* DFSS Maintenance Pool - 2016-18 - L&N Structural Repair Reported to CPBOC on 8/15/2017.	Jefferson	Pool	In Construction	12	05/17/19	
* DFSS Maintenance Pool - 2016-18 - Roof Repair CHR Building Reported to CPBOC on 2/20/2018.	Franklin	Pool	In Construction	50	10/06/18	
* Emergency Generator Repair or Replacement, COT/CHR	Franklin	2018-2020	Design/Phase A			
* High Voltage System Upgrade - Capitol Campus	Franklin	CPBOC-2/01/18	Awaiting Initiation by Agency			
* HVAC Replacement - CHR Building	Franklin	2016-2018	Bidding			
* Install Energy Management System Controls	Multi	2014-2016	Construction/Multiple Bid Packs			
* L & N Building Floor Replacement	Jefferson	CPBOC-8/01/15	Complete/Not Closed Out	100	05/26/17	05/26/17
* L&N Building Security and Structural Upgrades	Jefferson	2018-2020	Design/Phase A			
* Upgrade Capitol Mechanical and Electrical System, Phase I	Franklin	2018-2020	Design/Phase A			
* Upgrade L&N Building	Jefferson	2016-2018	In Construction	12	05/17/19	
<b>General Government Cabinet/KY River Authority</b>						
Construct Lock and Dam 10	Multi	2016-2018	In Construction	0	12/10/20	
Design and Repair Dam 6	Woodford	2016-2018	Awaiting Initiation by Agency			
Design and Repair Dam 7	Jessamine	2016-2018	Awaiting Initiation by Agency			
Design and Repair Lock and Dam 5	Anderson	2018-2020	Awaiting Initiation by Agency			
Design Dam 10	Multi	2014-2016	Complete/Not Closed Out		05/11/18	05/11/18

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Finance and Administration Cabinet  
**Report Quarter:** 2018-4 (October)  
**Print Date:** 10/01/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Kentucky River Locks and Dams Maintenance and Renovations Pool - 2008-2010 - Dam 8 Renovation Allocation from SPBC #105 agency bond proceeds was in Office of State Budget Director's submittal to CPBOC for 08/27/2013 meeting.	Multi	Pool	Complete/Not Closed Out	100	11/17/16	11/17/16

**General Government Cabinet/Military Affairs**

* Armory Modernization Pool - 2018-2020	Multi	2018-2020	Awaiting Initiation by Agency			
Boone National Guard Fitness Center Project	Franklin	CPBOC-9/01/17	Complete/In Warranty	100	07/15/18	05/30/18
Construct Addition Armory 4 Frankfort	Franklin	2018-2020	Awaiting Initiation by Agency			
Construct Army Aviation Support Facility	Franklin	2012-2014	Complete/Not Closed Out	100	10/07/15	10/21/15
Construct Fire Station Storage Building - Wendell H. Ford Regional Training Center	Muhlenberg	CPBOC-10/01/15	Complete/Not Closed Out		08/05/16	09/26/16
Construct Industrial Building at Bluegrass Station Approved pursuant to KRS 45.763	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Multi-purpose Building Bluegrass Station Approved pursuant to KRS 45.763	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Response Group Building KyANG Phase 1	Jefferson	2018-2020	Awaiting Initiation by Agency			
Construct Two AC 130 Hangars Bluegrass Station Approved pursuant to KRS 45.763	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct WHFRTC Qualification Training Range Was not reauthorized in 2016-2018 budget and authorized as new project for 2018-2020.	Muhlenberg	2018-2020	Design/Phase B			
Demolition of Combined Support Maintenance Shop - Frankfort	Franklin	2014-2016	In Construction	2	01/15/19	
* DMA Bardstown National Guard Armory HVAC and Lighting	Nelson	CPBOC-2/01/18	Complete/In Warranty	100	03/15/18	03/07/18
DMA Interior Renovation Wellman Armory - Boone National Guard Center	Franklin	CPBOC-10/01/17	Awaiting Initiation by Agency			
DMA Range Operations Expansion - WHFRTC	Muhlenberg	CPBOC-10/01/17	Bidding			
DMA Record Holding Facility - Boone National Guard Center	Franklin	CPBOC-10/01/17	Awaiting Initiation by Agency			
Install Solar Panels - Paducah National Guard Armory	McCracken	CPBOC-5/01/17	Complete/In Warranty	100	01/27/18	01/27/18



**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Finance and Administration Cabinet  
**Report Quarter:** 2018-4 (October)  
**Print Date:** 10/01/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Install Solar Panels at Armories Statewide	Multi	2018-2020	Awaiting Initiation by Agency			
Renovation of Bay A in Building 3 at Bluegrass Station	Fayette	2016-2018	Complete/Not Closed Out	100	04/20/17	04/20/17
<b>General Government Cabinet/Veteran's Affairs</b>						
* Construct Bowling Green Veterans' Center SB13 - 2017 Regular Session	Warren	Other	Awaiting Initiation by Agency			
* Construct Fourth State Veterans' Nursing Home	Hardin	2012-2014	Complete/Not Closed Out	100	04/21/17	04/20/17
* Construct State Veterans Cemetery - Southeast Kentucky (Leslie County)	Leslie	2006-2008	Complete/In Warranty	100	11/25/17	11/25/17
* North Cemetery Landslide Repair project	Grant	CPBOC-10/01/14	Complete/Closed Out	100	01/04/15	01/04/15
<b>Health and Family Services Cabinet/Behavioral Health</b>						
Construct Replacement of Eastern State Hospital	Fayette	2008-2010	Complete/Not Closed Out	100	05/31/13	05/31/13
* Electrical & Telecom Upgrade-Western State Hospital Phase II	Christian	2018-2020	Design/Phase C			
* Electrical System Upgrade at Western State Hospital - Design Comments: Phase 2 design has started	Christian	2012-2014	Design/Phase C			
* HVAC System Replacement - Hazelwood	Jefferson	2018-2020	A/E Selection			
* Renovate Oakwood Specialty Clinic	Pulaski	2010-2012	Complete/Closed Out	100	11/29/15	11/18/15
* Renovate/Replace Cottages - Oakwood, Phase I	Pulaski	2018-2020	A/E Selection			
* Replacement of Glasgow State Nursing Facility	Barren	2010-2012	Complete/Not Closed Out	100	05/21/13	05/31/13
* Western State Hospital-Electrical Upgrade-Phase I	Christian	2016-2018	In Construction	85	12/01/18	
<b>Health and Family Services Cabinet/Department for Income Support (CHFS)</b>						
Renovation of Grauman Building	Jefferson	CPBOC-12/01/15	Complete/Not Closed Out	100	07/29/16	07/29/16
<b>Justice and Public Safety Cabinet/Corrections</b>						

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Finance and Administration Cabinet  
**Report Quarter:** 2018-4 (October)  
**Print Date:** 10/01/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Corrections Maintenance Pool - 2016-18 - Reformatory Psychiatric Treatment Unit HVAC Replacement Reported to CPBOC on 2/21/2017.	Oldham	Pool	Awaiting Initiation by Agency			
* Demolish & Repair Tower KSR Reallocation from Stabilization of Dorm 8 Kentucky State Reformatory (\$4,155,000) and Repair and Stabilize Tower Kentucky State Reformatory (\$3,716,000) Comments: Pending issuance of Request for Proposals	Oldham	2018-2020	A/E Selection			
* Kentucky Correctional Institution for Women-Sewer Plant/Line Comments: Justice is currently working with Louisville MSD to create agreements for new sewer connection. Designer is completing Phase A documents for the connect to MSD.	Shelby	2016-2018	Design/Phase A			
* Kentucky State Reformatory Renovate, Upgrade, Replace Repair and Stabilize Tower Kentucky State Reformatory \$3.716 million of the \$3.797 million in bond funds authorized was reallocated to Demolish & Repair Tower KSR.	Oldham	2010-2012	Complete/Not Closed Out	100	11/27/12	06/11/13
* Replace Perimeter Fence, Kentucky State Reformatory Stabilization of Dorm 8 Kentucky State Reformatory \$4.155 million in bond funds authorized was reallocated to Demolish and Repair Tower KSR.	Oldham	2018-2020	Awaiting Initiation by Agency			
	Oldham	2016-2018	Combined Authorities			

**Justice and Public Safety Cabinet/Criminal Justice Training**

Bizzack Complex HVAC Repair/Replacement Comments: Construction on Phase 1 is 95% complete. Reviewing Phase C design documents for Phase II of Construction.	Madison	2016-2018	In Construction	60	07/20/18	
Funderburk Building HVAC Upgrade Comments: Construction on Phase 1 is 95% complete. Reviewing Phase C design documents for Phase II of Construction.	Madison	2016-2018	In Construction	60	07/20/18	
Funderburk HVAC Upgrade	Madison	CPBOC-10/01/15	Complete/Not Closed Out	100	11/08/16	11/08/16

**Justice and Public Safety Cabinet/Secretary's Office (Justice and Public Safety)**

* Medical Examiner Office - Renovation of Bingham Building	Jefferson	CPBOC-10/01/15	Complete/Not Closed Out	100	01/31/17	01/31/17
--	-----------	----------------	-------------------------	-----	----------	----------

**Postsecondary Education Cabinet/Eastern Kentucky University**

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Finance and Administration Cabinet  
**Report Quarter:** 2018-4 (October)  
**Print Date:** 10/01/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
* Construct Science Building - Phase 2 and 3	Madison	2014-2016	Complete/Not Closed Out	100	10/25/17	08/17/17
Construct Student Athlete Support Facility	Madison	2014-2016	Pending Authorization			
Renovate/Improve Athletics Facilities	Madison	2014-2016	Complete/In Warranty	100	10/01/17	10/05/17
<b>Postsecondary Education Cabinet/Kentucky State University</b>						
Center for Families and Children	Franklin	CPBOC-12/01/08	Complete/Not Closed Out	100	12/02/11	12/29/11
Expand Emergency Notification System	Franklin	2016-2018	Awaiting Initiation by Agency			
Kentucky State University Old Federal Building Renovation, Phase I	Franklin	CPBOC-12/01/09	Complete/Not Closed Out	100	07/20/12	07/20/12
Renovate Atwood Agricultural Research Building	Franklin	2012-2014	Design/Phase C			
Renovation and Renewal Education & General Projects Pool	Franklin	2018-2020	Awaiting Initiation by Agency			
* Repair Boilers and Aging Distribution Lines	Franklin	2014-2016	In Construction	99	07/27/18	
Comments: Few issues concerning Commissioning of Controls and submission of Final As Built drawings are pending. Phase one of Project 99.9% complete. Phase II design beginning soon.						
Repair Boilers and Aging Distribution Lines Phase II	Franklin	2018-2020	Awaiting Initiation by Agency			
<b>Postsecondary Education Cabinet/KY Community and Technical College System</b>						
Acquisition of KCTCS System Office Building	Woodford	2018-2020	Awaiting Initiation by Agency			
Const Advanced Technology Ctr. Phase II - Owensboro CTC	Daviess	2014-2016	Complete/In Warranty	100	11/15/17	02/08/18
Construct 2D Arts School Phase I - WKCTC	McCracken	2014-2016	Complete/Not Closed Out	100	03/09/17	03/09/17
Construct Addition to Building 2 - Somerset CC South	Pulaski	2018-2020	Awaiting Initiation by Agency			
* Construct Advanced Manufacturing Facility - Bluegrass CTC	Scott	2014-2016	Complete/In Warranty	100	12/28/17	12/28/17
Comments: STILL IN WARRANTY						
Construct Ag Health & Career Tech - Hopkinsville CC Ph I	Christian	2014-2016	In Construction	36	03/18/19	
Construct and/or Procure Fire Commission System Office Building	Fayette	2016-2018	In Construction	80	11/07/18	

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Finance and Administration Cabinet

**Report Quarter:** 2018-4 (October)

**Print Date:** 10/01/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Construct Arts and Humanities Building - Somerset CC North Comments: Agency continues to hold until funds are available to proceed with phases C & D.	Pulaski	2014-2016	Design/Phase B			
Construct Carrollton Campus Phase I - Jefferson CTC	Jefferson	2014-2016	Complete/Not Closed Out	100	06/25/17	08/28/17
Construct Community Intergenerational Center (design) - Hazard CTC	Perry	2014-2016	In Construction	25	07/12/19	
Construct CPAT Center, State Fire and Rescue Training	Fayette	2014-2016	In Construction	80	11/07/18	
Construct Educational Alliance Ctr - Middlesboro - SE KYCTC	Bell	2014-2016	In Construction	80	10/13/18	
Construct Instructional Complex - Southcentral CTC Comments: Construction issues outstanding to be resolved with CM-GC prior to completion of Liquidated Damage Change Order.	Warren	2014-2016	In Construction	99	10/31/17	
Construct MCTC/MSU Postsecondary Ctr of Exc Ph I	Rowan	2014-2016	Complete/In Warranty	100	11/16/17	11/16/17
Construct New Entrance - Leestown - Bluegrass CTC	Fayette	2016-2018	Complete/In Warranty	100	08/28/17	09/21/17
Construct NRPC Parking Lot - Fire Commission	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Pikeville Technology Center - Big Sandy CTC	Pike	CPBOC-10/01/15	In Construction	55	11/04/18	
Construct Postsecondary Ed Center - Madisonville CC	Hopkins	2014-2016	Complete/In Warranty	100	12/19/17	12/19/17
Construct State Fire Rescue Training Area 7 Building	Boone	2016-2018	In Construction	30	11/07/18	
Construct Technology Dr Campus Expansion-Ashland CTC	Carter	2018-2020	Awaiting Initiation by Agency			
Design and Construct Carrollton Campus, Phase I - Jefferson CTC	Jefferson	2012-2014	Complete/Not Closed Out		06/25/17	08/25/17
Design and Construct Newtown Campus, Phase I - Bluegrass CTC	Fayette	2012-2014	Complete/Not Closed Out	100	07/28/14	07/28/14
Expansion of Pikeville Campus - Big Sandy CTC Comments: Agency continues to hold until funds are available for phases C & D.	Pike	2014-2016	Design/Phase B			
Improve Facilities-Bluegrass CTC, Winchester-Clark Co Campus	Clark	2018-2020	Awaiting Initiation by Agency			
Improve Parking Lots - Jefferson CTC	Jefferson	2018-2020	Awaiting Initiation by Agency			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Finance and Administration Cabinet  
**Report Quarter:** 2018-4 (October)  
**Print Date:** 10/01/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
KCTCS CEMCS Upgrades Pool	Multi	2018-2020	Awaiting Initiation by Agency			
Newtown Campus Expansion - Bluegrass CTC Comments: still in warranty	Fayette	2014-2016	Complete/In Warranty	100	12/12/17	12/12/17
Relocate Student Center - Henderson CC	Henderson	2018-2020	Awaiting Initiation by Agency			
Renovate Admin Building Newtown Campus - Bluegrass CTC	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate Administration Building- Whitesburg - Southeast CTC	Letcher	2018-2020	Awaiting Initiation by Agency			
Renovate Auditorium Building - Hopkinsville CC	Christian	2018-2020	Awaiting Initiation by Agency			
Renovate Building, New Parking and Loop Road - BGTC	Fayette	2012-2014	Complete/Not Closed Out	100	08/15/14	08/15/14
Renovate Campus Wide Facilities - Henderson CC	Henderson	2014-2016	Complete/In Warranty	100	12/08/17	12/08/17
Renovate Dental Hygiene Clinic - Big Sandy CTC - Mayo Campus	Johnson	2018-2020	Awaiting Initiation by Agency			
Renovate Downtown Campus - Owensboro CTC	Daviess	2018-2020	Awaiting Initiation by Agency			
Renovate Downtown Campus Phase II - JCTC - Additional	Jefferson	2010-2012	Complete/Not Closed Out	100	06/01/17	06/01/17
Renovate Facilities Maysville Campus	Mason	2018-2020	Awaiting Initiation by Agency			
Renovate Falkenstine-Southeast CTC, Cumberland	Harlan	2018-2020	Awaiting Initiation by Agency			
Renovate Learning Resource Center, Ashland CTC	Boyd	2018-2020	Awaiting Initiation by Agency			
Renovate Main Bldg - College Drive - Ashland CTC	Boyd	2014-2016	Complete/In Warranty	100	12/28/17	12/28/17
Renovate Owen Classroom Building - Elizabethtown CTC	Hardin	2014-2016	Complete/In Warranty	100	11/15/17	12/15/07
Renovate Southeastern Campus - Owensboro CTC	Daviess	2018-2020	Awaiting Initiation by Agency			
Renovate Sullivan Technology Center - Henderson CC	Henderson	2018-2020	Awaiting Initiation by Agency			
Renovate Technical Campus - Madisonville CC	Hopkins	2018-2020	Awaiting Initiation by Agency			
Renovations Main Campus - West Kentucky CTC	McCracken	2018-2020	Awaiting Initiation by Agency			
Repair/Replace Roofs - Hazard CTC	Multi	2018-2020	Awaiting Initiation by Agency			
Replace HVAC System Phase I - Owensboro CTC	Daviess	2018-2020	Awaiting Initiation by Agency			
Replace HVAC Units - Somerset CC South Campus	Pulaski	2018-2020	Awaiting Initiation by Agency			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Finance and Administration Cabinet  
**Report Quarter:** 2018-4 (October)  
**Print Date:** 10/01/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Replace Meece HVAC System - Somerset CC - North Campus	Pulaski	2018-2020	Awaiting Initiation by Agency			
Replace Roofs - Big Sandy CTC - Collegewide	Multi	2018-2020	Awaiting Initiation by Agency			
Site and Infrastructure Improvements - Somerset CC Comments: Agency continues to hold until funds are available for Phase D.	Pulaski	2014-2016	Design/Phase C			
Soil Stabilization Godbey-Southeast, Cumberland	Harlan	2018-2020	Awaiting Initiation by Agency			
Stabilize Soil Technical Campus - Hazard CTC Comments: no change	Perry	2018-2020	Awaiting Initiation by Agency			
Upgrade HVAC Systems - Big Sandy CTC - Collegewide	Multi	2018-2020	Awaiting Initiation by Agency			
Upgrade Newtown Campus Buildings and Infrastructure - Bluegrass	Fayette	2016-2018	Awaiting Initiation by Agency			
Upgrade Sprinkler Systems - West KY CTC	McCracken	2018-2020	Awaiting Initiation by Agency			
Upgrade Welding Shop - Big Sandy CTC - Mayo Campus	Johnson	2018-2020	Awaiting Initiation by Agency			
* Workforce Development Construction Pool - Constr. Adv. Manuf. Ctr. - Bluegrass CTC, Danville comb. \$2.736 million bond funded Workforce Development Construction Pool allocation with use of \$5 million in restricted funds authorized in HB 200; reported to CPBOC on 8/21/2018.	Boyle	Pool	A/E Selection			
* Workforce Development Construction Pool - Constr. Adv. Manuf. Ctr. - Jefferson CTC, Downtown Match for \$15.2 million bond funded Workforce Development Construction Pool allocation was approved by CPBOC on 9/19/2017.	Jefferson	Pool	Awaiting Initiation by Agency			
* Workforce Development Construction Pool - Constr. Community Intergenerational Ctr. -Hazard CTC, Lees \$2 million for the design portion was authorized 2014-2016 as a KCTCS BuildSmart Investment for Kentucky Competitiveness project.  Match for \$2.88 million bond funded Workforce Development Construction Pool allocation was approved by CPBOC on 9/19/2017.	Breathitt	Pool	Awaiting Initiation by Agency			
* Workforce Development Construction Pool - Renovate Leestown Campus - Bluegrass CTC (combined auth) \$3.04 million bond funded Workforce Development Construction Pool allocation with use of \$2.935 million of the \$6 million in restricted funds authorized in HB 303; reported to CPBOC on 2/20/2018. Comments: no change	Fayette	Pool	Awaiting Initiation by Agency			
* Workforce Development Construction Pool - Renovate Manufacturing Labs - Somerset CC, South Campus Match for \$3.8 million bond funded Workforce Development Construction Pool allocation was approved by CPBOC on 9/19/2017.	Pulaski	Pool	Complete/In Warranty	100	05/15/18	05/15/18

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Finance and Administration Cabinet  
**Report Quarter:** 2018-4 (October)  
**Print Date:** 10/01/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
* Workforce Development Construction Pool - Renovate/Equip Manufacturing Labs - West Kentucky CTC \$3.04 million bond funded Workforce Development Construction Pool allocation was reported to CPBOC on 9/19/2017. Comments: Awaiting a change order to revise substantial completion date due to Agency delays with fire alarm and security system.	McCracken	Pool	In Construction	99	08/09/18	
* Workforce Development Construction Pool - Renovate/Equip Manufacturing Labs -Owensboro CTC, Downtown Match for \$2.858 million bond funded Workforce Development Construction Pool allocation was approved by CPBOC on 9/19/2017.	Daviess	Pool	Bidding			
* Workforce Development Construction Pool - Welding Facility Renov./Training Lab Addit. - Hopkinsville The \$1.6 million restricted funds authorization in HB 303 will not be used as \$321,180 restricted funds match, for \$2.353 million bond funded Workforce Development Construction Pool allocation, was approved by CPBOC as a scope increase on 2/20/18.	Christian	Pool	Design/Phase A			

**Postsecondary Education Cabinet/Morehead State University**

Construct Campus Recreation Center	Rowan	2008-2010	Complete/Not Closed Out	100	04/19/11	06/01/11
Construct Food Service/Retail and Parking Structure	Rowan	2014-2016	Complete/In Warranty	100	10/27/17	10/27/17
Construct Student Residential Facilities	Rowan	2014-2016	Complete/Not Closed Out		10/08/16	11/15/16
Design Residence Hall Renovation/Improvement (Nunn Hall Renovation)	Rowan	2004-2006	Complete/Not Closed Out	100	02/12/09	03/19/09
* Renovate/Expand Student Services Facility	Rowan	2014-2016	In Construction	93	11/20/18	

**Tourism, Arts & Heritage Cabinet/Fish & Wildlife Resources**

Bullock Pen Lake Dam/Spillway Upgrade	Grant	2006-2008	Design/Phase C			
Camp Currie Dining Hall Construction	Marshall	2016-2018	Complete/In Warranty	100	05/01/18	05/25/18
FILO Office Space	Franklin	2016-2018	Complete/In Warranty	100	03/01/18	04/26/18

**Tourism, Arts & Heritage Cabinet/KY Center for the Arts**

* KCA - Barrel Vault Roof and Ceiling Repairs Comments: Project on hold.	Jefferson	CPBOC-3/01/18	In Construction	50	08/31/18	
KCA - Chiller Replacement	Jefferson	CPBOC-12/01/15	Complete/In Warranty	100	01/10/18	09/18/17
KCA - Fire Damage Restoration	Jefferson	CPBOC-9/01/18	Bidding			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Finance and Administration Cabinet  
**Report Quarter:** 2018-4 (October)  
**Print Date:** 10/01/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
* KCA - Roof Replacement	Jefferson	2014-2016	Complete/Not Closed Out	100	07/29/17	07/12/17
<b>Tourism, Arts &amp; Heritage Cabinet/KY Horse Park</b>						
Campground Utility Infrastructure	Fayette	2018-2020	Awaiting Initiation by Agency			
* Outdoor Equine Event Stadium	Fayette	2006-2008	Complete/Closed Out	100	04/10/09	04/14/09
<b>Tourism, Arts &amp; Heritage Cabinet/Parks</b>						
Construct Lodge and or Resort Facilities at Yatesville Lake Approved pursuant to KRS 45A.077	Lawrence	2018-2020	Awaiting Initiation by Agency			
Construct or Renovate Lodge Facilities at Natural Bridge Approved pursuant to KRS 45A.077	Multi	2018-2020	Awaiting Initiation by Agency			
* Greenbo Lake Lodge Fire Restoration	Greenup	CPBOC-2/01/16	Complete/Not Closed Out	100	07/05/16	08/15/16
* Jefferson Davis Monument Re-sealing	Todd	2014-2016	Complete/Not Closed Out	100	02/01/17	02/21/17
* Jenny Wiley Fire Restoration	Floyd	CPBOC-2/01/17	Complete/Not Closed Out	100	07/03/17	06/07/17
* Kentucky Infrastructure Authority Water and Sewer Project - Taylorsville Lake Sewer System Impr. Infrastructure Revolving Loan Program (Fund B) loan approved by CPBOC on 2/2018, with \$60,000 general fund allocation (appropriation increase) from the Parks Renovations and Repairs pool in House Bill 10 (2016 Regular Session) approved by CPBOC on 4/2018	Spencer	Pool	Awaiting Initiation by Agency			
Multiple Maintenance Pools - Terrace-Dining Room Roof (Cumberland Falls State Resort Park Lodge) Reported to CPBOC on 9/16/2014.	Whitley	Pool	Complete/Not Closed Out	100	12/15/14	05/28/15
Relocate Marina - Rough River Comments: Assessing liquidated damages to contractor. Remaining funds will be used to correct additional problems.	Grayson	2014-2016	In Construction	99	04/06/18	
* Upgrade Guest Accommodations Comments: Agency finishing project.	Multi	2014-2016	In Construction	90	12/31/18	
* Upgrade Wastewater System - Fort Boonesborough	Madison	2012-2014	Planning			
<b>Tourism, Arts &amp; Heritage Cabinet/State Fair Board</b>						



**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Finance and Administration Cabinet  
**Report Quarter:** 2018-4 (October)  
**Print Date:** 10/01/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
* Agricultural Development Board - Cardinal Stadium Demolition (Kentucky Exposition Center) Reported to CPBOC on 8/21/2018.	Jefferson	Pool	Bidding			
Construct Agri-Plex at Exposition Center Approved pursuant to KRS 45.763	Jefferson	2018-2020	Awaiting Initiation by Agency			
Construct Gate One Hotel at Kentucky Exposition Center Approved pursuant to KRS 45.763	Jefferson	2018-2020	Awaiting Initiation by Agency			
Construct Hotel Development at Exposition Center Approved pursuant to KRS 45.763	Jefferson	2018-2020	Awaiting Initiation by Agency			
* Freedom Hall Sewer Line Replacement Comments: New phase to be bid in September 2018	Jefferson	2014-2016	In Construction	95	08/24/17	
* Kentucky Exposition Center Roof Repair	Jefferson	2016-2018	Complete/Not Closed Out	100	03/24/17	03/24/17
* Ky International Convention Center Renovation and Expansion Comments: The CM/GC has yet to achieve contract substantial completion requirements. Work continues to complete those requirements while the using agency is occupying the facility.	Jefferson	2014-2016	In Construction	97	07/20/18	
* Ky International Convention Center Roof Replacement	Jefferson	2018-2020	Design/Phase A			
Ky. Fair and Exposition Center - Freedom Hall Phase II Hail Damage Roof Repair	Jefferson	CPBOC-8/01/15	Complete/Not Closed Out	100	12/16/17	10/11/16
* Ky. Fair and Exposition Center - Freedom Hall Repair Project	Jefferson	CPBOC-3/01/14	Complete/Not Closed Out	100	11/30/15	11/30/15
Ky. Fair and Exposition Center - South Wing, A, B, and East Hall Roof Repair	Jefferson	CPBOC-11/01/15	Complete/Not Closed Out	100	03/24/17	03/24/17
<b>Transportation Cabinet/Department of Aviation</b>						
* Kingair Engine Overhaul	Franklin	CPBOC-9/01/17	Awaiting Initiation by Agency			
<b>Transportation Cabinet/Department of Highways</b>						
Hart County Rest Area	Hart	CPBOC-1/01/17	Awaiting Initiation by Agency			
Rowan County Weigh Station Project	Rowan	CPBOC-8/01/17	Complete/In Warranty	100	09/21/18	09/21/18
* TRIMARC Building Extension	Jefferson	CPBOC-1/01/16	Complete/Not Closed Out	100	11/25/16	11/25/16

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Finance and Administration Cabinet  
**Report Quarter:** 2018-4 (October)  
**Print Date:** 10/01/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
<b>Transportation Cabinet/Gen Admin &amp; Support (Transp)</b>						
* Construct Ballard County Maintenance Facility and Salt Storage Structure	Ballard	2012-2014	Awaiting Initiation by Agency			
* Construct C-1 Garage	Franklin	2014-2016	Complete/Closed Out	100	05/07/17	05/07/17
* Construct Clay County District 11 Office Reallocation from Construct Manchester (D-11) District Office (\$7.445 million)	Clay	2018-2020	Planning			
* Construct Crittenden County Maintenance Facility and Salt Storage Structure Was not reauthorized in 2016-2018 budget and authorized as new project for 2018-2020.	Crittenden	2018-2020	Design/Phase B			
* Construct Harrison County Maintenance Facility and Salt Storage Structure	Harrison	2012-2014	Complete/In Warranty		05/16/18	05/03/18
* Construct Henderson County Maintenance Facility and Salt Storage Structure	Henderson	2012-2014	Complete/In Warranty	100	07/15/18	07/02/18
* Construct Hopkins Co. Maintenance Facility & Salt Storage	Hopkins	2018-2020	Awaiting Initiation by Agency			
* Construct Jackson (D-10) District Office	Breathitt	2014-2016	Complete/In Warranty	100	04/15/18	03/15/18
* Construct Knott County Maintenance Facility and Salt Storage Structure	Knott	2012-2014	Awaiting Initiation by Agency			
Construct Manchester (D-11) District Office \$6.6 million (2014-2016) and \$845,000 million (2016-2018) from the road fund was reallocated to Construct Clay County District 11 Office	Clay	2014-2016	Combined Authorities			
* Construct Menifee County Maintenance Facility and Salt Storage Structure	Menifee	2012-2014	Complete/In Warranty	100	07/09/18	06/18/18
* Construct Muhlenberg County Maintenance Facility and Salt Storage Structure	Muhlenberg	2012-2014	Complete/In Warranty		07/08/18	07/05/18
* Construct Nicholas County Maintenance Facility and Salt Storage Structure	Nicholas	2012-2014	Revising/Rebidding			

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - SUPPLEMENT**

**Reporting Agency:** Finance and Administration Cabinet  
**Report Quarter:** 2018-4 (October)  
**Print Date:** 10/01/2018

<u>Cabinet/Agency/Project Title</u>	<u>Scheduled Closeout</u>	<u>Account Balance</u>	<u>Explanation - Why has the account not been closed?</u>
<b>Finance and Administration Cabinet/Facilities &amp; Support Services</b>			
* Council of State Governments Building Complex	11/19/16	\$77,387.02	Areas of existing concrete have deteriorated to the point that replacement will be necessary soon. Project funds will be necessary to "fix" the problems.
* L & N Building Floor Replacement	06/26/18	\$59,519.61	Clearing encumbrances so project may be closed.
<b>General Government Cabinet/KY River Authority</b>			
Design Dam 10	06/11/19	\$1.00	Held to move to new account
Kentucky River Locks and Dams Maintenance and Renovations Pool - 2008-2010 - Dam 8 Renovation	12/17/17	\$38,590.62	Waiting for agency to close
<b>General Government Cabinet/Military Affairs</b>			
Construct Army Aviation Support Facility	11/21/16	\$80,469.08	Awaiting agency to initiate the closing
Construct Fire Station Storage Building - Wendell H. Ford Regional Training Center	10/26/17	\$28,126.05	Awaiting Agency to close project
Renovation of Bay A in Building 3 at Bluegrass Station	05/20/18	\$4,500.00	WILL REQUEST USING AGENCY TO CLOSE
<b>General Government Cabinet/Veteran's Affairs</b>			
* Construct Fourth State Veterans' Nursing Home	05/20/18	\$1,042,770.39	Have under construction a parking lot expansion project utilizing project funds.
<b>Health and Family Services Cabinet/Behavioral Health</b>			
Construct Replacement of Eastern State Hospital	06/30/14	\$630,281.77	Legal Issues still in Process
* Replacement of Glasgow State Nursing Facility	06/30/14	\$40,000.00	Various Design and Building issues still pending resolution.
<b>Health and Family Services Cabinet/Department for Income Support (CHFS)</b>			
Renovation of Grauman Building	08/29/17	\$9,488.64	Using Agency in process of closing account.
<b>Justice and Public Safety Cabinet/Corrections</b>			
* Kentucky State Reformatory Renovate, Upgrade, Replace	07/11/14	\$3,297.00	Agency has been advised that project should be closed.
<b>Justice and Public Safety Cabinet/Criminal Justice Training</b>			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - SUPPLEMENT**

**Reporting Agency:** Finance and Administration Cabinet  
**Report Quarter:** 2018-4 (October)  
**Print Date:** 10/01/2018

<u>Cabinet/Agency/Project Title</u>	<u>Scheduled Closeout</u>	<u>Account Balance</u>	<u>Explanation - Why has the account not been closed?</u>
Funderburk HVAC Upgrade	12/08/17	\$26,700.00	Reviewing Water Treatment issues for possible solution with remaining funding.
<b>Justice and Public Safety Cabinet/Secretary's Office (Justice and Public Safety)</b>			
* Medical Examiner Office - Renovation of Bingham Building	02/28/18	\$66,163.78	Using Agency has been requested to close account.
<b>Postsecondary Education Cabinet/Eastern Kentucky University</b>			
* Construct Science Building - Phase 2 and 3	09/17/18	\$2,828,540.03	Agency will be using remaining funds to purchase educational equipment.
<b>Postsecondary Education Cabinet/Kentucky State University</b>			
Center for Families and Children	01/29/13	\$1.00	USING AGENCY IS CLOSING PROJECT
Kentucky State University Old Federal Building Renovation, Phase I	08/20/13	\$5,250.00	USING AGENCY IS CLOSING PROJECT
<b>Postsecondary Education Cabinet/Ky Community and Technical College System</b>			
Construct 2D Arts School Phase I - WKCTC	04/09/18	\$32,844.07	Awaiting agency to close project
Construct Carrollton Campus Phase I - Jefferson CTC	09/28/18	\$1,195,657.12	Phase 3 (MEP and Sitework Improvements) contract is currently being awarded; substantial completion date for this phase is 12/21/2018.
Design and Construct Carrollton Campus, Phase I - Jefferson CTC	09/25/18	\$1,195,657.12	Phase 3 (MEP and Sitework Improvements) contract is currently being awarded; substantial completion date for this phase is 12/21/2018.
Design and Construct Newtown Campus, Phase I - Bluegrass CTC	08/28/15	\$40,000.00	will ask using agency to close it
Renovate Building, New Parking and Loop Road - BGTC	09/15/15	\$6,869.00	will request using agency to close out
Renovate Downtown Campus Phase II - JCTC - Additional	07/01/18	\$68,000.02	Pending agency confirmation that project should be closed.
<b>Postsecondary Education Cabinet/Morehead State University</b>			
Construct Campus Recreation Center	07/01/12	\$53,233.28	Awaiting agency authorization to close project.
Construct Student Residential Facilities	12/15/17	\$861,565.26	Awaiting agency authorization to close project.
Design Residence Hall Renovation/Improvement (Nunn Hall Renovation)	04/19/10	\$1,215.33	We need to close this project.
<b>Tourism, Arts &amp; Heritage Cabinet/KY Center for the Arts</b>			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - SUPPLEMENT**

Reporting Agency: Finance and Administration Cabinet  
 Report Quarter: 2018-4 (October)  
 Print Date: 10/01/2018

<u>Cabinet/Agency/Project Title</u>	<u>Scheduled Closeout</u>	<u>Account Balance</u>	<u>Explanation - Why has the account not been closed?</u>
* KCA - Roof Replacement	08/12/18	\$477,240.76	Agency determining if additional work should be done.
<b>Tourism, Arts &amp; Heritage Cabinet/Parks</b>			
* Greenbo Lake Lodge Fire Restoration	09/15/17	\$1,110.75	Agency has been notified that account should be closed.
* Jefferson Davis Monument Re-sealing	03/21/18	\$47,996.75	Awaiting agency to close project
* Jenny Wiley Fire Restoration	07/07/18	\$40,535.80	Awaiting the agency to initiate closing
Multiple Maintenance Pools - Terrace-Dining Room Roof (Cumberland Falls State Resort Park Lodge)	06/28/16	\$10,162.55	Waiting or response from General Contractor's bonding company regarding repairs to roof system.
<b>Tourism, Arts &amp; Heritage Cabinet/State Fair Board</b>			
* Kentucky Exposition Center Roof Repair	04/24/18	\$23,622.00	Agency is confirming if additional work should be done.
Ky. Fair and Exposition Center - Freedom Hall Phase II Hail Damage Roof Repair	11/11/17	\$53,700.00	Agency determining if additional work should be done.
* Ky. Fair and Exposition Center - Freedom Hall Repair Project	12/30/16	\$165,184.86	Agency determining if additional work should be done.
Ky. Fair and Exposition Center - South Wing, A, B, and East Hall Roof Repair	04/24/18	\$23,622.00	Agency determining if additional work should be done.
<b>Transportation Cabinet/Department of Highways</b>			
* TRIMARC Building Extension	12/25/17	\$7,840.00	Pending using agency close out of project.

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Eastern Kentucky University

**Report Quarter:** 2018-4 (October)

**Print Date:** 10/03/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
<b>Postsecondary Education Cabinet/Eastern Kentucky University</b>						
Academic Computing Pool	Madison	2018-2020	Awaiting Initiation by Agency			
Administrative Computing Pool	Madison	2018-2020	Awaiting Initiation by Agency			
Campus Data Network Pool	Madison	2018-2020	Awaiting Initiation by Agency			
Campus Infrastructure Upgrade Authorized pursuant to KRS 45.763	Madison	2018-2020	Awaiting Initiation by Agency			
Comprehensive Aviation Expansion	Madison	2018-2020	Awaiting Initiation by Agency			
Construct Alumni and Welcome Center	Madison	2018-2020	Awaiting Initiation by Agency			
Construct Dining Facility Authorized pursuant to KRS 45.763	Madison	2016-2018	Complete/In Warranty	100	12/20/17	01/15/18
Construct ECU Early Childhood Center	Madison	2018-2020	Awaiting Initiation by Agency			
Construct ECU Scholar House	Madison	2016-2018	Complete/In Warranty	100	09/15/17	09/15/17
Construct New Model Laboratory School	Madison	2018-2020	Awaiting Initiation by Agency			
Construct New Student Housing Authorized pursuant to KRS 45.763	Madison	2014-2016	Complete/In Warranty	100	10/15/17	12/13/17
Construct Regional Health Facility	Madison	2018-2020	Awaiting Initiation by Agency			
Construct Student Health Center	Madison	2018-2020	Awaiting Initiation by Agency			
Construct Student Life Facilities	Madison	2016-2018	In Construction	28	08/24/19	
Improve Campus Pedestrian, Parking and Transport	Madison	2018-2020	Awaiting Initiation by Agency			
Innovation and Commercialization Pool	Madison	2018-2020	Awaiting Initiation by Agency			
Miscellaneous Maintenance Pool 2016-18 - Telford Hall AC Replacement \$4.9 million allocation reported to CPBOC on 2/21/2017	Madison	Pool	Complete/Closed Out	100	08/07/17	08/07/17
Property Acquisitions Pool	Madison	2018-2020	Awaiting Initiation by Agency			
Renovate and Upgrade Heat Plant	Madison	2018-2020	Awaiting Initiation by Agency			
Renovate Mechanical Systems Pool	Madison	2018-2020	Awaiting Initiation by Agency			
Renovate Moore-Memorial-Roark Building	Madison	2018-2020	Awaiting Initiation by Agency			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Eastern Kentucky University

**Report Quarter:** 2018-4 (October)

**Print Date:** 10/03/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Renovate Women's Softball and Soccer Complex	Madison	2018-2020	Awaiting Initiation by Agency			
Repair/Replace Infrastructure/Building Systems	Madison	2018-2020	Awaiting Initiation by Agency			
Replace and Renovate Student Housing Authorized pursuant to KRS 45.763	Madison	2018-2020	Awaiting Initiation by Agency			
Replace and Renovate Student Housing Authorized pursuant to KRS 45.763 - Final Authorization for Purchase of Grand Campus/Construction of Carloftis Gardens and Parking Garage Improvements	Madison	2016-2018	Awaiting Initiation by Agency			
Upgrade and Improve Athletics Facilities	Madison	2018-2020	Awaiting Initiation by Agency			
Upgrade and Improve Residence Halls	Madison	2018-2020	Awaiting Initiation by Agency			
Upgrade Steam Lines	Madison	2018-2020	Awaiting Initiation by Agency			

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Morehead State University

**Report Quarter:** 2018-4 (October)

**Print Date:** 10/03/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
<b>Postsecondary Education Cabinet/Morehead State University</b>						
Capital Renewal and Maintenance Pool-Auxiliary	Rowan	2018-2020	Awaiting Initiation by Agency			
Capital Renewal and Maintenance Pool-E&G	Rowan	2018-2020	Awaiting Initiation by Agency			
Capital Renewal and Maintenance Pool-Univ. Farm	Rowan	2018-2020	Awaiting Initiation by Agency			
Comply with ADA - Auxiliary	Rowan	2018-2020	Awaiting Initiation by Agency			
Construct Kentucky Center for Traditional Music Phase II	Rowan	2018-2020	Awaiting Initiation by Agency			
Construct New Volleyball Facility - Phase 2	Rowan	2018-2020	Awaiting Initiation by Agency			
Construct University Welcome Center/Alumni House	Rowan	2018-2020	Awaiting Initiation by Agency			
Construct Volleyball Facility	Rowan	CPBOC-11/01/14	Complete/Not Closed Out	100	03/25/16	03/25/16
Enhance Library Automation Resources	Rowan	2018-2020	Awaiting Initiation by Agency			
Enhance Network/Infrastructure Resources	Rowan	2014-2016	Awaiting Initiation by Agency			
Lappin Hall Chiller Replacement	Rowan	CPBOC-4/01/17	Complete/In Warranty	100	04/15/18	04/15/18
Reconstruct Central Campus	Rowan	2018-2020	Awaiting Initiation by Agency			
Renovate Alumni Tower Ground Floor	Rowan	2018-2020	Awaiting Initiation by Agency			
Renovate Cartmell Residence Hall	Rowan	2016-2018	Awaiting Initiation by Agency			
Renovate Howell-McDowell	Rowan	2018-2020	Awaiting Initiation by Agency			
Renovate Third Street Eats	Rowan	2018-2020	Awaiting Initiation by Agency			
Replace Electrical Switchgear B	Rowan	2018-2020	Awaiting Initiation by Agency			
Replace Exterior Precast Panels-Nunn Hall	Rowan	2018-2020	Awaiting Initiation by Agency			
Replace Turf on Jacobs Field	Rowan	2018-2020	Awaiting Initiation by Agency			
Upgrade Administrative Office Systems	Rowan	2018-2020	Awaiting Initiation by Agency			
Upgrade Campus Fire and Security Systems	Rowan	2018-2020	Awaiting Initiation by Agency			
Upgrade Instructional PCs/LANS/Peripherals	Rowan	2018-2020	Awaiting Initiation by Agency			
Water Plant Sediment Basin	Rowan	2018-2020	Planning			

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).



**QUARTERLY CAPITAL PROJECTS STATUS REPORT - SUPPLEMENT**

**Reporting Agency:** Morehead State University

**Report Quarter:** 2018-4 (October)

**Print Date:** 10/03/2018

<u>Cabinet/Agency/Project Title</u>	<u>Scheduled Closeout</u>	<u>Account Balance</u>	<u>Explanation - Why has the account not been closed?</u>
<b>Postsecondary Education Cabinet/Morehead State University</b> Construct Volleyball Facility	04/25/17	\$7,184.17	Awaiting closeout by State.

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Murray State University  
**Report Quarter:** 2018-4 (October)  
**Print Date:** 10/03/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
<b>Postsecondary Education Cabinet/Murray State University</b>						
Acquire Land/Design New Breathitt Veterinary Center	Christian	2010-2012	Complete/Not Closed Out	100	06/18/16	09/06/16
Building Systems Pooled Projects Replacements/Repairs	Calloway	2018-2020	Awaiting Initiation by Agency			
Campus Electrical Grid Upgrade	Calloway	2018-2020	Awaiting Initiation by Agency			
Campus Steam Distribution System Replacement	Calloway	2018-2020	Awaiting Initiation by Agency			
Complete ADA Compliance Pool - Housing and Dining	Calloway	2016-2018	Awaiting Initiation by Agency			
* Construct New Breathitt Veterinary Center	Christian	2014-2016	Complete/Not Closed Out	99	06/18/16	09/06/16
Construct Paducah Regional Campus Facility	McCracken	2010-2012	Complete/Closed Out		01/06/14	01/06/14
Construct Residential Suite-Style Housing Authorized pursuant to KRS 45.763	Calloway	2016-2018	Awaiting Initiation by Agency			
Construct Sorority Suites Authorized pursuant to KRS 45.763	Calloway	2016-2018	Awaiting Initiation by Agency			
Construct Student Meeting Buildings	Calloway	2018-2020	Awaiting Initiation by Agency			
* Construct/Complete New Science Complex - Final Phase	Calloway	2014-2016	Complete/Not Closed Out	100	10/03/16	06/20/17
Demolish Woods Hall	Calloway	2018-2020	Awaiting Initiation by Agency			
Emergency Transformer Replacement	Calloway	CPBOC-6/01/14	Complete/Closed Out	100	12/31/14	01/09/15
Install CFSB Center Generator	Calloway	2018-2020	Awaiting Initiation by Agency			
Install Solar Panels and/or Geothermal Power	Calloway	2018-2020	Awaiting Initiation by Agency			
Provide Alternate Dining Facility Authorized pursuant to KRS 45.763	Calloway	2016-2018	Awaiting Initiation by Agency			
Provide Bookstore Authorized pursuant to KRS 45.763	Calloway	2016-2018	Awaiting Initiation by Agency			
Renovate Alexander Hall HVAC System Sub-projects: Renovate Alexander Hall HVAC System (Sub-project: Phase I - 1st and 2nd Floor) - Complete/Closed Out Renovate Alexander Hall HVAC System (Sub-project: Phase II - 3rd Floor)	Calloway	2012-2014	Multiple Subprojects			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Murray State University

**Report Quarter:** 2018-4 (October)

**Print Date:** 10/03/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Renovate Alexander Hall HVAC System (Sub-project: Phase II - 3rd Floor)	Calloway	2012-2014	In Construction	90	06/30/19	
Renovate Hart Hall Electrical System	Calloway	2018-2020	Awaiting Initiation by Agency			
Renovate Regents Hall Electrical System	Calloway	2018-2020	Awaiting Initiation by Agency			
Renovate White Hall	Calloway	2016-2018	Awaiting Initiation by Agency			
Renovate White Hall Electrical System	Calloway	2018-2020	Awaiting Initiation by Agency			
Renovate White Hall HVAC System	Calloway	2018-2020	Awaiting Initiation by Agency			
Renovate White Hall Interior	Calloway	2018-2020	Awaiting Initiation by Agency			
Renovate Winslow Cafeteria	Calloway	2018-2020	Awaiting Initiation by Agency			
Repairs of Biology Building	Calloway	2018-2020	Awaiting Initiation by Agency			
Repairs of Chemistry Building	Calloway	2016-2018	Complete/Closed Out	100	08/16/17	08/01/17
Replace Campus Communications Infrastructure	Calloway	2018-2020	Awaiting Initiation by Agency			
Replace CFSB Center Scoreboard	Calloway	2016-2018	Complete/Closed Out	100	03/10/18	01/24/18
Replace CFSB Center Seating	Calloway	2018-2020	Awaiting Initiation by Agency			
* Replace Franklin Hall	Calloway	2014-2016	Complete/Closed Out	100	06/11/16	08/08/16
Replace White Hall Domestic Water Piping	Calloway	2018-2020	Awaiting Initiation by Agency			
Restoration of J.H. Richmond Residential Hall	Calloway	Other	Bidding			
Upgrade Campus Network	Calloway	2016-2018	In Construction	45	06/30/22	
Upgrade Campus Phone System	Calloway	2016-2018	In Construction	28	06/30/22	

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - SUPPLEMENT**

Reporting Agency: Murray State University

Report Quarter: 2018-4 (October)

Print Date: 10/03/2018

<u>Cabinet/Agency/Project Title</u>	<u>Scheduled Closeout</u>	<u>Account Balance</u>	<u>Explanation - Why has the account not been closed?</u>
<b>Postsecondary Education Cabinet/Murray State University</b>			
Acquire Land/Design New Breathitt Veterinary Center	10/06/17	\$1.00	Project closure in process
* Construct New Breathitt Veterinary Center	10/06/17	\$1.00	Project closure in process
* Construct/Complete New Science Complex - Final Phase	07/20/18	\$1.00	Project closure in process

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Northern Kentucky University  
**Report Quarter:** 2018-4 (October)  
**Print Date:** 09/28/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
<b>Postsecondary Education Cabinet/Northern Kentucky University</b>						
Acquire Land/Master Plan 2010-2012 Approved pursuant to KRS 45.763 2011 - \$2.5 million in agency bond proceeds for 26 parcels of land, primarily single family homes, that were included in the university's Board-approved land acquisition plan and Master Plan. This land acquisition area, which will be acquired over many years, provides land for future development of the campus and is outlined in the 2009 Master Plan.	Campbell	2010-2012	Planning			
Campus Telecommunications Upgrade	Campbell	2016-2018	Awaiting Initiation by Agency			
Construct Basketball Practice Facility Authorized pursuant to KRS 45.763	Campbell	2018-2020	Awaiting Initiation by Agency			
Construct Mixed-Use Facility with Student Housing Authorized pursuant to KRS 45.763 Sub-projects: Construct Mixed-Use Facility with Student Housing (Sub-project: Phase I - North Side) Construct Mixed-Use Facility with Student Housing (Sub-project: Phase II - South Side)	Campbell	2016-2018	Multiple Subprojects			
Construct Mixed-Use Facility with Student Housing (Sub-project: Phase I - North Side) Authorized pursuant to KRS 45.763 St. Elizabeth Healthcare and OrthoCincy Comments: • Design of the 3-story medical office building is progressing. • Ground Lease negotiations with St. Elizabeth Healthcare are complete. • Demolition of the buildings on the Phase I/north side site are anticipated to occur in October, and construction initiation will follow.	Campbell	2016-2018	Construction/Multiple Bid Packs			
Construct Mixed-Use Facility with Student Housing (Sub-project: Phase II - South Side) Authorized pursuant to KRS 45.763 Mixed-use development of 20-30,000 square feet of full-service and casual restaurant and retail tenants, a 100-110 room hotel, 150-200 market rate apartments, parking and office space Comments: • Fairmount Properties has reported that discussions with hoteliers and retailers continue, and interest in the site has increased since the December 2017 public announcement. • Master Planning is underway to incorporate design for both sides of Nunn Drive, to ensure a look that is consistent with the objective of creating a new campus gateway.	Campbell	2016-2018	Planning			
Construct Research/Innovation Building Authorized pursuant to KRS 45.763	Campbell	2018-2020	Awaiting Initiation by Agency			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Northern Kentucky University

**Report Quarter:** 2018-4 (October)

**Print Date:** 09/28/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Construct Satellite Parking Lot Use of \$2.312 million in bond remediation funds from sale of WNKU and related stations	Campbell	2016-2018	Complete/Closed Out	100	08/15/17	09/15/17
Construct/Acquire New Residence Hall 2016-2018 Sub-projects: Construct/Acquire New Residence Hall 2016-2018 (Sub-project: Commonwealth Hall Renovation) Construct/Acquire New Residence Hall 2016-2018 (Sub-project: Construct New Residence Hall) Construct/Acquire New Residence Hall 2016-2018 (Sub-project: Kentucky Hall Renovation) Construct/Acquire New Residence Hall 2016-2018 (Sub-project: Woodcrest Apartments Stair Replacement)	Campbell	2016-2018	Multiple Subprojects			
Construct/Acquire New Residence Hall 2016-2018 (Sub-project: Commonwealth Hall Renovation) This project will be identical to the KY Hall Renovation (the buildings are nearly identical), and will involve HVAC replacement and shower/toilet room modernization. Construction will begin in January 2019. Funds from Housing Auxiliary as authorized by Board of Regents until bonds are issued.	Campbell	2016-2018	Design/Phase A			
Construct/Acquire New Residence Hall 2016-2018 (Sub-project: Construct New Residence Hall) Funds from Housing Auxiliary as authorized by Board of Regents until bonds are issued Comments: Site selection and program analysis is underway with the architect.	Campbell	2016-2018	Planning			
Construct/Acquire New Residence Hall 2016-2018 (Sub-project: Kentucky Hall Renovation) Use of \$994,000 in bond remediation funds from sale of WNKU and related stations Comments: Project is complete except for some warranty issues	Campbell	2016-2018	Complete/In Warranty	100	07/15/18	08/01/18
Construct/Acquire New Residence Hall 2016-2018 (Sub-project: Woodcrest Apartments Stair Replacement) This project involves the shoring and replacement of deteriorated steel stairs on Woodcrest Apartments. Funds from Housing Auxiliary as authorized by Board of Regents until bonds are issued.	Campbell	2016-2018	Design/Phase A			
Enhance Softball and Tennis Complex	Campbell	2018-2020	Awaiting Initiation by Agency			
Enhance/Upgrade Cyber Security System	Campbell	2016-2018	Awaiting Initiation by Agency			
Expand Herrmann Science Center	Campbell	2018-2020	Awaiting Initiation by Agency			
Next Generation Digital Campus	Campbell	2018-2020	Awaiting Initiation by Agency			
Reconstruct West Side Parking Authorized pursuant to KRS 45.763	Campbell	2018-2020	Awaiting Initiation by Agency			
Renew E&G Building Systems Projects Pool	Campbell	2018-2020	Awaiting Initiation by Agency			
Renew Kenton Garage	Campbell	2018-2020	Planning			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Northern Kentucky University

**Report Quarter:** 2018-4 (October)

**Print Date:** 09/28/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Authorized pursuant to KRS 45.763						
Renew Nunn Hall	Campbell	2018-2020	Awaiting Initiation by Agency			
Renew/Renovate Fine Arts Center Phase II	Campbell	2018-2020	Awaiting Initiation by Agency			
Renew/Renovate Steely Library	Campbell	2018-2020	Awaiting Initiation by Agency			
Renovate Albright Health Center Phase II	Campbell	2018-2020	In Construction	0	02/13/19	
Authorized for fiscal year 2017-2018 and pursuant to KRS 45.763						
This phase includes renovation of the 3rd floor of NKU's Albright Health Center for UK College of Medicine's NKY regional campus.						
Funded by UK, construction begins 10/3/2018.						
Renovate Brown Building	Campbell	2018-2020	Awaiting Initiation by Agency			
Renovate Campbell Hall	Campbell	2018-2020	Awaiting Initiation by Agency			
* Renovate Old Science/Construct Health Innovation	Campbell	2014-2016	Complete/In Warranty	100	02/28/18	06/20/18
Renovate/Expand Baseball Field	Campbell	2018-2020	Awaiting Initiation by Agency			
Renovate/Replace/Expand Civic Center Building	Campbell	2018-2020	Planning			
Repair Structural Heaving Landrum/Fine Arts	Campbell	2018-2020	Awaiting Initiation by Agency			
Replace Soccer Stadium Turf	Campbell	2018-2020	Bidding			
Replace Underground Gas Mains	Campbell	2018-2020	Awaiting Initiation by Agency			
Replace Water and Sewer Mains	Campbell	2018-2020	Awaiting Initiation by Agency			
Upgrade Infrastructure for Administrative Systems	Campbell	2016-2018	Awaiting Initiation by Agency			
Upgrade Instructional Technology Pool	Campbell	2016-2018	Awaiting Initiation by Agency			

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** University of Kentucky

**Report Quarter:** 2018-4 (October)

**Print Date:** 09/28/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
<b>Postsecondary Education Cabinet/University of Kentucky</b>						
Acquire Data Center Hardware	Fayette	2018-2020	Awaiting Initiation by Agency			
Acquire Hospital Facility	Fayette	2018-2020	Awaiting Initiation by Agency			
Acquire Land	Fayette	2018-2020	Awaiting Initiation by Agency			
Acquire Medical Facility 1	Fayette	2018-2020	Awaiting Initiation by Agency			
Acquire Medical Facility 2	Fayette	2018-2020	Awaiting Initiation by Agency			
Acquire Telemedicine/Virtual ICU	Fayette	2018-2020	Awaiting Initiation by Agency			
Acquire/Improve Senior Center	Fayette	2018-2020	Awaiting Initiation by Agency			
Acquire/Renovate Administrative Facility 1	Fayette	2018-2020	Awaiting Initiation by Agency			
Acquire/Renovate Administrative Facility 2	Fayette	2018-2020	Awaiting Initiation by Agency			
Acquire/Renovate Golf Facility	Fayette	2018-2020	Awaiting Initiation by Agency			
Acquire/Renovate Housing Authorized pursuant to KRS 45.763	Fayette	2018-2020	Awaiting Initiation by Agency			
Acquire/Upgrade IT System - UK HealthCare	Fayette	2018-2020	Awaiting Initiation by Agency			
ADA Compliance Pool	Fayette	2018-2020	Awaiting Initiation by Agency			
Ambulatory Care Projects - UKHC Dept of Medicine Clinics - 6/16/2017 - FCR 11	Fayette	2016-2018	In Construction	11	09/24/19	
Building Systems - UKHC Sub-projects: Building Systems - UKHC (Sub-project: Pav HA AHU #1, 2, & 3) - 9/14/2018 - FCR 6 Building Systems - UKHC (Sub-project: Pav HA AHU #8) - 6/16/2017 - FCR 9	Fayette	2016-2018	Multiple Subprojects			
Building Systems - UKHC (Sub-project: Pav HA AHU #1, 2, & 3)	Fayette	2016-2018	Planning			
Building Systems - UKHC (Sub-project: Pav HA AHU #8)	Fayette	2016-2018	Complete/In Warranty	100	06/21/18	06/21/18
Clinical Information System Sub-projects: Clinical Information System (Sub-project: Surgery and Anesthesia E.H.R. Implementation) - 8/02/2017 - 18 IT 05 Clinical Information System (Sub-project: Telemetry Hardware and Software for Chandler) - 9/22/2016 - 17 E 06	Fayette	2016-2018	Multiple Subprojects			



**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** University of Kentucky

**Report Quarter:** 2018-4 (October)

**Print Date:** 09/28/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Clinical Information System (Sub-project: Surgery and Anesthesia E.H.R. Implementation)	Fayette	2016-2018	Awaiting Initiation by Agency			
Clinical Information System (Sub-project: Telemetry Hardware and Software for Chandler)	Fayette	2016-2018	Awaiting Initiation by Agency			
Clinical Services - UKHC College of Medicine Support Space, Phase II - 6/16/2017 - FCR 10	Fayette	2016-2018	Complete/In Warranty	100	08/24/18	08/24/18
Construct Academic Science Building	Fayette	Other	Complete/Closed Out	100	09/16/16	09/16/16
Construct Agriculture Machine Research Laboratory	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Agriculture Research Facility 1	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Agriculture Research Facility 2	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Agriculture Showcase and Sales	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Ambulatory Facility - UKHC	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct and Fit-Up Retail Space	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Baseball Facility	Fayette	2016-2018	In Construction	98	10/26/18	
Construct Childcare Center Facility	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Cross Country Trail	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Data Center - UKHC	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Digital Village Building #3 Authorized pursuant to KRS 45.763	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Engineering Center Building	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Equine Campus - Phase II	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Facilities Shops & Storage Facility	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Fit-up Retail Space Authorized pursuant to KRS 45.763	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Greek Housing	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Hospice Facility - UK HealthCare	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Housing	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Library Depository Facility	Fayette	2018-2020	Awaiting Initiation by Agency			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** University of Kentucky

**Report Quarter:** 2018-4 (October)

**Print Date:** 09/28/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Construct New Alumni Center	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct North Farm Agricultural Research Facility	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Police Headquarters	Fayette	2018-2020	Awaiting Initiation by Agency			
* Construct Research Building	Fayette	Other	Complete/In Warranty	100	09/21/18	09/21/18
Construct Research/Incubator Facility Authorized pursuant to KRS 45.763	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Retail/Parking Facility 1 Authorized pursuant to KRS 45.763	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Retail/Parking Facility 2	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct School of Music Instrumental Hall	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Student Housing Authorized pursuant to KRS 45.763	Fayette	2014-2016	Awaiting Initiation by Agency			
Construct Tennis Facility Authorized pursuant to KRS 45.763	Fayette	2018-2020	Design/Phase A			
Construct Transit Center	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct, Expand, and Renovate Ambulatory Care - UKHC Sub-projects: Construct, Expand, and Renovate Ambulatory Care - UKHC (Sub-project: Ky Clinic Medical Plaza Second Floor) - Complete/Closed Out Construct, Expand, and Renovate Ambulatory Care - UKHC (Sub-project: Pediatric Hematology/Oncology Pavilion H) - Complete/Closed Out Construct, Expand, and Renovate Ambulatory Care - UKHC (Sub-project: Warren Wright Medical Plaza)	Fayette	2014-2016	Multiple Subprojects			
Construct, Expand, and Renovate Ambulatory Care - UKHC (Sub-project: Warren Wright Medical Plaza)	Fayette	2014-2016	Complete/In Warranty	100	01/03/18	01/03/18
Construct, Upgrade, and Fit-Up Support Services - UKHC Good Samaritan Orthopaedic/Spine Services	Fayette	2014-2016	Complete/Not Closed Out	100	04/11/17	04/11/17
Construct/Expand/Renovate Ambulatory Care - UK HealthCare	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct/Improve Campus Recreation Field 1	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct/Improve Campus Recreation Field 2	Fayette	2018-2020	Awaiting Initiation by Agency			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** University of Kentucky

**Report Quarter:** 2018-4 (October)

**Print Date:** 09/28/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Construct/Improve Campus Recreation Field 3	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct/Improve Clinical/Admin Facilites - UK HealthCare	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct/Improve Facilities Office Building	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct/Improve Recreation Quad	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct/Improve Recreation Quad 2 Authorized pursuant to KRS 45.763	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct/Relocate Data Center	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct/Renovate Gymnastic Practice Facility	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct/Renovate Space for Rifle Team	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct/Replace/Upgrade Student Housing Phase I Sub-projects: Construct/Replace/Upgrade Student Housing Phase I (Sub-project Phase I) - Complete/Closed Out Construct/Replace/Upgrade Student Housing Phase I (Sub-project Phase II-A) - Complete/Closed Out Construct/Replace/Upgrade Student Housing Phase I (Sub-project Phase II-B) - Complete/Closed Out Construct/Replace/Upgrade Student Housing Phase I (Sub-project Phase II-C) - Complete/Closed Out Construct/Replace/Upgrade Student Housing Phase I (Sub-project Phase III) - Complete/Closed Out	Fayette	2012-2014	Multiple Subprojects			
Construct/Replace/Upgrade Student Housing Phase I (Sub-project Phase III)	Fayette	2012-2014	Complete/Closed Out	100	07/31/17	07/31/17
Decommission Facilities Authorized pursuant to KRS 45.763	Fayette	2018-2020	Awaiting Initiation by Agency			
Decommission Facilities Demolition of Kirwan-Blanding - 12/12/2017 - FCR 6	Fayette	2016-2018	Awaiting Initiation by Agency			
Design Library - Knowledge Center	Fayette	2018-2020	Awaiting Initiation by Agency			
Emergency Replacement of Central Heating Plant Boilers	Fayette	CPBOC-5/01/15	Complete/In Warranty	100	10/27/17	10/27/17
Expand KGS Well Sample and Core Repository	Fayette	2018-2020	Awaiting Initiation by Agency			
Expand/Improve Johnson Center	Fayette	2018-2020	Awaiting Initiation by Agency			
Expand/Improve Kastle Hall	Fayette	2018-2020	Awaiting Initiation by Agency			
Expand/Improve Lexington Theological Seminary Facility	Fayette	2018-2020	Awaiting Initiation by Agency			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** University of Kentucky

**Report Quarter:** 2018-4 (October)

**Print Date:** 09/28/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Expand/Renovate Storage Facility	Fayette	2018-2020	Awaiting Initiation by Agency			
Expand/Renovate/Improve Wildcat Coal Lodge	Fayette	2018-2020	Awaiting Initiation by Agency			
* Expand/Renovate/Upgrade Law Building	Fayette	2014-2016	In Construction	55	06/21/19	
Facilities Renewal, Modernization & Deferred Maintenance	Fayette	2016-2018	Multiple Subprojects			
Sub-projects:						
Facilities Renewal, Modernization & Deferred Maintenance (Sub-project: Chemistry/Physics 3rd Floor) - 10/20/17 - PR 4						
Facilities Renewal, Modernization & Deferred Maintenance (Sub-project: Grehan Journalism Building) - 10/20/17 - PR 4						
Facilities Renewal, Modernization & Deferred Maintenance (Sub-project: Infrastructure) - 10/20/17 - PR 4						
Facilities Renewal, Modernization & Deferred Maintenance (Sub-project: Chemistry/Physics 3rd Floor)	Fayette	2016-2018	Design/Phase C			
Facilities Renewal, Modernization & Deferred Maintenance (Sub-project: Grehan Journalism Building)	Fayette	2016-2018	Construction/Multiple Bid Packs			
Facilities Renewal, Modernization & Deferred Maintenance (Sub-project: Infrastructure)	Fayette	2016-2018	In Construction	46	01/25/19	
Fit-Up Academic/Administrative Space 1	Fayette	2018-2020	Awaiting Initiation by Agency			
Fit-Up Academic/Administrative Space 2	Fayette	2018-2020	Awaiting Initiation by Agency			
Implement Land Use Plan - UKHC Acquire University Inn - 12/13/2016 - FCR 11	Fayette	2016-2018	Awaiting Initiation by Agency			
Implement Land Use Plan - UKHC	Fayette	2018-2020	Awaiting Initiation by Agency			
Implement Patient Communication System - UK HealthCare	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Administrative and Support Space	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Anderson Tower	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Athletics Facility 1 Authorized pursuant to KRS 45.763 Joe Craft Center Locker Room	Fayette	2016-2018	Complete/In Warranty	100	12/22/17	12/22/17
Improve Athletics Facility 1	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Athletics Facility 2	Fayette	2018-2020	Awaiting Initiation by Agency			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** University of Kentucky

**Report Quarter:** 2018-4 (October)

**Print Date:** 09/28/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Improve Barnhart Building	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Baseball Facility	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Bldg Mechanical Systems	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Bldg Shell Systems	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Building Electrical Systems	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Building Systems - UK HealthCare	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Building Systems - UK HealthCare - Good Samaritan	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Campus Parking and Transportation System Authorized pursuant to KRS 45.763	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Carnahan House	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Center for Applied Energy Research Facilities	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Civil/Site Infrastructure University Court - 12/13/2016 - FCR 10	Fayette	2016-2018	Awaiting Initiation by Agency			
Improve Civil/Site Infrastructure Authorized pursuant to KRS 45.763	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Clinical/Ambulatory Services Authorized pursuant to KRS 45.763 Sub-projects: Improve Clinical/Ambulatory Services (Sub-project: Cancer Services) - 6/22/18 - FCR 6 Improve Clinical/Ambulatory Services (Sub-project: Otolaryngology) - 6/24/16 - FCR 14 Improve Clinical/Ambulatory Services (Sub-project: Radiation Medicine Accelerator/Brachytherapy) - 9/09/16 - FCR 11	Fayette	2016-2018	Multiple Subprojects			
Improve Clinical/Ambulatory Services (Sub-project: Cancer Services)	Fayette	2016-2018	Design/Phase A			
Improve Clinical/Ambulatory Services (Sub-project: Otolaryngology)	Fayette	2016-2018	Complete/In Warranty	100	06/10/18	06/10/18
Improve Clinical/Ambulatory Services (Sub-project: Radiation Medicine Accelerator/Brachytherapy)	Fayette	2016-2018	In Construction	37	09/06/19	
Improve Coldstream Research Campus	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve DLAR Facilities	Fayette	2018-2020	Awaiting Initiation by Agency			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** University of Kentucky

**Report Quarter:** 2018-4 (October)

**Print Date:** 09/28/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Improve Electrical Infrastructure	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Elevator Systems	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Enterprise Networking 1	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Enterprise Networking 2	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Football Practice Facility	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Football Stadium	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Funkhouser Building	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Good Samaritan Hospital Facilities Magnetic Resonance Imaging - 6/22/18 - FCR 5	Fayette	2018-2020	Design/Phase A			
Improve Good Samaritan Hospital Facilities Replace AHU #24 and #54 - 9/09/2016 - FCR 10; 12/12/2017 - FCR 10	Fayette	2016-2018	In Construction	5	11/13/18	
Improve Grehan Building	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve HealthCare IT Systems 1	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve HealthCare IT Systems 2	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve IT Systems - UKHC	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Jacobs Science Building	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Joe Craft Center	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Life Safety	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Markey Cancer Center	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve McVey Hall	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Mechanical Infrastructure	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Medical Center Library	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Memorial Coliseum	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Memorial Hall	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Moloney Building	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Parking Garage 1	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Parking Garage 2	Fayette	2018-2020	Awaiting Initiation by Agency			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** University of Kentucky

**Report Quarter:** 2018-4 (October)

**Print Date:** 09/28/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Improve Parking Structures	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Pence Hall	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Reynolds Building 1 Authorized pursuant to KRS 45.763	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Scovell Hall	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Seaton Center	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Spindletop Hall Facilities	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Student Center Space 1	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Student Center Space 2	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Sturgill Development Building	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Synthetic Field	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve UK HealthCare Facilities	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve UK Healthcare Facilities - Chandler Hospital Gill Heart and Vascular Institute Catheterization Lab Expansion - 12/12/2017 - FCR 11	Fayette	2016-2018	Awaiting Initiation by Agency			
Improve UK HealthCare IT Systems	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve UK Radio Communications System	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve W.T. Young Facility	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Wildcat Coal Lodge	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve/Upgrade Campus Communications Infrastructure	Fayette	2018-2020	Awaiting Initiation by Agency			
Land Acquisition Sub-projects: Land Acquisition (Sub-project: 1530 Nicholasville Road, Lexington, Ky former Lex. Senior Center) - 5/02/2017 - FCR 6 Land Acquisition (Sub-project: 322,324 and 328 Scott Street, Lexington, KY) - 6/16/2017 - FCR 7	Fayette	2016-2018	Multiple Subprojects			
Land Acquisition (Sub-project: 1530 Nicholasville Road, Lexington, Ky - former Lex. Senior Center)	Fayette	2016-2018	Awaiting Initiation by Agency			
Land Acquisition (Sub-project: 322,324 and 328 Scott Street, Lexington, KY)	Fayette	2016-2018	Awaiting Initiation by Agency			
Lease - Purchase Campus Call Center System	Fayette	2018-2020	Awaiting Initiation by Agency			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** University of Kentucky

**Report Quarter:** 2018-4 (October)

**Print Date:** 09/28/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Lease - Purchase Campus Infrastructure	Fayette	2018-2020	Awaiting Initiation by Agency			
Lease - Purchase Campus IT Systems	Fayette	2018-2020	Awaiting Initiation by Agency			
Lease - Purchase High Performance Computer	Fayette	2018-2020	Awaiting Initiation by Agency			
Lease - Purchase Network Security	Fayette	2018-2020	Awaiting Initiation by Agency			
Lease - Purchase Voice Infrastructure	Fayette	2018-2020	Awaiting Initiation by Agency			
Relocate Motor Pool	Fayette	2018-2020	Awaiting Initiation by Agency			
Relocate/Replace Greenhouses	Fayette	2018-2020	Awaiting Initiation by Agency			
Renew/Modernize Facilities	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate Academic/Administrative Space 1 Nutter Training Center	Fayette	2014-2016	Complete/Closed Out	100	04/17/17	04/17/17
Renovate Academic/Administrative Space 2 3rd Floor of Anderson Tower	Fayette	2014-2016	Complete/Not Closed Out	100	08/17/17	08/17/17
Renovate and Upgrade Eagle Buidling	Fayette	2016-2018	Complete/Closed Out	100	09/30/17	09/30/17
Renovate and Upgrade Existing Housing Delta Delta Delta Sorority - 5/1/2016 - FCR 3	Fayette	2016-2018	In Construction	16	05/20/19	
Renovate Campus Core Quadrangle Facilities	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate Chemistry/Physics Building	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate Dentistry Facility	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate Dickey Hall	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate Frazee Hall	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate King Library	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate Lucille Little Library	Fayette	CPBOC-5/01/16	Complete/Not Closed Out	100	05/09/17	05/09/17
Renovate Mineral Industries Building	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate Multi-Disciplinary Science Building	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate Nursing Building	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate Nursing Units - UK HealthCare	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate Nutter Facility	Fayette	2018-2020	Awaiting Initiation by Agency			



**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** University of Kentucky

**Report Quarter:** 2018-4 (October)

**Print Date:** 09/28/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Renovate Space for a Testing Center	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate Taylor Education Building	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate Warehouse Space	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate/Expand Cooper House	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate/Expand University Student Center	Fayette	2014-2016	Complete/In Warranty	100	06/18/18	06/18/18
Renovate/Improve Housing	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate/Upgrade Academic Facility 1	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate/Upgrade Academic Facility 2	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate/Upgrade Academic/Administrative Space	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate/Upgrade Academic/Administrative Space 1	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate/Upgrade Academic/Administrative Space 2	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate/Upgrade Academic/Administrative Space 3	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate/Upgrade Academic/Administrative Space 4	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate/Upgrade Academic/Administrative Space 5	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate/Upgrade Athletics Playing Fields 1	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate/Upgrade Athletics Playing Fields 1 Authorized pursuant to KRS 45.763 Soccer Fields	Fayette	2016-2018	Complete/Not Closed Out	100	09/07/17	09/07/17
Renovate/Upgrade Athletics Playing Fields 2	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate/Upgrade Athletics Playing Fields 2 Authorized pursuant to KRS 45.763 Student Recreation Fields	Fayette	2016-2018	Complete/Closed Out	100	10/11/17	10/11/17
Renovate/Upgrade HealthCare Facilities (Agency Bonds)	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate/Upgrade Healthcare Facilities (Restricted Funds)	Fayette	2016-2018	Multiple Subprojects			
Sub-projects:						
Renovate/Upgrade Healthcare Facilities (Restricted Funds) (Sub-project: Simulation Center) - 12/13/2016 - FCR 12						
Renovate/Upgrade Healthcare Facilities (Restricted Funds) (Sub-project: University Inn) - 12/13/2016 - FCR 11						

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** University of Kentucky

**Report Quarter:** 2018-4 (October)

**Print Date:** 09/28/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Renovate/Upgrade Healthcare Facilities (Restricted Funds) (Sub-project: Simulation Center)	Fayette	2016-2018	Complete/In Warranty	100	04/30/18	04/30/18
Renovate/Upgrade Healthcare Facilities (Restricted Funds) (Sub-project: University Inn)	Fayette	2016-2018	Bidding			
Renovate/Upgrade Hospital Facilities - Good Samaritan	Fayette	2012-2014	Complete/In Warranty	100	04/01/18	04/01/18
Renovate/Upgrade Hospital Facility	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate/Upgrade Medical Facility	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate/Upgrade Medical Facility 1	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate/Upgrade UK HealthCare Facilities (combined auth)	Fayette	2014-2016	Multiple Subprojects			
\$430 million - \$150 million each in agency bonds from 2014-2016 and 2016-2018 and \$130 million in restricted funds from 2014-2016  Sub-projects: Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1G: Blood Bank) - Complete/Closed Out Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1G: MRI, Hyperbaric & Radiology) - Complete/Closed Out Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1F: Children's Hospital NICU) Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1G: 11th Floor) Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1G: Pavilion A - Surgery) Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1I: Endoscopy Renovation) - 6/24/2016 - FCR 15 Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1I: Fit-up 5th & 12th Floors) - 2/19/2016 - FCR 13; 6/24/2016 - FCR 15; 12/12/2017 - FCR 12 Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1I: Interventional Pav A) - 6/24/2016 - FCR 15 Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1I: Obstetrical Pav HA & H) - 6/24/2016 - FCR 15; 12/12/2017 - FCR 12 Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1I: Phase 2 Radiology Pav A) - 6/24/2016 - FCR 15						
Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1F: Children's Hospital NICU)	Fayette	2014-2016	Complete/In Warranty	100	03/16/18	03/16/18
Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1G: 11th Floor)	Fayette	2014-2016	Complete/Not Closed Out	100	09/29/17	09/29/17
Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1G: Pavilion A - Surgery)	Fayette	2014-2016	Complete/In Warranty	100	03/16/18	03/16/18
Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1I: Endoscopy Renovation)	Fayette	2016-2018	Design/Phase B			
Renovate/Upgrade UK Healthcare Facilities (combined auth) (Sub-project 1I: Fit-up 5th & 12th Floors)	Fayette	2016-2018	Other			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** University of Kentucky

**Report Quarter:** 2018-4 (October)

**Print Date:** 09/28/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Comments: On hold						
Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1I: Interventional Pav A)	Fayette	2016-2018	Design/Phase C			
Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1I: Obstetrical Pav HA & H)	Fayette	2016-2018	Other			
Comments: On hold						
Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1I: Phase 2 Radiology Pav A)	Fayette	2016-2018	Design/Phase C			
Repair Emergency Infrastructure/Bldg. Systems	Fayette	2018-2020	Awaiting Initiation by Agency			
Repair/Replace Campus Cable Infrastructure	Fayette	2018-2020	Awaiting Initiation by Agency			
Repair/Upgrade/Expand Central Plants	Fayette	2018-2020	Awaiting Initiation by Agency			
Replace Greek Housing	Fayette	2016-2018	In Construction	42	03/01/19	
Comments: Alpha Gamma RHO Fraternity - 6/19/2015 FCR 8; 5/03/2016 - FCR 8						
Replace UKHC IT Systems 1	Fayette	2018-2020	Awaiting Initiation by Agency			
Replace UKHC IT Systems 2 (Administrative)	Fayette	2018-2020	Awaiting Initiation by Agency			
* University of Kentucky HealthCare Disparities Initiative	Fayette	2018-2020	Awaiting Initiation by Agency			
Upgrade Dining Facilities	Fayette	2014-2016	Awaiting Initiation by Agency			
Authorized pursuant to KRS 45.763						
Upgrade Enterprise Information System	Fayette	2016-2018	Multiple Subprojects			
Sub-projects:						
Upgrade Enterprise Information System (Sub-project: Cisco ELA) - 9/12/2017 - 18 IT 11						
Upgrade Enterprise Information System (Sub-project: Microsoft Software) - 8/30/2017 - 18 IT 09						
Upgrade Enterprise Information System (Sub-project: SAP Success Factors) - 12/14/2017 - 18 IT 22						
Upgrade Enterprise Information System (Sub-project: Cisco ELA)	Fayette	2016-2018	Awaiting Initiation by Agency			
Upgrade Enterprise Information System (Sub-project: Microsoft Software)	Fayette	2016-2018	Awaiting Initiation by Agency			
Upgrade Enterprise Information System (Sub-project: SAP Success Factors)	Fayette	2016-2018	Awaiting Initiation by Agency			
Upgrade Enterprise Information Systems - UKHC	Fayette	2016-2018	Multiple Subprojects			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

Reporting Agency: University of Kentucky

Report Quarter: 2018-4 (October)

Print Date: 09/28/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Sub-projects:						
Upgrade Enterprise Information Systems - UKHC (Sub-project: Alarms Management System) - 1/19/2017 - 17 IT 21						
Upgrade Enterprise Information Systems - UKHC (Sub-project: Health Information Management System) - 7/21/2017 - 18 IT 03						
Upgrade Enterprise Information Systems - UKHC (Sub-project: Interoperability Phase I) - 6/27/2016 - 16 T 21						
Upgrade Enterprise Information Systems - UKHC (Sub-project: Network Engineering Switch) - 12/12/2016 - 17 IT 18						
Upgrade Enterprise Information Systems - UKHC (Sub-project: Network Infrastructure Upgrade) - 10/14/2016 - 17 IT 11						
Upgrade Enterprise Information Systems - UKHC (Sub-project: Network Infrastructure Upgrade) - 10/06/2017 - 18 IT 17						
Upgrade Enterprise Information Systems - UKHC (Sub-project: Network Storage Upgrades) - 5/01/2018 - 18 IT 32						
Upgrade Enterprise Information Systems - UKHC (Sub-project: Unstructured Data Management) - 10/13/2016 - 17 IT 10						
Upgrade Enterprise Information Systems - UKHC (Sub-project: Alarms Management System)	Fayette	2016-2018	Awaiting Initiation by Agency			
Upgrade Enterprise Information Systems - UKHC (Sub-project: Health Information Management System)	Fayette	2016-2018	Awaiting Initiation by Agency			
Upgrade Enterprise Information Systems - UKHC (Sub-project: Interoperability Phase I)	Fayette	2016-2018	Awaiting Initiation by Agency			
Upgrade Enterprise Information Systems - UKHC (Sub-project: Network Engineering Switch)	Fayette	2016-2018	Awaiting Initiation by Agency			
Upgrade Enterprise Information Systems - UKHC (Sub-project: Network Infrastructure Upgrade)	Fayette	2016-2018	Awaiting Initiation by Agency			
Upgrade Enterprise Information Systems - UKHC (Sub-project: Network Infrastructure Upgrade)	Fayette	2016-2018	Awaiting Initiation by Agency			
Upgrade Enterprise Information Systems - UKHC (Sub-project: Network Storage Upgrades)	Fayette	2016-2018	Awaiting Initiation by Agency			
Upgrade Enterprise Information Systems - UKHC (Sub-project: Unstructured Data Management)	Fayette	2016-2018	Awaiting Initiation by Agency			
Upgrade/Expand Campus Security Platform	Fayette	2018-2020	Awaiting Initiation by Agency			
* Upgrade/Renovate/Expand Research Labs	Fayette	2016-2018	In Construction	28	05/25/19	
Grain Center of Excellence - 8/19/2016 - FCR 9; 5/01/2018 - FCR 1						
The Agricultural Development Board allocated \$15 million in Phase I funds for the Grain Center of Excellence.						
Upgrade/Renovate/Expand Research Labs	Fayette	2018-2020	Awaiting Initiation by Agency			

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - SUPPLEMENT**

**Reporting Agency:** University of Kentucky

**Report Quarter:** 2018-4 (October)

**Print Date:** 09/28/2018

<u>Cabinet/Agency/Project Title</u>	<u>Scheduled Closeout</u>	<u>Account Balance</u>	<u>Explanation - Why has the account not been closed?</u>
<b>Postsecondary Education Cabinet/University of Kentucky</b>			
Construct, Upgrade, and Fit-Up Support Services - UKHC	05/11/18	\$12,779.00	Warranty issues
Renovate Academic/Administrative Space 2	09/17/18	\$903,353.00	Warranty issues
Renovate Lucille Little Library	06/09/18	\$44,945.00	Multiple warranty dates
Renovate/Upgrade Athletics Playing Fields 1	10/07/18	\$249,850.00	Warranty issues
Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1G: 11th Floor)	10/29/18	\$1.00	Multiple warranty dates

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

Reporting Agency: University of Louisville

Report Quarter: 2018-4 (October)

Print Date: 10/03/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
<b>Postsecondary Education Cabinet/University of Louisville</b>						
Construct Artificial Turf Field for Intramurals	Jefferson	2018-2020	Awaiting Initiation by Agency			
Construct Athletic Equipment and Apparel Storage Facility	Jefferson	2018-2020	Awaiting Initiation by Agency			
Construct Athletic Grounds Building	Jefferson	2018-2020	Awaiting Initiation by Agency			
Construct Athletics Office Building	Jefferson	2018-2020	Awaiting Initiation by Agency			
Construct Belknap 3rd Street Improvements	Jefferson	2018-2020	Design/Phase A			
Construct Belknap Century Corridor Improvement	Jefferson	2018-2020	Awaiting Initiation by Agency			
* Construct Belknap Classroom/Academic Building	Jefferson	2014-2016	In Construction	95	09/15/18	
Comments: Continuing with punchlist, staff training, record drawings, and achieving final certificate of occupancy.						
Construct Belknap Floyd Street Corridor Improvements	Jefferson	2012-2014	Complete/Not Closed Out	100	12/01/16	08/31/17
Construct Belknap Stormwater Improvements	Jefferson	2018-2020	Awaiting Initiation by Agency			
Construct College of Business Building	Jefferson	2018-2020	Planning			
Construct College of Business Courtyard and Cafe	Jefferson	2018-2020	Awaiting Initiation by Agency			
Construct Herman and Heddy Kurz Visitors Center	Jefferson	CPBOC-10/01/15	In Construction	95	08/20/18	
Comments: Continuing with punchlist, staff training, record drawings, achieve final certificate of occupancy.						
Construct HSC Parking Structure II	Jefferson	2004-2006	Complete/Not Closed Out	100	11/30/09	12/15/09
Construct Institute for Product Realization	Jefferson	2018-2020	Awaiting Initiation by Agency			
Construct Medical Office Building Authorized pursuant to KRS 45.763	Jefferson	2014-2016	In Construction	95	07/01/18	
Comments: Continuing with punchlist, staff training, record drawings, achieve final certificate of occupancy.						
Construct Multidisciplinary Engineering Bldg #1	Jefferson	2018-2020	Awaiting Initiation by Agency			
Construct Plant-Based Pharmaceutical Research Facility	Jefferson	2018-2020	Awaiting Initiation by Agency			
Construct Soccer Stadium Practice Field	Jefferson	2016-2018	In Construction	95	10/01/18	
Comments: Continuing with punchlist.						
Construct Speed School Utility Infrastructure Upgrade	Jefferson	2018-2020	Awaiting Initiation by Agency			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** University of Louisville

**Report Quarter:** 2018-4 (October)

**Print Date:** 10/03/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Construct Television Broadcast/Production Studio and Renovate Associate Network Comments: Continuing with punchlist, staff training and record drawings.	Jefferson	Other	In Construction	95	09/30/18	
Construct Utilities, Remove Overhead Lines	Jefferson	2004-2006	Complete/Not Closed Out		10/29/16	10/14/16
Delia Baxter Building Renovation	Jefferson	CPBOC-2/01/14	Complete/Not Closed Out	100	06/30/16	12/23/16
Demolish and Replace Miller Resident Hall	Jefferson	2018-2020	Planning			
Expand - Papa John's Stadium/Football Complex Comments: Continuing with punchlist, staff training, record drawings, achieve final certificate of occupancy.	Jefferson	2016-2018	In Construction	95	09/06/18	
Expand and Renovate Student Activities Center Comments: Continuing with punchlist, staff training, record drawings.	Jefferson	Other	In Construction	95	09/30/18	
Expand Auto Book Storage and Retrieval System	Jefferson	2018-2020	Awaiting Initiation by Agency			
Expand Chilled Water and Electrical Service Upgrade	Jefferson	2010-2012	Complete/In Warranty	100	08/30/17	03/26/18
Expand Jim Patterson Stadium	Jefferson	2018-2020	Awaiting Initiation by Agency			
Improve Housing Facilities Pool	Jefferson	2018-2020	Awaiting Initiation by Agency			
Land Purchase	Jefferson	2018-2020	Awaiting Initiation by Agency			
New Football Practice Field Lighting	Jefferson	2018-2020	Awaiting Initiation by Agency			
Public/Private Partnership Residence Hall Authorized pursuant to KRS 45.763	Jefferson	2018-2020	Planning			
Purchase Artificial Turf Field I	Jefferson	2016-2018	Complete/In Warranty	100	09/15/17	09/15/17
Purchase Artificial Turf Field II	Jefferson	2016-2018	Complete/In Warranty	100	07/20/17	09/15/17
Purchase Computer Processing System and Storage	Jefferson	2018-2020	Awaiting Initiation by Agency			
Purchase Content Management System	Jefferson	2018-2020	Awaiting Initiation by Agency			
Purchase Electronic Video Boards	Jefferson	2016-2018	In Construction	95	10/30/18	
Purchase Fiber Infrastructure	Jefferson	2018-2020	Awaiting Initiation by Agency			
Purchase Identity Management Solution	Jefferson	2018-2020	Awaiting Initiation by Agency			
Purchase Networking System	Jefferson	2018-2020	Awaiting Initiation by Agency			
Purchase Research Computing Infrastructure	Jefferson	2018-2020	Awaiting Initiation by Agency			
Purchase Security and Firewall Infrastructure	Jefferson	2018-2020	Awaiting Initiation by Agency			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** University of Louisville

**Report Quarter:** 2018-4 (October)

**Print Date:** 10/03/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Purchase Security and Firewall Infrastructure Comments: There are phases that have not been completed yet.	Jefferson	2016-2018	In Construction	75	06/30/18	
Regional Biocontainment Laboratory Pressurization Upgrade	Jefferson	2018-2020	Planning			
Renovate and Expand J.B. Speed Building	Jefferson	2018-2020	Planning			
Renovate and Expand Threlkeld Resident Hall	Jefferson	2018-2020	Awaiting Initiation by Agency			
Renovate Belknap Physical Plant Building	Jefferson	2018-2020	Planning			
Renovate Chemistry Fume Hood Redesign - Phase II	Jefferson	2018-2020	Awaiting Initiation by Agency			
Renovate Chemistry Teaching Laboratories and Auditorium	Jefferson	2018-2020	Awaiting Initiation by Agency			
Renovate College of Business Classrooms	Jefferson	2018-2020	Awaiting Initiation by Agency			
Renovate College of Business Green Roof	Jefferson	2018-2020	Awaiting Initiation by Agency			
Renovate Dental School Administrative Space	Jefferson	2018-2020	Awaiting Initiation by Agency			
Renovate Ekstrom Library Was not reauthorized in 2016-2018 biennial budget See sub-projects below: Renovate Ekstrom Library (Sub-project: Phase 1 - 1st floor renovations) - Complete/Closed out - prior authorization Renovate Ekstrom Library (Sub-project: Phase 2 - Delphi Teaching Resource Center) - prior authorization	Jefferson	2018-2020	Multiple Subprojects			
Renovate Ekstrom Library (Sub-project: Phase 2 - Delphi Teaching Resource Center)	Jefferson	2010-2012	Complete/Not Closed Out	100	09/30/16	08/31/16
Renovate Flexner Way Mall	Jefferson	2018-2020	Awaiting Initiation by Agency			
Renovate HSC Instructional and Student Services Space \$8.9 million was used from the \$67 million 2012-2014 authorization to create modernized and upgraded classroom and study space on the 1st and 2nd floors of the HSC Instructional Building and to overhaul the building's HVAC system.	Jefferson	2018-2020	Awaiting Initiation by Agency			
Renovate Kosair Charities Pediatric Center	Jefferson	2018-2020	Awaiting Initiation by Agency			
Renovate Life Sciences Building Vivarium	Jefferson	2018-2020	Awaiting Initiation by Agency			
Renovate Medical/Dental Research Bldg.	Jefferson	2012-2014	Multiple Subprojects			



**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** University of Louisville

**Report Quarter:** 2018-4 (October)

**Print Date:** 10/03/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
See sub-projects below:						
Renovate Medical/Dental Research Bldg. (Sub-project: Phase I) - Complete/Closed out						
Renovate Medical/Dental Research Bldg. (Sub-project: Phase II) - Complete/Closed out						
Renovate Medical/Dental Research Bldg. (Sub-project: Phase III) - Complete/Closed out						
Renovate Medical/Dental Research Bldg. (Sub-project: Phase IV) - Complete/Closed out						
Renovate Medical/Dental Research Bldg. (Sub-project: Phase V) - Complete/Closed out						
Renovate Medical/Dental Research Bldg. (Sub-project: Phase VI) - Complete/Closed out						
Renovate Medical/Dental Research Bldg. (Sub-project: Phase VII)						
Renovate Medical/Dental Research Building (Sub-project: Phase VII)	Jefferson	2012-2014	Complete/Not Closed Out		12/31/18	08/31/17
Renovate Miller Hall Infrastructure	Jefferson	2018-2020	Awaiting Initiation by Agency			
Renovate Natural Science Building	Jefferson	2018-2020	Awaiting Initiation by Agency			
Renovate Parking Structures	Jefferson	2018-2020	Awaiting Initiation by Agency			
Renovate School of Medicine Building 55A	Jefferson	2018-2020	Planning			
Renovate Threlkeld Hall Infrastructure	Jefferson	2018-2020	Awaiting Initiation by Agency			
Renovate Vivarium Facilities	Jefferson	2018-2020	Planning			
Renovation & Adaptation Projects for Various Bldgs	Jefferson	2018-2020	Awaiting Initiation by Agency			
Replace Artificial Turf Field III	Jefferson	2018-2020	Awaiting Initiation by Agency			
Replace Artificial Turf Field IV	Jefferson	2018-2020	Awaiting Initiation by Agency			
Replace Electronic Video Boards	Jefferson	2018-2020	Complete/In Warranty	100	09/30/18	09/30/18
Replace Papa John's Stadium Seats	Jefferson	2018-2020	Awaiting Initiation by Agency			
Replace Parking Services Hardware and Software	Jefferson	2018-2020	Planning			
Resurface and Repair Parking Lots	Jefferson	2018-2020	Awaiting Initiation by Agency			
Resurface Track and Cardio Path	Jefferson	2016-2018	Complete/In Warranty	80	06/30/18	06/30/18
Upgrade STEM Instruction Buildings	Jefferson	2018-2020	Awaiting Initiation by Agency			

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - SUPPLEMENT**

Reporting Agency: University of Louisville

Report Quarter: 2018-4 (October)

Print Date: 10/03/2018

<u>Cabinet/Agency/Project Title</u>	<u>Scheduled Closeout</u>	<u>Account Balance</u>	<u>Explanation - Why has the account not been closed?</u>
<b>Postsecondary Education Cabinet/University of Louisville</b>			
Construct Belknap Floyd Street Corridor Improvements	09/30/18	\$4,400,000.00	The Construct Belknap Floyd St Corridor Improvements and Construct Utilities, Remove Overhead Lines are dependent on each other. The balance in the Project Account for both projects together is \$4,400,000.
Construct HSC Parking Structure II	01/15/11	\$447,042.82	Remaining funds to be used to fit out shelled space.
Construct Utilities, Remove Overhead Lines	11/14/17	\$4,400,000.00	There are phases that have not been completed at this time.
Delia Baxter Building Renovation	01/23/18	\$49,174.61	Funds will be used to satisfy vendor invoices and will then be closed out.
Renovate Ekstrom Library (Sub-project: Phase 2 - Delphi Teaching Resource Center)	09/30/17	\$408,516.93	Remaining funds will be used to research new technology and repurposing rooms to mirror the Teaching Innovation Learning Lab.
Renovate Medical/Dental Research Building (Sub-project: Phase VII)	09/30/18	\$36,847.00	Project being completed in phases

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Western Kentucky University

**Report Quarter:** 2018-4 (October)

**Print Date:** 10/03/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
<b>Postsecondary Education Cabinet/Western Kentucky University</b>						
Add Club Seating at Diddle Arena	Warren	2018-2020	Awaiting Initiation by Agency			
Capital Renewal Pool - 2018-2020	Warren	2018-2020	Awaiting Initiation by Agency			
Construct Baseball Grandstand	Warren	2018-2020	Multiple Subprojects			
Sub-projects:						
Construct Baseball Grandstand (Sub-project: New Storm Water Diversion System/AstroTurf) - Complete/Closed out - prior authorization						
Construct Baseball Grandstand (Sub-project: Baseball Clubhouse/Dugout)						
Construct Baseball Grandstand (Sub-project: Baseball Clubhouse/Dugout)	Warren	2018-2020	Planning			
Construct Football Pressbox	Warren	2018-2020	Awaiting Initiation by Agency			
Construct Indoor Athletic Training Facility	Warren	2018-2020	Awaiting Initiation by Agency			
Construct Parking Structure III	Warren	2016-2018	Complete/In Warranty	100	12/31/17	12/31/17
Construct Science Gallery	Warren	2018-2020	Awaiting Initiation by Agency			
Construct South Plaza	Warren	2018-2020	Awaiting Initiation by Agency			
Construct Tertiary Data Center	Warren	2018-2020	Awaiting Initiation by Agency			
Construct Track and Field Facilities Phase I	Warren	2018-2020	Awaiting Initiation by Agency			
Improve Life Safety Pool/Academic Facilities	Warren	2018-2020	Awaiting Initiation by Agency			
Install Bike Paths	Warren	2008-2010	In Construction	85	06/30/19	
Raymond Cravens Library/Helm Library Building Envelope	Warren	Pool	Multiple Subprojects			
Allocations from 2012-2014 (about \$971,000) and 2014-2016 (about \$1,571,000) miscellaneous maintenance pools						
Sub-projects:						
Raymond Cravens Library/Helm Library Building Envelope (Sub-project: Phase I) - Complete/Closed out						
Raymond Cravens Library/Helm Library Building Envelope (Sub-project: Phase II) - Complete/Closed out						
Raymond Cravens Library/Helm Library Building Envelope (Sub-project: Phase III)						
Raymond Cravens Library/Helm Library Building Envelope (Sub-project: Phase III)	Warren	Pool	In Construction	35	12/01/18	
Remove and Replace Student Housing at Farm	Warren	2018-2020	Awaiting Initiation by Agency			
Renovate and Expand Clinical Education Complex	Warren	2018-2020	Awaiting Initiation by Agency			
Renovate and Improve Softball Complex	Warren	2018-2020	Awaiting Initiation by Agency			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Western Kentucky University

**Report Quarter:** 2018-4 (October)

**Print Date:** 10/03/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Renovate Central Heat Plant	Warren	2018-2020	Awaiting Initiation by Agency			
Renovate Free Stall Horse Barns	Warren	2018-2020	Awaiting Initiation by Agency			
Renovate Grise Hall Restrooms (ADA)	Warren	2018-2020	Awaiting Initiation by Agency			
Renovate Helm/Cravens Library	Warren	2018-2020	Awaiting Initiation by Agency			
Renovate Jones Juggers Interior	Warren	2018-2020	Awaiting Initiation by Agency			
Renovate or Replace Garrett Conference Center	Warren	2018-2020	Design/Phase A			
* Renovate Science Campus Phase IV	Warren	2014-2016	Multiple Subprojects			
See sub-projects below:						
Renovate Science Campus Phase IV (Sub-project: Design) - Complete/Closed Out						
Renovate Science Campus Phase IV (Sub-project: Demolish Thompson Complex N. Wing) - Complete/Closed out						
Renovate Science Campus Phase IV (Sub-project: Renovate Hardin Planetarium) - Complete/Closed out						
Renovate Science Campus Phase IV (Sub-project: Construct New Science Facility)						
Renovate Science Campus Phase IV (Sub-project: Renovate Thompson Complex Center Wing)						
Renovate Science Campus Phase IV (Sub-project: Construct New Science Facility)	Warren	2014-2016	Complete/In Warranty	100	12/01/17	12/01/17
Renovate Science Campus Phase IV (Sub-project: Renovate Thompson Complex Center Wing)	Warren	2014-2016	In Construction	65	12/31/18	
Renovate South Campus	Warren	2018-2020	Awaiting Initiation by Agency			
Renovate State/Normal Street Properties	Warren	2018-2020	Awaiting Initiation by Agency			
Renovate Tate Page Hall	Warren	2018-2020	Awaiting Initiation by Agency			
Renovate/Construct College Heights Foundation Building	Warren	2018-2020	Design/Phase C			
Repair or Replace Roof at Center for Research & Development	Warren	2018-2020	Awaiting Initiation by Agency			
Replace Underground Infrastructure - Steam/Elec	Warren	2014-2016	Multiple Subprojects			
Sub-projects:						
Replace Underground Infrastructure - Steam/Elec (Sub-project: Underground Electric Upgrade Ph VII - Complete/Closed out						
Replace Underground Infrastructure - Steam/Elec (Sub-project: Underground Electric Upgrade Ph IX - Complete/Closed out						
Replace Underground Infrastructure - Steam/Elec (Sub-project: Underground Electric Upgrade Ph X) - Complete/Closed out						
Replace Underground Infrastructure - Steam/Elec (Sub-project: Underground Electric Upgrade Ph XI - Complete/In warranty						
Replace Underground Infrastructure - Steam/Elec (Sub-project: Underground Electric Upgrade Ph X)	Warren	2014-2016	Complete/Closed Out	100	08/31/17	08/31/17

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Western Kentucky University

**Report Quarter:** 2018-4 (October)

**Print Date:** 10/03/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Replace Underground Infrastructure - Steam/Elec (Sub-project: Underground Electric Upgrade Ph XI)	Warren	2014-2016	Complete/In Warranty	100	08/31/18	08/17/18
Upgrade IT Infrastructure	Warren	2018-2020	Planning			
Upgrade Underground Infrastructure	Warren	2018-2020	Awaiting Initiation by Agency			

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Western Kentucky University

**Report Quarter:** 2018-4 (October)

**Print Date:** 10/03/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
<b>Postsecondary Education Cabinet/Western Kentucky University</b>						
Add Club Seating at Diddle Arena	Warren	2018-2020	Awaiting Initiation by Agency			
Capital Renewal Pool - 2018-2020	Warren	2018-2020	Awaiting Initiation by Agency			
Construct Baseball Grandstand	Warren	2018-2020	Multiple Subprojects			
Sub-projects:						
Construct Baseball Grandstand (Sub-project: New Storm Water Diversion System/AstroTurf) - Complete/Closed out - prior authorization						
Construct Baseball Grandstand (Sub-project: Baseball Clubhouse/Dugout)						
Construct Baseball Grandstand (Sub-project: Baseball Clubhouse/Dugout)	Warren	2018-2020	Planning			
Construct Football Pressbox	Warren	2018-2020	Awaiting Initiation by Agency			
Construct Indoor Athletic Training Facility	Warren	2018-2020	Awaiting Initiation by Agency			
Construct Parking Structure III	Warren	2016-2018	Complete/In Warranty	100	12/31/17	12/31/17
Construct Science Gallery	Warren	2018-2020	Awaiting Initiation by Agency			
Construct South Plaza	Warren	2018-2020	Awaiting Initiation by Agency			
Construct Tertiary Data Center	Warren	2018-2020	Awaiting Initiation by Agency			
Construct Track and Field Facilities Phase I	Warren	2018-2020	Awaiting Initiation by Agency			
Improve Life Safety Pool/Academic Facilities	Warren	2018-2020	Awaiting Initiation by Agency			
Install Bike Paths	Warren	2008-2010	In Construction	85	06/30/19	
Raymond Cravens Library/Helm Library Building Envelope	Warren	Pool	Multiple Subprojects			
Allocations from 2012-2014 (about \$971,000) and 2014-2016 (about \$1,571,000) miscellaneous maintenance pools						
Sub-projects:						
Raymond Cravens Library/Helm Library Building Envelope (Sub-project: Phase I) - Complete/Closed out						
Raymond Cravens Library/Helm Library Building Envelope (Sub-project: Phase II) - Complete/Closed out						
Raymond Cravens Library/Helm Library Building Envelope (Sub-project: Phase III)						
Raymond Cravens Library/Helm Library Building Envelope (Sub-project: Phase III)	Warren	Pool	In Construction	35	12/01/18	
Remove and Replace Student Housing at Farm	Warren	2018-2020	Awaiting Initiation by Agency			
Renovate and Expand Clinical Education Complex	Warren	2018-2020	Awaiting Initiation by Agency			
Renovate and Improve Softball Complex	Warren	2018-2020	Awaiting Initiation by Agency			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Western Kentucky University

**Report Quarter:** 2018-4 (October)

**Print Date:** 10/03/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Renovate Central Heat Plant	Warren	2018-2020	Awaiting Initiation by Agency			
Renovate Free Stall Horse Barns	Warren	2018-2020	Awaiting Initiation by Agency			
Renovate Grise Hall Restrooms (ADA)	Warren	2018-2020	Awaiting Initiation by Agency			
Renovate Helm/Cravens Library	Warren	2018-2020	Awaiting Initiation by Agency			
Renovate Jones Juggers Interior	Warren	2018-2020	Awaiting Initiation by Agency			
Renovate or Replace Garrett Conference Center	Warren	2018-2020	Design/Phase A			
* Renovate Science Campus Phase IV	Warren	2014-2016	Multiple Subprojects			
See sub-projects below:						
Renovate Science Campus Phase IV (Sub-project: Design) - Complete/Closed Out						
Renovate Science Campus Phase IV (Sub-project: Demolish Thompson Complex N. Wing) - Complete/Closed out						
Renovate Science Campus Phase IV (Sub-project: Renovate Hardin Planetarium) - Complete/Closed out						
Renovate Science Campus Phase IV (Sub-project: Construct New Science Facility)						
Renovate Science Campus Phase IV (Sub-project: Renovate Thompson Complex Center Wing)						
Renovate Science Campus Phase IV (Sub-project: Construct New Science Facility)	Warren	2014-2016	Complete/In Warranty	100	12/01/17	12/01/17
Renovate Science Campus Phase IV (Sub-project: Renovate Thompson Complex Center Wing)	Warren	2014-2016	In Construction	65	12/31/18	
Renovate South Campus	Warren	2018-2020	Awaiting Initiation by Agency			
Renovate State/Normal Street Properties	Warren	2018-2020	Awaiting Initiation by Agency			
Renovate Tate Page Hall	Warren	2018-2020	Awaiting Initiation by Agency			
Renovate/Construct College Heights Foundation Building	Warren	2018-2020	Design/Phase C			
Repair or Replace Roof at Center for Research & Development	Warren	2018-2020	Awaiting Initiation by Agency			
Replace Underground Infrastructure - Steam/Elec	Warren	2014-2016	Multiple Subprojects			
Sub-projects:						
Replace Underground Infrastructure - Steam/Elec (Sub-project: Underground Electric Upgrade Ph VII - Complete/Closed out						
Replace Underground Infrastructure - Steam/Elec (Sub-project: Underground Electric Upgrade Ph IX - Complete/Closed out						
Replace Underground Infrastructure - Steam/Elec (Sub-project: Underground Electric Upgrade Ph X) - Complete/Closed out						
Replace Underground Infrastructure - Steam/Elec (Sub-project: Underground Electric Upgrade Ph XI - Complete/In warranty						
Replace Underground Infrastructure - Steam/Elec (Sub-project: Underground Electric Upgrade Ph X)	Warren	2014-2016	Complete/Closed Out	100	08/31/17	08/31/17

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Western Kentucky University

**Report Quarter:** 2018-4 (October)

**Print Date:** 10/03/2018

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Replace Underground Infrastructure - Steam/Elec (Sub-project: Underground Electric Upgrade Ph XI)	Warren	2014-2016	Complete/In Warranty	100	08/31/18	08/17/18
Upgrade IT Infrastructure	Warren	2018-2020	Planning			
Upgrade Underground Infrastructure	Warren	2018-2020	Awaiting Initiation by Agency			

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).