

**QUARTERLY CAPITAL PROJECTS STATUS REPORT****Reporting Agency:** Administrative Office of the Courts**Report Quarter:** 2020-1 (January)**Print Date:** 12/19/2019

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
<b>Judicial Branch/AOC</b>						
Construction - Bath County Comments: Site Selection	Bath	2018-2020	Design/Phase A			
E-Case and Docket Management System Comments: Ongoing project/programming	Multi	Other	Other			
Henry County	Henry	2014-2016	In Construction	15	07/01/21	
Mason County Judicial Center (Repairs)	Mason	2016-2018	Complete/In Warranty	100	02/01/19	02/01/19
Nicholas County Comments: Demolition	Nicholas	2014-2016	In Construction	3	07/20/21	
Renovation - Jefferson County Hall of Justice Comments: Louisville Metro government is not ready to move forward with this project.	Jefferson	2018-2020	Other			
Renovation/Addition - Oldham County Comments: Schematic Design	Oldham	2018-2020	Design/Phase A			
Simpson County Judicial Center (Repairs)	Simpson	2016-2018	Complete/In Warranty		01/01/19	01/01/19

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).

**QUARTERLY CAPITAL PROJECTS STATUS REPORT****Reporting Agency:** Commonwealth Office of Technology**Report Quarter:** 2020-1 (January)**Print Date:** 01/13/2020

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
<b>Education &amp; Workforce Development Cabinet/Employment and Training</b>						
Replace Unemployment Insurance System Budgeted Amount - \$10,440,000 Comments: Actual to Date: \$0 Percentage Complete: 42%	Franklin	2018-2020	Planning Phase			
Workforce Development Multiple System Integration Opportunity Budgeted Amount - \$1,253,600 Comments: Actual to Date: \$843,600 Percentage Complete: Agency did not report	Franklin	CPBOC-1/01/17	Other			
<b>Finance and Administration Cabinet/Commonwealth Office of Technology</b>						
Enterprise Infrastructure - 2018-2020 Budgeted Amount - \$8,000,000 Comments: Actuals to Date: \$4,000,000 Percent Complete: 12%	Multi	2018-2020	Execution & Control Phase			
* Legacy System Retirement Budgeted Amount - \$20,000,000 Comments: Actual to Date: \$1,493,500 Two allocations for projects that did not meet capital project threshold amount	Franklin	2018-2020	Closeout Phase		12/16/19	12/16/19
<b>Finance and Administration Cabinet/General Administration</b>						
* Business One-Stop Portal - Phase III Budgeted Amount - \$12,000,000 Comments: Actual to Date: \$3,524,600 Percentage Complete: 39%	Multi	2016-2018	Execution & Control Phase			
<b>Finance and Administration Cabinet/Revenue</b>						
* Integrated Tax System Budgeted Amount - \$92,500,000 Comments: Actual to Date: \$5,596,900 Percentage Complete: 70%	Franklin	2018-2020	Initiation Phase			

**General Government Cabinet/KY Communications Network Authority**

**QUARTERLY CAPITAL PROJECTS STATUS REPORT****Reporting Agency:** Commonwealth Office of Technology**Report Quarter:** 2020-1 (January)**Print Date:** 01/13/2020

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
* Next Generation Kentucky Information Highway Budgeted Amount - \$454,462,400 Comments: Actual to Date: \$315,692,000 Percentage Complete: 71%	Multi	2014-2016	Execution & Control Phase			
<b>General Government Cabinet/Registry of Election Finance</b>						
* System Modernization Budgeted Amount - \$1,836,000 Comments: Actual to Date: \$4,700 Percentage Complete: 20%	Franklin	2016-2018	Execution & Control Phase			
<b>General Government Cabinet/Secretary of State</b>						
Enhanced Statewide Election Administration and Online Ballot Delivery System Budgeted Amount - \$1,500,000 Comments: Actual to Date: \$513,800 Percentage Complete: Agency did not report	Multi	CPBOC-10/01/13	Other			
<b>General Government Cabinet/Teachers' Retirement System</b>						
Pension Management System Modifications Budgeted Amount - \$5,000,000 KTRS requested reauthorization for next biennium Comments: Actual to Date: \$476,000 Percentage Complete: No further action planned on project during this biennium	Franklin	2018-2020	Other			
<b>General Government Cabinet/Veteran's Affairs</b>						
* Nurse Call System Budgeted Amount - \$1,550,000 Comments: Actual to Date: \$4,400 Percentage Complete: 16%	Multi	2018-2020	Initiation Phase			
<b>Health and Family Services Cabinet/Public Health</b>						
Budget, Accounting and Reporting System Budgeted Amount - \$4,220,000	Multi	2018-2020	Initiation Phase			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT****Reporting Agency:** Commonwealth Office of Technology**Report Quarter:** 2020-1 (January)**Print Date:** 01/13/2020

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Comments: Actual to Date: \$134,600 Percentage Complete: 33%						
Electronic Health Record System Budgeted Amount - \$2,400,000 Comments: Actual to Date: \$15,900 Percentage Complete: 9%	Multi	2018-2020	Planning Phase			
Scan and Image Historical Records Budgeted Amount - \$5,000,000 Comments: Actual To Date: \$46,800 Percentage Complete: 8%	Multi	2018-2020	Planning Phase			
Vital Statistics Digitized System Budgeted Amount - \$2,700,000 Comments: Actual to Date: \$219,500 Percentage Complete: 35%	Multi	2018-2020	Planning Phase			
<b>Justice and Public Safety Cabinet/State Police</b>						
* Two-Way Radio System Replacement, Phase I Budgeted Amount - \$35,100,000 Comments: Actual to Date: \$17,462,700 Percentage Complete: 53%	Multi	2018-2020	Execution & Control Phase			
<b>Labor Cabinet/Secretary's Office (Labor)</b>						
Claims Payment Management System Budgeted Amount - \$2,460,000 Comments: Actual to Date: \$148,100 Percentage Complete: 73%	Franklin	2018-2020	Execution & Control Phase			
<b>Postsecondary Education Cabinet/Kentucky State University</b>						
Expand Campus Communications Infrastructure Budgeted Amount - \$2,354,000 Comments: Pending Fund Availability	Franklin	2018-2020	Other			
Upgrade Information Technology Infrastructure 2018-2020 Budgeted Amount - \$5,000,000 Comments: Pending Fund Availability	Franklin	2018-2020	Other			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT****Reporting Agency:** Commonwealth Office of Technology**Report Quarter:** 2020-1 (January)**Print Date:** 01/13/2020

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
<b>Postsecondary Education Cabinet/KY Community and Technical College System</b>						
KCTCS Information Technology Infrastructure Upgrade	Multi	2018-2020	Other			
Budgeted Amount - \$9,500,000						
Comments: Pending Fund Availability						
<b>Public Protection Cabinet/Housing, Buildings and Construction</b>						
Online Jurisdiction Program	Multi	2018-2020	Execution & Control Phase			
Budgeted Amount - \$1,666,000						
Comments: Actual to Date: \$52,700						
Percentage Complete: 58%						
<b>Tourism, Arts &amp; Heritage Cabinet/KY Historical Society</b>						
* Historical Society Digital Initiatives	Multi	2014-2016	Initiation Phase			
Budgeted Amount - \$3,500,000						
Comments: Actual to Date: \$52,900						
Percentage Complete: 20%						
<b>Transportation Cabinet/Gen Admin &amp; Support (Transp)</b>						
* Replace Automated Vehicle Information System (AVIS)	Multi	2008-2010	Execution & Control Phase			
Budgeted Amount - \$25,000,000						
Comments: Actual to Date: \$21,477,100						
Percentage Complete: 4%						
* Replace Kentucky Driver Licensing System	Multi	2012-2014	Initiation Phase			
Budgeted Amount - \$12,500,000						
Comments: Actual to Date: \$524,900						
Percentage Complete: 2%						
* Transportation Enterprise Database II	Multi	2016-2018	Planning Phase			
Budgeted Amount - \$3,000,000						
Comments: Actual to Date: \$262,900						
Percentage Complete: 0%						
<b>Transportation Cabinet/Vehicle Regulation</b>						
* International Registration Plan System Upgrade	Multi	2016-2018	Execution & Control Phase			

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Commonwealth Office of Technology  
Report Quarter: 2020-1 (January)  
Print Date: 01/13/2020

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl	Actual Subst
Budgeted Amount - \$2,500,000						
Comments: Actual to Date: \$421,600						
Percentage Complete: 0%						

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).

**QUARTERLY CAPITAL PROJECTS STATUS REPORT****Reporting Agency:** Finance and Administration Cabinet**Report Quarter:** 2020-1 (January)**Print Date:** 01/09/2020

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
<b>Education &amp; Workforce Development Cabinet/Education Dept</b>						
* KSB Howser Hall Renovation	Jefferson	2016-2018	Complete/In Warranty	100	06/13/19	06/13/19
* KSB McDaniel/Scoggin Educational Building	Jefferson	2016-2018	Complete/Not Closed Out	100	09/02/18	09/02/18
* KSD High Voltage Electrical Service System	Boyle	CPBOC-9/01/17	Complete/Not Closed Out	100	10/30/18	10/30/18
* KSD New Elementary Building	Boyle	2016-2018	Complete/In Warranty	100	02/21/19	02/21/19
<b>Education &amp; Workforce Development Cabinet/KY Educational Television</b>						
KET FCC Repacking Project	Multi	CPBOC-8/01/17	Complete/In Warranty	100	04/26/19	04/26/19
* Transmitter and Repack	Multi	2018-2020	Complete/In Warranty	100	08/01/19	08/01/19
Addition to KET FCC Repacking Project - ancillary systems and equipment upgrades that the FCC program will not reimburse as well as replacement of microwave radios						
<b>Energy &amp; Environment Cabinet/Environmental Protection</b>						
* Maxey Flats Cap	Fleming	2012-2014	Construction/Multiple Bid Packs			
* State-Owned Dam Repair - Beech Creek Dam	Clay	Pool	Complete/Not Closed Out	100	01/14/18	05/07/18
* State-Owned Dam Repair - Bullock Pen Lake Dam	Multi	Pool	In Construction	14	02/14/21	
* State-Owned Dam Repair - Scenic Lake Dam	Henderson	Pool	Design/Phase C			
* State-Owned Dam Repair - Willisburg Lake Dam	Washington	Pool	Design/Phase B			
<b>Finance and Administration Cabinet/Facilities &amp; Support Services</b>						
Capital Plaza Redevelopment	Franklin	Other	In Construction	80	04/15/20	
Senate Bill 238 (2017 Regular Session) authorized the Finance and Administration Cabinet to enter into a public-private partnership (KRS 45A.077), built-to-suit (KRS 56.8161-56.820), or lease-purchase (KRS 56.8035) agreement. Authorization included the authorization under KRS 45.763. CPBOC approved built-to-suit lease award on December 19, 2017. Comments: Outside site work remaining such as concrete retaining wall along Hill Street, elevator for the pedway that crosses Wilkinson Blvd., landscaping, etc.						
* Council of State Governments Building Complex	Fayette	2012-2014	Complete/Not Closed Out		10/23/15	10/19/15
* DFSS Maintenance Pool - 2016-18 - Capitol Campus Parking Garage - Phase III Reported to CPBOC on 8/15/2017	Franklin	Pool	Complete/Not Closed Out	100	07/01/18	07/11/18

## QUARTERLY CAPITAL PROJECTS STATUS REPORT

**Reporting Agency:** Finance and Administration Cabinet  
**Report Quarter:** 2020-1 (January)  
**Print Date:** 01/09/2020

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl	Actual Subst
* DFSS Maintenance Pool - 2016-18 - Capitol Campus Parking Garage - Phase IV Reported to CPBOC on 8/21/2018	Franklin	Pool	Complete/In Warranty	100	07/12/19	07/19/19
* DFSS Maintenance Pool - 2016-18 - CHR Roof Replacement Reported to CPBOC on 2/20/2018	Franklin	Pool	Complete/In Warranty	100	01/19/19	01/22/19
* DFSS Maintenance Pool - 2016-18 - L&N Structural Repair Reported to CPBOC on 8/15/2017	Jefferson	Pool	Complete/In Warranty	100	08/31/19	07/31/19
* DFSS Maintenance Pool - 2018-20 - Central Lab Boiler Replacement Reported to CPBOC on 10/15/2019 Comments: Project on Schedule with no issues 10% Complete. Boilers on order	Franklin	Pool	In Construction	1	04/02/20	
DFSS Maintenance Pool - 2018-20 - Cold Harbor Floor Repairs Reported to CPBOC on 5/14/2019	Franklin	Pool	Complete/In Warranty	100	07/19/19	07/05/19
* Emergency Generator Repair or Replacement, COT/CHR	Franklin	2018-2020	In Construction	1	09/13/20	
* High Voltage System Upgrade - Capitol Campus Comments: Various items outside of construction in process to wrap up project (paying consultant fees, receiving record dwgs, etc).	Franklin	CPBOC-2/01/18	Complete/In Warranty	100	10/15/19	10/15/19
* HVAC Replacement - CHR Building Comments: Project is on moving nicely. Still have change orders pending pricing.	Franklin	2016-2018	In Construction	85	12/27/19	
* Install Energy Management System Controls	Multi	2014-2016	Construction/Multiple Bid Packs			
* L&N Building Security and Structural Upgrades	Jefferson	2018-2020	In Construction	21	12/13/20	
* Upgrade Capitol Mechanical and Electrical System, Phase I	Franklin	2018-2020	Design/Phase B			
* Upgrade L&N Building	Jefferson	2016-2018	Complete/In Warranty	100	08/31/19	07/31/19
<b>General Government Cabinet/KY River Authority</b>						
Construct Lock and Dam 10	Multi	2016-2018	In Construction	44	06/01/21	
Design and Repair Dam 6	Woodford	2016-2018	Awaiting Initiation by Agency			
Design and Repair Dam 7	Jessamine	2016-2018	Awaiting Initiation by Agency			



# **QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Finance and Administration Cabinet

**Report Quarter:** 2020-1 (January)

**Print Date:** 01/09/2020

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Design and Repair Lock and Dam 5	Anderson	2018-2020	Awaiting Initiation by Agency			
<b>General Government Cabinet/Military Affairs</b>						
* Armory Modernization Pool - 2018-20 - DMA Leitchfield Readiness Center Assembly Hall Addition Reported to CPBOC on 10/15/2019 Comments: Mobilization and investigative work has began	Grayson	Pool	In Construction	1	07/26/20	
* Armory Modernization Pool - 2018-20 - DMA London Readiness Center Renovation Reported to CPBOC on 5/14/2019	Laurel	Pool	Complete/In Warranty	100	10/15/19	10/15/19
Construct Addition Armory 4 Frankfort	Franklin	2018-2020	Awaiting Initiation by Agency			
Construct Army Aviation Support Facility	Franklin	2012-2014	Complete/Not Closed Out	100	10/07/15	10/21/15
Construct Industrial Building at Bluegrass Station Approved pursuant to KRS 45.763 Comments: Still waiting agency initiation	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Multi-purpose Building Bluegrass Station Approved pursuant to KRS 45.763 Comments: still waiting agency initiation	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Response Group Building KyANG Phase 1	Jefferson	2018-2020	Cancelled			
Construct Two AC 130 Hangars Bluegrass Station Approved pursuant to KRS 45.763 Comments: still waiting agency initiation	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Wendell H. Ford Regional Training Center Qualification Training Range Was not reauthorized in 2016-2018 budget and authorized as new project for 2018-2020	Muhlenberg	2018-2020	Design/Phase B			
Demolition of Combined Support Maintenance Shop - Frankfort	Franklin	2014-2016	Complete/In Warranty	100	07/02/19	06/28/19
* DMA Boone National Guard Center Emergency Operations Center Renovation Comments: Project is progressing well.	Franklin	CPBOC-8/01/19	In Construction	20	05/03/20	
* DMA Buechel NGA HVAC and Lighting	Jefferson	CPBOC-10/01/18	Complete/In Warranty	100	06/17/19	06/17/19
DMA Disney Training Site Battalion Headquarters	Knox	CPBOC-10/01/18	Complete/In Warranty	100	11/11/19	11/11/19

**QUARTERLY CAPITAL PROJECTS STATUS REPORT****Reporting Agency:** Finance and Administration Cabinet**Report Quarter:** 2020-1 (January)**Print Date:** 01/09/2020

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
DMA Indoor Firing Range, Boone Center Overseen by the Division of Real Properties	Franklin	CPBOC-2/01/18	Planning			
DMA Interior Renovation Wellman Armory - Boone National Guard Center	Franklin	CPBOC-10/01/17	Complete/In Warranty	100	04/29/19	04/29/19
DMA Range Operations Expansion - Wendell H. Ford Regional Training Center	Muhlenberg	CPBOC-10/01/17	Complete/In Warranty	100	08/22/19	08/22/19
DMA Record Holding Facility - Boone National Guard Center	Franklin	CPBOC-10/01/17	Complete/In Warranty	100	12/07/18	07/02/19
DMA Unheated Storage and Paint Booth Combined Support Maintenance Shop	Madison	CPBOC-10/01/19	In Construction	3	11/21/20	
DMA Wendell H. Ford Regional Training Center Bridge	Muhlenberg	CPBOC-10/01/19	In Construction	3	07/31/20	
DMA Wendell H. Ford Regional Training Center Cypress Creek Restoration	Franklin	CPBOC-8/01/19	Design/Phase B			
Comments: Currently in Phase B of design, scheduled to begin permitting process and request funding in Spring of 2020						
Install Solar Panels at Armories Statewide	Multi	2018-2020	Awaiting Initiation by Agency			

**General Government Cabinet/Veteran's Affairs**

* Construct Bowling Green Veterans' Center SB13 - 2017 Regular Session	Warren	Other	Awaiting Initiation by Agency			
* Construct Fourth State Veterans' Nursing Home	Hardin	2012-2014	Complete/Not Closed Out	100	04/21/17	04/20/17
* Construct State Veterans Cemetery - Southeast Kentucky (Leslie County)	Leslie	2006-2008	Complete/Not Closed Out	100	11/25/17	11/25/17

**Health and Family Services Cabinet/Behavioral Health**

* CHFS Maintenance Pools - Western State Hospital - HVAC Repairs and Patient Safety Enhancements Reported to CPBOC on 6/18/2019 (allocations from 2014-16, 2016-18, and 2018-20 bond-funded maintenance pools) Comments: Mold abatement occurred. Currently finishing up wards 55B and 56B.	Christian	Pool	In Construction	33	07/04/20	
Construct Replacement of Eastern State Hospital	Fayette	2008-2010	Complete/Not Closed Out	100	05/31/13	05/31/13
* Electrical & Telecom Upgrade-Western State Hospital Phase II	Christian	2018-2020	Design/Phase B			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT****Reporting Agency:** Finance and Administration Cabinet**Report Quarter:** 2020-1 (January)**Print Date:** 01/09/2020

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
* Electrical System Upgrade at Western State Hospital - Design	Christian	2012-2014	Design/Phase C			
* HVAC System Replacement - Hazelwood Comments: Project is posted for Bid. Bid Opening scheduled for 01/14/2020 02:00 PM ET	Jefferson	2018-2020	Design/Phase C			
* Renovate/Replace Cottages - Oakwood, Phase I	Pulaski	2018-2020	A/E Selection			
* Replacement of Glasgow State Nursing Facility	Barren	2010-2012	Complete/Not Closed Out	100	05/21/13	05/31/13
* Western State Hospital-Electrical Upgrade-Phase I	Christian	2016-2018	Complete/In Warranty	100	01/05/19	01/05/19

**Justice and Public Safety Cabinet/Corrections**

* Corrections Maintenance Pool - 2016-18 - Reformatory Psychiatric Treatment Unit HVAC Replacement Reported to CPBOC on 2/21/2017	Oldham	Pool	Awaiting Initiation by Agency			
* Demolish & Repair Tower KSR Reallocation from Stabilization of Dorm 8 Kentucky State Reformatory (\$4,155,000) and Repair and Stabilize Tower Kentucky State Reformatory (\$3,716,000)	Oldham	2018-2020	Design/Phase A			
* Kentucky Correctional Institution for Women-Sewer Plant/Line Comments: Louisville MSD is planning to construct the collector line in 2020. Connection is planned for late 2020, early 2021.	Shelby	2016-2018	Design/Phase B			
Repair and Stabilize Tower Kentucky State Reformatory \$3.716 million of the \$3.797 million in bond funds authorized was reallocated to Demolish & Repair Tower KSR	Oldham	2016-2018	Cancelled			
* Replace Perimeter Fence, Kentucky State Reformatory	Oldham	2018-2020	Design/Phase A			
Stabilization of Dorm 8 Kentucky State Reformatory \$4.155 million in bond funds authorized was reallocated to Demolish and Repair Tower KSR	Oldham	2016-2018	Cancelled			

**Justice and Public Safety Cabinet/Criminal Justice Training**

Bizzack Complex HVAC Repair/Replacement Comments: Finalizing Bid Documents on the next phase of work.	Madison	2016-2018	In Construction	75	12/07/19	
Funderburk Building HVAC Upgrade Comments: Finalizing Bid Documents on the next phase of work.	Madison	2016-2018	In Construction	75	07/30/19	
Funderburk Building HVAC Upgrade Emergency	Madison	CPBOC-10/01/15	Complete/Not Closed Out	100	11/08/16	11/08/16

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Finance and Administration Cabinet  
**Report Quarter:** 2020-1 (January)  
**Print Date:** 01/09/2020

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
<b>Justice and Public Safety Cabinet/Secretary's Office (Justice and Public Safety)</b>						
* Medical Examiner Office - Renovation of Bingham Building	Jefferson	CPBOC-10/01/15	Complete/Not Closed Out	100	01/31/17	01/31/17
<b>Postsecondary Education Cabinet/Eastern Kentucky University</b>						
* Construct Science Building - Phase 2 and 3	Madison	2014-2016	Complete/Not Closed Out	100	10/25/17	08/17/17
Construct Student Athlete Support Facility Account will remain open until Renovate/Improve Athletics Facilities project is complete	Madison	2014-2016	Pending Authorization			
Renovate/Improve Athletics Facilities	Madison	2014-2016	Complete/Not Closed Out	100	10/01/17	10/05/17
<b>Postsecondary Education Cabinet/Kentucky State University</b>						
Center for Families and Children	Franklin	CPBOC-12/01/08	Complete/Not Closed Out	100	12/02/11	12/29/11
Expand Emergency Notification System	Franklin	2016-2018	Awaiting Initiation by Agency			
Kentucky State University Old Federal Building Renovation, Phase I	Franklin	CPBOC-12/01/09	Complete/Not Closed Out	100	07/20/12	07/20/12
Mold Remediation and Mechanical Repairs - The Halls Comments: Project is 99.9% complete and dorms are occupied. There are some items that are still pending replacement due to back order and Insurance claim.	Franklin	CPBOC-2/01/19	In Construction	99	10/31/19	
Renovate Atwood Agricultural Research Building	Franklin	2012-2014	In Construction	30	05/05/20	
Renovation and Renewal Education & General Projects Pool	Franklin	2018-2020	Awaiting Initiation by Agency			
* Repair Boilers and Aging Distribution Lines Comments: Now that cooling season has ended last section of chilled water piping is being replaced in primary tunnels.	Franklin	2014-2016	In Construction	85	03/26/20	
Repair Boilers and Aging Distribution Lines Phase II	Franklin	2018-2020	Awaiting Initiation by Agency			
<b>Postsecondary Education Cabinet/KY Community and Technical College System</b>						
Acquisition of KCTCS System Office Building In December 2018, the City of Versailles Public Properties Corporation issued \$5.07 million in revenue bonds, secured by lease rental payments from KCTCS, to finance renovations to the facility	Woodford	2018-2020	Awaiting Initiation by Agency			

# **QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Finance and Administration Cabinet

**Report Quarter:** 2020-1 (January)

**Print Date:** 01/09/2020

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Capital Renewal and Deferred Maintenance Pool - 2018-2020	Multi	2018-2020	Awaiting Initiation by Agency			
Const Advanced Technology Ctr. Phase II - Owensboro CTC	Daviess	2014-2016	Complete/Not Closed Out	100	11/15/17	02/08/18
Construct 2D Arts School Phase I - WKCTC	McCracken	2014-2016	Complete/Not Closed Out	100	03/09/17	03/09/17
Construct Addition to Building 2 - Somerset CC South	Pulaski	2018-2020	Awaiting Initiation by Agency			
* Construct Advanced Manufacturing Facility - Bluegrass CTC	Scott	2014-2016	Complete/Not Closed Out	100	12/28/17	12/28/17
Construct Ag Health & Career Tech - Hopkinsville CC Ph I	Christian	2014-2016	Complete/In Warranty	100	07/10/19	09/16/19
Construct and/or Procure Fire Commission System Office Building	Fayette	2016-2018	Complete/Not Closed Out	100	11/14/18	11/14/18
Construct Arts and Humanities Building - Somerset CC North	Pulaski	2014-2016	Design/Phase B			
Construct Carrollton Campus Phase I - Jefferson CTC	Jefferson	2014-2016	Complete/Not Closed Out	100	06/25/17	08/28/17
Construct CPAT Center, State Fire and Rescue Training	Fayette	2014-2016	Complete/Not Closed Out	100	11/14/18	11/14/18
Construct Educational Alliance Ctr - Middlesboro - SE KYCTC	Bell	2014-2016	Complete/Not Closed Out	100	11/12/18	11/08/18
Construct Instructional Complex - Southcentral CTC	Warren	2014-2016	Complete/Not Closed Out	100	03/14/18	03/14/18
Construct New Entrance - Leestown - Bluegrass CTC	Fayette	2016-2018	Complete/Not Closed Out	100	08/28/17	09/21/17
Construct NRPC Parking Lot - Fire Commission	Fayette	2018-2020	Design/Phase C			
Construct Pikeville Technology Center - Big Sandy CTC	Pike	CPBOC-10/01/15	Complete/In Warranty	100	12/25/18	12/25/18
Construct Postsecondary Ed Center - Madisonville CC	Hopkins	2014-2016	Complete/Not Closed Out	100	12/19/17	12/19/17
Construct State Fire Rescue Training Area 7 Building	Boone	2016-2018	Complete/Not Closed Out	100	11/14/18	11/14/18
Construct Technology Dr Campus Expansion-Ashland CTC	Carter	2018-2020	Awaiting Initiation by Agency			
Design and Construct Carrollton Campus, Phase I - Jefferson CTC	Jefferson	2012-2014	Complete/Not Closed Out	100	06/25/17	08/25/17

# QUARTERLY CAPITAL PROJECTS STATUS REPORT

**Reporting Agency:** Finance and Administration Cabinet

**Report Quarter:** 2020-1 (January)

**Print Date:** 01/09/2020

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl	Actual Subst
Design and Construct Newtown Campus, Phase I - Bluegrass CTC	Fayette	2012-2014	Complete/Not Closed Out	100	07/28/14	07/28/14
Expansion of Pikeville Campus - Big Sandy CTC	Pike	2014-2016	Design/Phase B			
Improve Facilities-Bluegrass CTC, Winchester-Clark Co Campus	Clark	2018-2020	Awaiting Initiation by Agency			
Improve Parking Lots - Jefferson CTC	Jefferson	2018-2020	Awaiting Initiation by Agency			
KCTCS CEMCS Upgrades Pool	Multi	2018-2020	Awaiting Initiation by Agency			
Newtown Campus Expansion - Bluegrass CTC	Fayette	2014-2016	Complete/Not Closed Out	100	12/12/17	12/12/17
Relocate Student Center - Henderson CC	Henderson	2018-2020	Bidding			
Renovate Admin Building Newtown Campus - Bluegrass CTC	Fayette	2018-2020	Awaiting Initiation by Agency			
Comments: waiting for initiation						
Renovate Administration Building- Whitesburg - Southeast CTC	Letcher	2018-2020	Awaiting Initiation by Agency			
Renovate Auditorium Building - Hopkinsville CC	Christian	2018-2020	Awaiting Initiation by Agency			
Renovate Building A - Main Campus, SKYCTC	Warren	CPBOC-7/01/19	A/E Selection			
Renovate Campus Wide Facilities - Henderson CC	Henderson	2014-2016	Complete/Not Closed Out	100	12/08/17	12/08/17
Renovate Dental Hygiene Clinic - Big Sandy CTC - Mayo Campus	Johnson	2018-2020	Awaiting Initiation by Agency			
Renovate Downtown Campus - Owensboro CTC	Daviess	2018-2020	Awaiting Initiation by Agency			
Renovate Facilities Maysville Campus	Mason	2018-2020	Awaiting Initiation by Agency			
Renovate Falkenstine-Southeast CTC, Cumberland	Harlan	2018-2020	Awaiting Initiation by Agency			
Renovate Learning Resource Center, Ashland CTC	Boyd	2018-2020	Awaiting Initiation by Agency			
Renovate Main Bldg - College Drive - Ashland CTC	Boyd	2014-2016	Complete/Not Closed Out	100	12/28/17	12/28/17
Renovate Southeastern Campus - Owensboro CTC	Daviess	2018-2020	Awaiting Initiation by Agency			
Renovate Sullivan Technology Center - Henderson CC	Henderson	2018-2020	Awaiting Initiation by Agency			
Renovate Technical Campus - Madisonville CC	Hopkins	2018-2020	Awaiting Initiation by Agency			
Renovations Main Campus - West Kentucky CTC	McCracken	2018-2020	Awaiting Initiation by Agency			
Repair/Replace Roofs - Hazard CTC	Multi	2018-2020	Awaiting Initiation by Agency			

# **QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Finance and Administration Cabinet  
**Report Quarter:** 2020-1 (January)  
**Print Date:** 01/09/2020

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl	Actual Subst
Replace HVAC System Phase I - Owensboro CTC Comments: TAB pre-repairs is under process. After TAB completion, HVAC system at Admin Bldg will be better able to be diagnosed and appropriate modifications to system can be made for improvements.	Daviess	2018-2020	Design/Phase C			
Replace HVAC Units - Somerset CC South Campus	Pulaski	2018-2020	Awaiting Initiation by Agency			
Replace Meece HVAC System - Somerset CC - North Campus	Pulaski	2018-2020	Complete/Not Closed Out	100	07/02/18	07/02/18
Replace Roofs - Big Sandy CTC - Collegewide	Multi	2018-2020	Awaiting Initiation by Agency			
Site and Infrastructure Improvements - Somerset CC	Pulaski	2014-2016	Design/Phase C			
Soil Stabilization Godbey-Southeast, Cumberland	Harlan	2018-2020	Awaiting Initiation by Agency			
Stabilize Soil Technical Campus - Hazard CTC Comments: waiting for initiation	Perry	2018-2020	Awaiting Initiation by Agency			
Technical Campus Building B Roof Replacement	Jefferson	CPBOC-8/01/18	Awaiting Initiation by Agency			
Upgrade HVAC Systems - Big Sandy CTC - Collegewide	Multi	2018-2020	Awaiting Initiation by Agency			
Upgrade Newtown Campus Buildings and Infrastructure - Bluegrass Comments: waiting initiation	Fayette	2016-2018	Awaiting Initiation by Agency			
Upgrade Sprinkler Systems - West KY CTC	McCracken	2018-2020	Awaiting Initiation by Agency			
Upgrade Welding Shop - Big Sandy CTC - Mayo Campus	Johnson	2018-2020	Awaiting Initiation by Agency			
* Workforce Development Construction Pool - Constr. Adv. Manuf. Ctr. - Bluegrass CTC, Danville \$2.736 million bond funded Workforce Development Construction Pool allocation with use of \$5 million in restricted funds authorized in HB 200; pool allocation reported to CPBOC on 8/21/2018.	Boyle	Pool	Design/Phase C			
* Workforce Development Construction Pool - Constr. Adv. Manuf. Ctr. - Jefferson CTC, Downtown Match for \$15.2 million bond funded Workforce Development Construction Pool allocation was approved by CPBOC on 9/19/2017.	Jefferson	Pool	Construction/Multiple Bid Packs			
Workforce Development Construction Pool - Constr. Community Intergenerational Ctr. -Hazard CTC, Lees \$2 million for the design portion was authorized in HB 235 as a KCTCS BuildSmart Investment for Kentucky Competitiveness project. Match for \$2.88 million bond funded Workforce Development Construction Pool allocation was approved by CPBOC on 9/19/2017.	Breathitt	2014-2016	In Construction	99	12/28/19	
Workforce Development Construction Pool - Renovate Leestown Campus - Bluegrass CTC	Fayette	2016-2018	Pending Authorization			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Finance and Administration Cabinet  
**Report Quarter:** 2020-1 (January)  
**Print Date:** 01/09/2020

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
\$3.04 million bond funded Workforce Development Construction Pool allocation with use of \$2.935 million of the \$6 million in restricted funds authorized in HB 303; pool allocation reported to CPBOC on 2/20/2018.						
* Workforce Development Construction Pool - Renovate/ Equip Manufacturing Labs - West Kentucky CTC \$3.04 million bond funded Workforce Development Construction Pool allocation was reported to CPBOC on 9/19/2017.	McCracken	Pool	Complete/Not Closed Out	100	11/30/18	11/30/18
* Workforce Development Construction Pool - Renovate/ Equip Manufacturing Labs -Owensboro CTC, Downtwn Match for \$2.858 million bond funded Workforce Development Construction Pool allocation was approved by CPBOC on 9/19/2017.	Daviess	Pool	Complete/In Warranty	100	04/12/19	04/12/19
* Workforce Development Construction Pool - Welding Facility Renov./Training Lab Addit. - Hopkinsville The \$1.6 million restricted funds authorization in HB 303 will not be used for the \$321,180 restricted funds match. Match for \$2.353 million bond funded Workforce Development Construction Pool allocation was approved by CPBOC as a scope increase on 2/20/18.	Christian	Pool	In Construction	14	08/13/20	

**Postsecondary Education Cabinet/Morehead State University**

* Renovate/Expand Student Services Facility	Rowan	2014-2016	Complete/In Warranty	100	11/20/18	03/29/19
---	-------	-----------	----------------------	-----	----------	----------

**Tourism, Arts & Heritage Cabinet/Fish & Wildlife Resources**

Camp Currie Dining Hall Construction	Marshall	2016-2018	Complete/Not Closed Out	100	05/01/18	05/25/18
FILO Office Space	Franklin	2016-2018	Complete/Not Closed Out	100	03/01/18	04/26/18

**Tourism, Arts & Heritage Cabinet/KY Center for the Arts**

* KCA - Barrel Vault Roof and Ceiling Repairs	Jefferson	CPBOC-3/01/18	Cancelled			
KCA - Chiller Replacement	Jefferson	CPBOC-12/01/15	Complete/In Warranty	100	12/26/18	12/26/18
KCA - Fire Damage Restoration	Jefferson	CPBOC-9/01/18	Construction/Multiple Bid Packs			

**Tourism, Arts & Heritage Cabinet/KY Horse Park**

Campground Utility Infrastructure	Fayette	2018-2020	Awaiting Initiation by Agency			
-----------------------------------	---------	-----------	-------------------------------	--	--	--

**Tourism, Arts & Heritage Cabinet/Parks**

Construct Lodge and or Resort Facilities at Yatesville Lake	Lawrence	2018-2020	Awaiting Initiation by Agency			
--	----------	-----------	-------------------------------	--	--	--



**QUARTERLY CAPITAL PROJECTS STATUS REPORT****Reporting Agency:** Finance and Administration Cabinet**Report Quarter:** 2020-1 (January)**Print Date:** 01/09/2020

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Approved pursuant to KRS 45A.077						
Construct or Renovate Lodge Facilities at Natural Bridge	Multi	2018-2020	Awaiting Initiation by Agency			
Approved pursuant to KRS 45A.077						
* Greenbo Lake Lodge Fire Restoration	Greenup	CPBOC-2/01/16	Complete/Not Closed Out	100	07/05/16	08/15/16
* Kentucky Infrastructure Authority Water and Sewer Project - Taylorsville Lake Sewer System Impr. \$796,000 Infrastructure Revolving Loan Program (Fund B) loan approved by CPBOC on 2/20/2018, with \$60,000 general fund allocation (appropriation increase) approved by CPBOC on 4/13/2018 from the House Bill 10 (2016 Regular Session) Parks Renovations and Repairs pool	Spencer	Pool	Awaiting Initiation by Agency			
Relocate Marina - Rough River	Grayson	2014-2016	Complete/Not Closed Out	100	06/19/18	06/19/18
* Upgrade Guest Accommodations	Multi	2014-2016	Complete/In Warranty	100	06/30/19	06/30/19

**Tourism, Arts & Heritage Cabinet/State Fair Board**

* Agricultural Development Board - Cardinal Stadium Demolition (Kentucky Exposition Center) Reported to CPBOC on 8/21/2018	Jefferson	Pool	Complete/In Warranty	100	12/08/19	12/08/19
* Agricultural Development Board - Freedom Hall Make-Up Ring (Kentucky Exposition Center) Reported to CPBOC on 8/27/2019	Jefferson	Pool	In Construction	28	02/01/20	
Construct Agri-Plex at Exposition Center Approved pursuant to KRS 45.763	Jefferson	2018-2020	Awaiting Initiation by Agency			
Construct Gate One Hotel at Kentucky Exposition Center Approved pursuant to KRS 45.763	Jefferson	2018-2020	Awaiting Initiation by Agency			
Construct Hotel Development at Exposition Center Approved pursuant to KRS 45.763	Jefferson	2018-2020	Awaiting Initiation by Agency			
* Freedom Hall Sewer Line Replacement	Jefferson	2014-2016	Complete/Not Closed Out	100	08/24/17	08/24/17
* Kentucky Exposition Center Roof Repair	Jefferson	2016-2018	Complete/Not Closed Out	100	03/24/17	03/24/17
Kentucky International Convention Center - Concessionaire Kitchen Buildout	Jefferson	CPBOC-7/01/18	Complete/Not Closed Out	100	11/15/18	11/15/18

**QUARTERLY CAPITAL PROJECTS STATUS REPORT****Reporting Agency:** Finance and Administration Cabinet**Report Quarter:** 2020-1 (January)**Print Date:** 01/09/2020

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
* Ky International Convention Center Renovation and Expansion	Jefferson	2014-2016	Complete/Not Closed Out	100	11/01/18	11/01/18
* Ky International Convention Center Roof Replacement	Jefferson	2018-2020	In Construction	85	02/10/20	
Ky. Fair and Exposition Center - Freedom Hall Phase II Hail Damage Roof Repair	Jefferson	CPBOC-8/01/15	Complete/Not Closed Out	100	12/16/17	10/11/16
* Ky. Fair and Exposition Center - Freedom Hall Repair Project	Jefferson	CPBOC-3/01/14	Complete/Not Closed Out	100	11/30/15	11/30/15
Ky. Fair and Exposition Center - South Wing, A, B, and East Hall Roof Repair	Jefferson	CPBOC-11/01/15	Complete/Not Closed Out	100	03/24/17	03/24/17
* State Fair Board Maintenance Pool - 2018-20 - South Wing Meeting Rooms and Restroom Renovations Transmitted to CPBOC in December 2018	Jefferson	Pool	Complete/In Warranty	100	04/30/19	04/30/19
<b>Transportation Cabinet/Department of Aviation</b>						
Capital City Airport Lighting System Replacement Overseen by the Kentucky Transportation Cabinet	Franklin	CPBOC-7/01/16	Complete/Not Closed Out	100	08/01/17	08/01/17
<b>Transportation Cabinet/Department of Highways</b>						
Rowan County Weigh Station	Rowan	CPBOC-8/01/17	Complete/Closed Out	100	09/24/18	09/21/18
<b>Transportation Cabinet/Gen Admin &amp; Support (Transp)</b>						
* Bullitt County Welcome Center	Bullitt	CPBOC-10/01/19	In Construction	5	04/20/20	
* Construct Ballard County Maintenance Facility and Salt Storage Structure	Ballard	2012-2014	Awaiting Initiation by Agency			
* Construct Clay County District 11 Office Reallocation from Construct Manchester (D-11) District Office (\$7.445 million)	Clay	2018-2020	Planning			
* Construct Crittenden County Maintenance Facility and Salt Storage Structure Was not reauthorized in 2016-2018 budget and authorized as new project for 2018-2020 Comments: Project is behind schedule due to less than ideal weather. Should get back on schedule once building is fully enclosed.	Crittenden	2018-2020	In Construction	60	01/28/20	
* Construct Henderson County Maintenance Facility and Salt Storage Structure	Henderson	2012-2014	Complete/Not Closed Out	100	07/15/18	07/02/18

# **QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Finance and Administration Cabinet  
**Report Quarter:** 2020-1 (January)  
**Print Date:** 01/09/2020

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
* Construct Hopkins County Maintenance Facility and Salt Storage Structure Comments: District has requested multiple site plans for project, all have ultimately exceeded the budget and delayed start of project.	Hopkins	2018-2020	Design/Phase C			
* Construct Knott County Maintenance Facility and Salt Storage Structure	Knott	2012-2014	Awaiting Initiation by Agency			
Construct Manchester (D-11) District Office \$6.6 million (2014-2016) and \$845,000 (2016-2018) from the road fund was reallocated to Construct Clay County District 11 Office	Clay	2014-2016	Cancelled			
* Construct Muhlenberg County Maintenance Facility and Salt Storage Structure	Muhlenberg	2012-2014	Complete/Not Closed Out		07/08/18	07/05/18
Hart County Rest Area	Hart	CPBOC-1/01/17	Complete/Not Closed Out	100	06/23/17	06/23/17
* Simpson County Welcome Center Comments: Existing welcome center will close after Christmas, demolition will begin after New Years.	Simpson	CPBOC-9/01/19	In Construction	5	10/31/19	
* Whitley County Welcome Center	Whitley	CPBOC-9/01/19	In Construction	5	10/01/20	

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - SUPPLEMENT****Reporting Agency:** Finance and Administration Cabinet**Report Quarter:** 2020-1 (January)**Print Date:** 01/09/2020

<u>Cabinet/Agency/Project Title</u>	<u>Scheduled Closeout</u>	<u>Account Balance</u>	<u>Explanation - Why has the account not been closed?</u>
<b>Education &amp; Workforce Development Cabinet/Education Dept</b>			
* KSB McDaniel/Scoggin Educational Building	10/02/19	\$12,158.40	Verifying all inspections and fees have been paid
* KSD High Voltage Electrical Service System	11/30/19	\$228,069.03	As-built survey needed. Once complete, agency will transfer back funds
<b>Energy &amp; Environment Cabinet/Environmental Protection</b>			
* State-Owned Dam Repair - Beech Creek Dam	06/07/19	\$264,916.28	waiting on final fees
<b>Finance and Administration Cabinet/Facilities &amp; Support Services</b>			
* Council of State Governments Building Complex	11/19/16	\$77,387.02	waiting on final fees and pending concrete issue to resolve
* DFSS Maintenance Pool - 2016-18 - Capitol Campus Parking Garage - Phase III	08/11/19	\$193,325.97	Awaiting closure initiation by agency
<b>General Government Cabinet/Military Affairs</b>			
Construct Army Aviation Support Facility	11/21/16	\$80,469.08	Awaiting Agency Initiation to Close
<b>General Government Cabinet/Veteran's Affairs</b>			
* Construct Fourth State Veterans' Nursing Home	05/20/18	\$839,677.23	legal claims pending
* Construct State Veterans Cemetery - Southeast Kentucky (Leslie County)	12/25/18	\$22,392.55	KDVA is confirming with National Grants program that project is complete and can be closed out.
<b>Health and Family Services Cabinet/Behavioral Health</b>			
Construct Replacement of Eastern State Hospital	06/30/14	\$629,514.27	legal claims in process
* Replacement of Glasgow State Nursing Facility	06/30/14	\$63,733.29	Still working through various project issues.
<b>Justice and Public Safety Cabinet/Criminal Justice Training</b>			
Funderburk Building HVAC Upgrade Emergency	12/08/17	\$26,700.00	Must remain open until all phases of full system replacement are complete
<b>Justice and Public Safety Cabinet/Secretary's Office (Justice and Public Safety)</b>			
* Medical Examiner Office - Renovation of Bingham Building	02/28/18	\$32,287.69	correcting decomp humidity issues

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - SUPPLEMENT**

**Reporting Agency:** Finance and Administration Cabinet  
**Report Quarter:** 2020-1 (January)  
**Print Date:** 01/09/2020

<u>Cabinet/Agency/Project Title</u>	<u>Scheduled Closeout</u>	<u>Account Balance</u>	<u>Explanation - Why has the account not been closed?</u>
<b>Postsecondary Education Cabinet/Eastern Kentucky University</b>			
* Construct Science Building - Phase 2 and 3	09/17/18	\$1,708,986.50	waiting on final fees and agency request to close
Renovate/Improve Athletics Facilities	11/05/18	\$7,758.91	waiting on final fees to clear
<b>Postsecondary Education Cabinet/Kentucky State University</b>			
Center for Families and Children	01/29/13	\$1.00	KSU owes state fund \$20,972 and can't close till paid
Kentucky State University Old Federal Building Renovation, Phase I	08/20/13	\$5,250.00	was told using agency is closing project
<b>Postsecondary Education Cabinet/KY Community and Technical College System</b>			
Const Advanced Technology Ctr. Phase II - Owensboro CTC	03/08/19	\$244,909.25	Awaiting agency
Construct 2D Arts School Phase I - WKCTC	04/09/18	\$1,673.07	Awaiting agency and final bill from Consultant
* Construct Advanced Manufacturing Facility - Bluegrass CTC	01/28/19	\$846,608.00	holding open because of roofing problems
Construct and/or Procure Fire Commission System Office Building	12/14/19	\$174,315.85	One-year warranty work is being completed.
Construct Carrollton Campus Phase I - Jefferson CTC	09/28/18	\$751,276.98	KCTCS/JCTC has determined additional parking is needed as well as some small interior plumbing upgrades.
Construct CPAT Center, State Fire and Rescue Training	12/14/19	\$174,315.85	One-year warranty work being completed.
Construct Educational Alliance Ctr - Middlesboro - SE KYCTC	12/08/19	\$55,459.88	HVAC issues being addressed
Construct Instructional Complex - Southcentral CTC	04/14/19	\$1,248,581.34	completing site project
Construct New Entrance - Leestown - Bluegrass CTC	10/21/18	\$174,580.00	will request it be closed out
Construct Postsecondary Ed Center - Madisonville CC	01/19/19	\$776,142.09	Agency is still purchasing equipment and Phase 2 construction is nearly complete.
Construct State Fire Rescue Training Area 7 Building	12/14/19	\$174,315.85	One-year warranty work being completed.
Design and Construct Carrollton Campus, Phase I - Jefferson CTC	09/25/18	\$751,276.98	KCTCS/JCTC has determined additional parking is needed as well as some small plumbing upgrades.
Design and Construct Newtown Campus, Phase I - Bluegrass CTC	08/28/15	\$40,393.00	will request close out
Newtown Campus Expansion - Bluegrass CTC	01/12/19	\$361,000.00	will request to close out
Renovate Campus Wide Facilities - Henderson CC	01/08/19	\$93,179.79	Small improvement projects are still being planned.
Renovate Main Bldg - College Drive - Ashland CTC	01/28/19	\$59,844.75	Waiting on agency to closeout account.
Replace Meece HVAC System - Somerset CC - North Campus	08/02/19	\$84,448.16	Waiting on Agency to close project out!
* Workforce Development Construction Pool - Renovate/ Equip Manufacturing Labs - West Kentucky CTC	12/30/19	\$590,816.45	Awaiting agency

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - SUPPLEMENT**

**Reporting Agency:** Finance and Administration Cabinet  
**Report Quarter:** 2020-1 (January)  
**Print Date:** 01/09/2020

<u>Cabinet/Agency/Project Title</u>	<u>Scheduled Closeout</u>	<u>Account Balance</u>	<u>Explanation - Why has the account not been closed?</u>
<b>Tourism, Arts &amp; Heritage Cabinet/Fish &amp; Wildlife Resources</b>			
Camp Currie Dining Hall Construction	06/25/19	\$320,871.77	Awaiting agency
FILO Office Space	05/26/19	\$39,833.95	FIL0 is planning additional work to use the remaining funds
<b>Tourism, Arts &amp; Heritage Cabinet/Parks</b>			
* Greenbo Lake Lodge Fire Restoration	09/15/17	\$1,885.55	waiting on final fees to clear
Relocate Marina - Rough River	07/19/19	\$11,493.58	Bonding company has been contacted regarding latent defects
<b>Tourism, Arts &amp; Heritage Cabinet/State Fair Board</b>			
* Freedom Hall Sewer Line Replacement	09/24/18	\$784,553.28	Agency looking how to spend additional funds
* Kentucky Exposition Center Roof Repair	04/24/18	\$2,445.75	KEC evaluating additional work that may be required.
Kentucky International Convention Center - Concessionaire Kitchen Buildout	12/15/19	\$8,817.48	waiting on final fees to clear
* Ky International Convention Center Renovation and Expansion	12/01/19	\$1,566,848.93	Legal claims in process
Ky. Fair and Exposition Center - Freedom Hall Phase II	11/11/17	\$53,626.04	waiting on final fees to clear
Hail Damage Roof Repair			
* Ky. Fair and Exposition Center - Freedom Hall Repair Project	12/30/16	\$186,184.86	KEC evaluating potential additional work.
Ky. Fair and Exposition Center - South Wing, A, B, and East Hall Roof Repair	04/24/18	\$2,445.75	KEC evaluating potential additional work.
<b>Transportation Cabinet/Department of Aviation</b>			
Capital City Airport Lighting System Replacement	09/01/18	\$34,400.00	Aviation is in process of closing account
<b>Transportation Cabinet/Gen Admin &amp; Support (Transp)</b>			
* Construct Henderson County Maintenance Facility and Salt Storage Structure	08/02/19	\$87,911.90	Agency
* Construct Muhlenberg County Maintenance Facility and Salt Storage Structure	08/05/19	\$87,911.90	Agency
Hart County Rest Area	07/23/18	\$5,299.33	verifying electrical inspection fee has been paid

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

Reporting Agency: Eastern Kentucky University

Report Quarter: 2020-1 (January)

Print Date: 12/19/2019

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl	Actual Subst
<b>Postsecondary Education Cabinet/Eastern Kentucky University</b>						
Academic Computing Pool Comments: This pool will support new hardware for classrooms, laboratory spaces, and desktop device upgrades via lease. This new hardware will consist of projectors, wired and wireless docking podiums, smartboards and displays. Device characteristics will consist of both PC and Mac. This pool will support infrastructure software and tailored software including learning management software upgrades, database software licenses, Prexip platform support, which is EKU's e-Presence vendor, video conferencing capabilities and a variety of additional software platforms to support teaching and learning.	Madison	2018-2020	Other			
Administrative Computing Pool Comments: This pool will support new hardware and software for administrative communications needs and desktop device upgrades via lease. New hardware and software will support email exchange in a virtual machine environment, email inboxes, telecommunications hardware upgrades and associated software licenses, ERP maintenance costs and continuous upgrades for communications security, malware detection and removal and firewall capabilities. Device characteristics will consist of both PC and Mac.	Madison	2018-2020	Other			
Campus Data Network Pool Comments: This pool will support new hardware for communication, safety and security service delivery. This new hardware will consist of storage devices, routers, switches, wireless devices and associated software to support Virtual Machines, related firewall requirements as well as emergency telephonic devices and upgrades for security camera infrastructure and camera devices. This pool was authorized in prior years as the Purchase Networked Education System Components authorization.	Madison	2018-2020	Other			
Campus Infrastructure Upgrade Approved pursuant to KRS 45.763	Madison	2018-2020	Awaiting Initiation by Agency			
Comprehensive Aviation Expansion	Madison	2018-2020	Awaiting Initiation by Agency			
Construct Alumni and Welcome Center	Madison	2018-2020	Awaiting Initiation by Agency			
Construct ECU Early Childhood Center	Madison	2018-2020	Awaiting Initiation by Agency			
Construct New Model Laboratory School	Madison	2018-2020	Awaiting Initiation by Agency			
Construct Regional Health Facility	Madison	2018-2020	Awaiting Initiation by Agency			
Construct Student Health Center	Madison	2018-2020	Awaiting Initiation by Agency			
Construct Student Life Facilities	Madison	2016-2018	In Construction	76	02/01/20	
Improve Campus Pedestrian, Parking and Transport	Madison	2018-2020	Awaiting Initiation by Agency			
Innovation and Commercialization Pool	Madison	2018-2020	Awaiting Initiation by Agency			
Property Acquisitions Pool	Madison	2018-2020	Awaiting Initiation by Agency			
Renovate and Upgrade Heat Plant	Madison	2018-2020	Awaiting Initiation by Agency			
Renovate Mechanical Systems Pool	Madison	2018-2020	Awaiting Initiation by Agency			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT****Reporting Agency:** Eastern Kentucky University**Report Quarter:** 2020-1 (January)**Print Date:** 12/19/2019

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Renovate Moore-Memorial-Roark Building	Madison	2018-2020	Awaiting Initiation by Agency			
Renovate Women's Softball and Soccer Complex	Madison	2018-2020	Awaiting Initiation by Agency			
Repair/Replace Infrastructure/Building Systems	Madison	2018-2020	Awaiting Initiation by Agency			
Replace and Renovate Student Housing Approved pursuant to KRS 45.763	Madison	2018-2020	Awaiting Initiation by Agency			
Upgrade and Improve Athletics Facilities	Madison	2018-2020	Awaiting Initiation by Agency			
Upgrade and Improve Residence Halls Upgrade and Improve Residence Halls (Subproject: Telford Hall Sanitary Risers Replacement)	Madison	2018-2020	Multiple Subprojects			
Upgrade and Improve Residence Halls (Subproject: Telford Hall Sanitary Risers Replacement)	Madison	2018-2020	In Construction	36	12/31/19	
Upgrade Steam Lines	Madison	2018-2020	Awaiting Initiation by Agency			

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).



**QUARTERLY CAPITAL PROJECTS STATUS REPORT****Reporting Agency:** Morehead State University**Report Quarter:** 2020-1 (January)**Print Date:** 12/19/2019

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
<b>Postsecondary Education Cabinet/Morehead State University</b>						
Capital Renewal and Maintenance Pool-Auxiliary	Rowan	2018-2020	Awaiting Initiation by Agency			
Capital Renewal and Maintenance Pool-E&G	Rowan	2018-2020	Awaiting Initiation by Agency			
Capital Renewal and Maintenance Pool-Univ. Farm	Rowan	2018-2020	Awaiting Initiation by Agency			
Comply with ADA - Auxiliary	Rowan	2018-2020	Awaiting Initiation by Agency			
Comply with ADA - E&G	Rowan	2018-2020	Awaiting Initiation by Agency			
Construct Kentucky Center for Traditional Music Phase II	Rowan	2018-2020	Awaiting Initiation by Agency			
Construct New Volleyball Facility - Phase 2	Rowan	2018-2020	Awaiting Initiation by Agency			
Construct University Welcome Center/Alumni House	Rowan	2018-2020	Awaiting Initiation by Agency			
Enhance Library Automation Resources	Rowan	2018-2020	Awaiting Initiation by Agency			
Enhance Network/Infrastructure Resources	Rowan	2014-2016	Awaiting Initiation by Agency			
Reconstruct Central Campus	Rowan	2018-2020	Awaiting Initiation by Agency			
Renovate Alumni Tower Ground Floor	Rowan	2018-2020	Awaiting Initiation by Agency			
Renovate Cartmell Residence Hall	Rowan	2016-2018	Awaiting Initiation by Agency			
Renovate Howell-McDowell	Rowan	2018-2020	Awaiting Initiation by Agency			
Renovate Third Street Eats	Rowan	2018-2020	Awaiting Initiation by Agency			
Replace Electrical Switchgear B	Rowan	2018-2020	Awaiting Initiation by Agency			
Replace Exterior Precast Panels-Nunn Hall	Rowan	2018-2020	Awaiting Initiation by Agency			
Replace Turf on Jacobs Field	Rowan	2018-2020	Awaiting Initiation by Agency			
Upgrade Administrative Office Systems	Rowan	2018-2020	Awaiting Initiation by Agency			
Upgrade Campus Fire and Security Systems	Rowan	2018-2020	Awaiting Initiation by Agency			
Upgrade Instructional PCs/LANS/Peripherals	Rowan	2018-2020	Awaiting Initiation by Agency			
Water Plant Sediment Basin	Rowan	2018-2020	Planning			

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

Reporting Agency: Murray State University

Report Quarter: 2020-1 (January)

Print Date: 12/19/2019

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl	Actual Subst
<b>Postsecondary Education Cabinet/Murray State University</b>						
Acquire Land/Design New Breathitt Veterinary Center	Christian	2010-2012	Complete/Not Closed Out	100	06/18/16	09/06/16
Building Systems Pooled Projects Replacements/ Repairs	Calloway	2018-2020	Awaiting Initiation by Agency			
Campus Electrical Grid Upgrade	Calloway	2018-2020	Awaiting Initiation by Agency			
Campus Steam Distribution System Replacement	Calloway	2018-2020	Awaiting Initiation by Agency			
Complete ADA Compliance Pool - Housing and Dining	Calloway	2016-2018	Awaiting Initiation by Agency			
* Construct New Breathitt Veterinary Center	Christian	2014-2016	Complete/Not Closed Out	99	06/18/16	09/06/16
Construct Residential Suite-Style Housing Approved pursuant to KRS 45.763	Calloway	2016-2018	Awaiting Initiation by Agency			
Construct Sorority Suites Approved pursuant to KRS 45.763	Calloway	2016-2018	Awaiting Initiation by Agency			
Construct Student Meeting Buildings	Calloway	2018-2020	Awaiting Initiation by Agency			
* Construct/Complete New Science Complex - Final Phase	Calloway	2014-2016	Complete/Not Closed Out	100	10/03/16	06/20/17
Demolish Woods Hall	Calloway	2018-2020	Complete/In Warranty	100	06/29/19	06/14/19
Install CFSB Center Generator	Calloway	2018-2020	Awaiting Initiation by Agency			
Install Solar Panels and/or Geothermal Power	Calloway	2018-2020	Awaiting Initiation by Agency			
Provide Alternate Dining Facility Approved pursuant to KRS 45.763/Contract with Sodexo procured under KRS 45A.551 (Privatization) Sub-projects: Provide Alternate Dining Facility (Sub-project: Curris Center Chick-fil-A) Provide Alternate Dining Facility (Sub-project: Curris Center Starbucks) Provide Alternate Dining Facility (Sub-project: Waterfield Library Einstein Bagels)	Calloway	2016-2018	Multiple Subprojects			
Provide Alternate Dining Facility (Sub-project: Curris Center Chick-fil-A)	Calloway	2016-2018	Complete/In Warranty	95	08/26/19	09/13/19
Provide Alternate Dining Facility (Sub-project: Curris Center Starbucks)	Calloway	2016-2018	In Construction	5	02/29/20	
Provide Alternate Dining Facility (Sub-project: Waterfield Library Einstein Bagels)	Calloway	2016-2018	Complete/In Warranty	100	07/27/19	08/11/19

**QUARTERLY CAPITAL PROJECTS STATUS REPORT****Reporting Agency:** Murray State University**Report Quarter:** 2020-1 (January)**Print Date:** 12/19/2019

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Provide Bookstore Authorized pursuant to KRS 45.763	Calloway	2016-2018	Awaiting Initiation by Agency			
Renovate Hart Hall Electrical System	Calloway	2018-2020	Awaiting Initiation by Agency			
Renovate Regents Hall Electrical System	Calloway	2018-2020	Awaiting Initiation by Agency			
Renovate White Hall	Calloway	2016-2018	Awaiting Initiation by Agency			
Renovate White Hall Electrical System	Calloway	2018-2020	Awaiting Initiation by Agency			
Renovate White Hall HVAC System	Calloway	2018-2020	Awaiting Initiation by Agency			
Renovate White Hall Interior	Calloway	2018-2020	Awaiting Initiation by Agency			
Renovate Winslow Cafeteria	Calloway	2018-2020	Awaiting Initiation by Agency			
Renovation of Blackburn Science Building	Calloway	CPBOC-3/01/19	A/E Selection			
Repairs of Biology Building	Calloway	2018-2020	Bidding			
Replace Campus Communications Infrastructure	Calloway	2018-2020	Awaiting Initiation by Agency			
Replace CFSB Center Seating	Calloway	2018-2020	Awaiting Initiation by Agency			
Replace White Hall Domestic Water Piping	Calloway	2018-2020	Awaiting Initiation by Agency			
Restoration of J.H. Richmond Residential Hall	Calloway	Other	Complete/In Warranty	100	08/01/19	08/13/19
Upgrade Campus Network	Calloway	2016-2018	In Construction	45	06/30/22	
Upgrade Campus Phone System	Calloway	2016-2018	In Construction	40	06/30/22	

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - SUPPLEMENT****Reporting Agency:** Murray State University**Report Quarter:** 2020-1 (January)**Print Date:** 12/19/2019

<u>Cabinet/Agency/Project Title</u>	<u>Scheduled Closeout</u>	<u>Account Balance</u>	<u>Explanation - Why has the account not been closed?</u>
<b>Postsecondary Education Cabinet/Murray State University</b>			
Acquire Land/Design New Breathitt Veterinary Center	10/06/17	\$1.00	Project closure in process
* Construct New Breathitt Veterinary Center	10/06/17	\$1.00	Project closure in process
* Construct/Complete New Science Complex - Final Phase	07/20/18	\$1.00	Project closure in process

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

Reporting Agency: Northern Kentucky University

Report Quarter: 2020-1 (January)

Print Date: 12/19/2019

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl	Actual Subst
<b>Postsecondary Education Cabinet/Northern Kentucky University</b>						
Acquire Land/Master Plan 2010-2012	Campbell	2010-2012	Planning			
Approved pursuant to KRS 45.763						
2011 - \$2.5 million in agency bond proceeds for 26 parcels of land, primarily single family homes, included in Board-approved land acquisition and Master Plan						
Land acquisition area, to be acquired over many years, is outlined in 2009 Master Plan						
Campus Telecommunications Upgrade	Campbell	2016-2018	Awaiting Initiation by Agency			
Construct Basketball Practice Facility	Campbell	2018-2020	Awaiting Initiation by Agency			
Approved pursuant to KRS 45.763						
Construct Mixed-Use Facility with Student Housing	Campbell	2016-2018	Multiple Subprojects			
Approved pursuant to KRS 45.763						
Sub-projects:						
Construct Mixed-Use Facility with Student Housing (Sub-project: Phase I - North Side)						
Construct Mixed-Use Facility with Student Housing (Sub-project: Phase II - South Side)						
Construct Mixed-Use Facility with Student Housing	Campbell	2016-2018	In Construction	80	04/15/20	
(Sub-project: Phase I - North Side)						
St. Elizabeth Healthcare and OrthoCincy						
Construct Mixed-Use Facility with Student Housing	Campbell	2016-2018	Planning			
(Sub-project: Phase II - South Side)						
Mixed-use development of 20-30,000 square feet of full-service and casual restaurant and retail tenants, a 100-110 room hotel, 150-200 market rate apartments, parking and office space						
Construct Research/Innovation Building	Campbell	2018-2020	Awaiting Initiation by Agency			
Approved pursuant to KRS 45.763						
Construct/Acquire New Residence Hall 2016-2018	Campbell	2016-2018	Multiple Subprojects			
Sub-projects:						
Construct/Acquire New Residence Hall 2016-2018 (Sub-project: Callahan Hall Renovation)						
Construct/Acquire New Residence Hall 2016-2018 (Sub-project: Commonwealth Hall Renovation)						
Construct/Acquire New Residence Hall 2016-2018 (Sub-project: Construct New Residence Hall)						
Construct/Acquire New Residence Hall 2016-2018 (Sub-project: Kentucky Hall Renovation) - Complete/Closed Out						
Construct/Acquire New Residence Hall 2016-2018 (Sub-project: Norse Hall Exterior Repairs)						
Construct/Acquire New Residence Hall 2016-2018 (Sub-project: Norse Hall Renovations)						
Construct/Acquire New Residence Hall 2016-2018 (Sub-project: Woodcrest Apartments Stair Replacement) - Cancelled						
Construct/Acquire New Residence Hall 2016-2018	Campbell	2016-2018	Planning			
(Sub-project: Callahan Hall Renovation)						

# **QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Northern Kentucky University

**Report Quarter:** 2020-1 (January)

**Print Date:** 12/19/2019

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Construct/Acquire New Residence Hall 2016-2018 (Sub-project: Commonwealth Hall Renovation) Funds from Housing Auxiliary as authorized by Board of Regents until bonds are issued	Campbell	2016-2018	Complete/In Warranty	100	07/26/19	07/26/19
Construct/Acquire New Residence Hall 2016-2018 (Sub-project: Construct New Residence Hall) Funds from Housing Auxiliary as authorized by Board of Regents until bonds are issued	Campbell	2016-2018	Design/Phase C			
Construct/Acquire New Residence Hall 2016-2018 (Sub-project: Norse Hall Exterior Repairs)	Campbell	2016-2018	Planning			
Construct/Acquire New Residence Hall 2016-2018 (Sub-project: Norse Hall Renovations)	Campbell	2016-2018	Planning			
Enhance Softball and Tennis Complex	Campbell	2018-2020	Awaiting Initiation by Agency			
Enhance/Upgrade Cyber Security System	Campbell	2016-2018	Awaiting Initiation by Agency			
Expand Herrmann Science Center	Campbell	2018-2020	Awaiting Initiation by Agency			
Next Generation Digital Campus	Campbell	2018-2020	Awaiting Initiation by Agency			
Reconstruct West Side Parking Approved pursuant to KRS 45.763	Campbell	2018-2020	Awaiting Initiation by Agency			
Renew E&G Building Systems Projects Pool	Campbell	2018-2020	Awaiting Initiation by Agency			
Renew Kenton Garage Approved pursuant to KRS 45.763	Campbell	2018-2020	Complete/In Warranty	100	08/17/19	08/15/19
Renew Nunn Hall	Campbell	2018-2020	Planning			
Renew/Renovate Fine Arts Center Phase II	Campbell	2018-2020	Awaiting Initiation by Agency			
Renew/Renovate Steely Library	Campbell	2018-2020	Awaiting Initiation by Agency			
Renovate Albright Health Center Phase II Authorized for fiscal year 2017-2018 and approved pursuant to KRS 45.763 Renovation of 3rd floor of NKU's Albright Health Center for UK College of Medicine's NKY regional campus - funded by UK	Campbell	2018-2020	Complete/In Warranty	100	03/04/19	03/01/19
Renovate Brown Building	Campbell	2018-2020	Awaiting Initiation by Agency			
Renovate Campbell Hall	Campbell	2018-2020	Planning			
Renovate/Expand Baseball Field	Campbell	2018-2020	Awaiting Initiation by Agency			
Renovate/Replace/Expand Civic Center Building	Campbell	2018-2020	Planning			
Repair Structural Heaving Landrum/Fine Arts	Campbell	2018-2020	Awaiting Initiation by Agency			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT****Reporting Agency:** Northern Kentucky University**Report Quarter:** 2020-1 (January)**Print Date:** 12/19/2019

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Replace Soccer Stadium Turf	Campbell	2018-2020	Complete/In Warranty	100	03/15/19	03/15/19
Replace Underground Gas Mains	Campbell	2018-2020	Awaiting Initiation by Agency			
Replace Water and Sewer Mains	Campbell	2018-2020	Awaiting Initiation by Agency			
Upgrade Infrastructure for Administrative Systems	Campbell	2016-2018	Awaiting Initiation by Agency			
Upgrade Instructional Technology Pool	Campbell	2016-2018	Awaiting Initiation by Agency			

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

Reporting Agency: University of Kentucky

Report Quarter: 2020-1 (January)

Print Date: 01/09/2020

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl	Actual Subst
<b>Postsecondary Education Cabinet/University of Kentucky</b>						
Acquire Data Center Hardware	Fayette	2018-2020	Awaiting Initiation by Agency			
Acquire Hospital Facility	Fayette	2018-2020	Awaiting Initiation by Agency			
Acquire Land	Fayette	2018-2020	Multiple Subprojects			
Sub-project:						
Acquire Land (Sub-project: Vaughan Warehouse) - 9/14/2018 - FCR 3 - Complete/Closed Out						
Acquire Medical Facility 1	Fayette	2018-2020	Awaiting Initiation by Agency			
Acquire Medical Facility 2	Fayette	2018-2020	Awaiting Initiation by Agency			
Acquire Telemedicine/Virtual ICU	Fayette	2018-2020	Awaiting Initiation by Agency			
Acquire/Improve Senior Center	Fayette	2018-2020	Awaiting Initiation by Agency			
Acquire/Renovate Administrative Facility 1	Fayette	2018-2020	Awaiting Initiation by Agency			
Acquire/Renovate Administrative Facility 2	Fayette	2018-2020	Awaiting Initiation by Agency			
Acquire/Renovate Golf Facility	Fayette	2018-2020	Awaiting Initiation by Agency			
Acquire/Renovate Housing	Fayette	2018-2020	Multiple Subprojects			
Approved pursuant to KRS 45.763						
Acquire/Renovate Housing (Sub-project: Alpha Gamma Delta) - 4/30/2019 - FCR 13						
Acquire/Renovate Housing (Sub-project: Alpha Gamma Delta)	Fayette	2018-2020	Planning			
Acquire/Upgrade IT System - UK HealthCare	Fayette	2018-2020	Awaiting Initiation by Agency			
ADA Compliance Pool	Fayette	2018-2020	Awaiting Initiation by Agency			
Ambulatory Care Projects - UKHC	Fayette	2016-2018	Complete/In Warranty	100	09/27/19	09/27/19
Dept of Medicine Clinics - 6/16/2017 - FCR 11						
Capital Renewal Maintenance Pool - 2018-2020	Fayette	2018-2020	Awaiting Initiation by Agency			
Clinical Information System	Fayette	2016-2018	Multiple Subprojects			
Sub-projects:						
Clinical Information System (Sub-project: Surgery and Anesthesia E.H.R. Implementation) - 8/02/2017 - 18 IT 05						
Clinical Information System (Sub-project: Telemetry Hardware and Software for Chandler) - 9/22/2016 - 17 E 06						
Clinical Information System (Sub-project: Surgery and Anesthesia E.H.R. Implementation)	Fayette	2016-2018	Awaiting Initiation by Agency			



**QUARTERLY CAPITAL PROJECTS STATUS REPORT****Reporting Agency:** University of Kentucky**Report Quarter:** 2020-1 (January)**Print Date:** 01/09/2020

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Clinical Information System (Sub-project: Telemetry Hardware and Software for Chandler)	Fayette	2016-2018	Awaiting Initiation by Agency			
Clinical Services - UK Healthcare William R. Willard Medical Education Building (College of Medicine Support Space - Phase II) - 6/16/2017 - FCR 10	Fayette	2016-2018	Complete/Closed Out	100	08/24/18	08/24/18
Construct Agriculture Machine Research Laboratory	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Agriculture Research Facility 1	Woodford	2018-2020	Awaiting Initiation by Agency			
Construct Agriculture Research Facility 2 Poultry Research Facility Relocation - 12/11/2018 - FCR 10	Woodford	2018-2020	Design/Phase C			
Construct Agriculture Showcase and Sales	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Ambulatory Facility - UKHC	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct and Fit-Up Retail Space	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Baseball Facility	Fayette	2016-2018	Complete/Not Closed Out	100	10/26/18	10/26/18
Construct Childcare Center Facility	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Cross Country Trail	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Data Center - UKHC	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Digital Village Building #3 Approved pursuant to KRS 45.763	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Engineering Center Building	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Equine Campus - Phase II	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Facilities Shops & Storage Facility	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Fit-up Retail Space Approved pursuant to KRS 45.763	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Greek Housing	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Hospice Facility - UK HealthCare	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Housing	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Library Depository Facility	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct New Alumni Center	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct North Farm Agricultural Research Facility	Fayette	2018-2020	Awaiting Initiation by Agency			

# QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2020-1 (January)

Print Date: 01/09/2020

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl	Actual Subst
Construct Police Headquarters	Fayette	2018-2020	Awaiting Initiation by Agency			
* Construct Research Building Initial Authorization - House Bill 298 (2015 Regular Session) Research Building #2 (RB 2)	Fayette	Other	Complete/Not Closed Out	100	09/21/18	09/21/18
Construct Research/Incubator Facility Approved pursuant to KRS 45.763	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Retail/Parking Facility 1 Approved pursuant to KRS 45.763	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Retail/Parking Facility 2	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct School of Music Instrumental Hall	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Student Dining Facility See Upgrade Dining Facilities (combined auth)	Fayette	2012-2014	Combined Authorities			
Construct Student Housing Approved pursuant to KRS 45.763	Fayette	2014-2016	Awaiting Initiation by Agency			
Construct Tennis Facility Approved pursuant to KRS 45.763	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct Transit Center	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct/Expand/Renovate Ambulatory Care - UK HealthCare	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct/Improve Campus Recreation Field 1	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct/Improve Campus Recreation Field 2	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct/Improve Campus Recreation Field 3	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct/Improve Clinical/Admin Facilites - UK HealthCare	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct/Improve Facilities Office Building	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct/Improve Recreation Quad	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct/Improve Recreation Quad 2 Approved pursuant to KRS 45.763	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct/Relocate Data Center	Fayette	2018-2020	Awaiting Initiation by Agency			
Construct/Renovate Gymnastic Practice Facility	Fayette	2018-2020	Awaiting Initiation by Agency			

# QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2020-1 (January)

Print Date: 01/09/2020

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl	Actual Subst
Construct/Renovate Space for Rifle Team	Fayette	2018-2020	Awaiting Initiation by Agency			
Decommission Facilities Demolition of Kirwan-Blanding - 12/12/2017 - FCR 6	Fayette	2016-2018	Awaiting Initiation by Agency			
Decommission Facilities Approved pursuant to KRS 45.763 Comments: Kirwan-Blanding Complex	Fayette	2018-2020	Bidding			
Design Library - Knowledge Center	Fayette	2018-2020	Awaiting Initiation by Agency			
Emergency Replacement of Central Heating Plant Boilers	Fayette	CPBOC-5/01/15	Complete/Not Closed Out	100	10/27/17	10/27/17
Expand KGS Well Sample and Core Repository	Fayette	2018-2020	Awaiting Initiation by Agency			
Expand Patterson Hall	Fayette	2018-2020	Awaiting Initiation by Agency			
Expand Student Center (Dining)	Fayette	CPBOC-12/01/19	Construction/Multiple Bid Packs			
Expand/Improve Johnson Center	Fayette	2018-2020	Awaiting Initiation by Agency			
Expand/Improve Kastle Hall	Fayette	2018-2020	Awaiting Initiation by Agency			
Expand/Improve Lexington Theological Seminary Facility	Fayette	2018-2020	Awaiting Initiation by Agency			
Expand/Renovate Storage Facility	Fayette	2018-2020	Awaiting Initiation by Agency			
Expand/Renovate/Improve Wildcat Coal Lodge	Fayette	2018-2020	Awaiting Initiation by Agency			
* Expand/Renovate/Upgrade Law Building	Fayette	2014-2016	Complete/In Warranty	100	08/08/19	08/08/19
Facilities Renewal, Modernization & Deferred Maintenance Sub-projects: Facilities Renewal, Modernization & Deferred Maintenance (Sub-project: Chemistry/Physics 3rd Floor) - 10/20/2017 - PR 4 Facilities Renewal, Modernization & Deferred Maintenance (Sub-project: Grehan Journalism Building) - 10/20/2017 - PR 4 Facilities Renewal, Modernization & Deferred Maintenance (Sub-project: Infrastructure) - 10/20/2017 - PR 4	Fayette	2016-2018	Multiple Subprojects			
Facilities Renewal, Modernization & Deferred Maintenance (Sub-project: Chemistry/Physics 3rd Floor)	Fayette	2016-2018	Construction/Multiple Bid Packs			
Facilities Renewal, Modernization & Deferred Maintenance (Sub-project: Grehan Journalism Building)	Fayette	2016-2018	Complete/In Warranty	100	12/23/19	12/23/19

# **QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** University of Kentucky

**Report Quarter:** 2020-1 (January)

**Print Date:** 01/09/2020

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Facilities Renewal, Modernization & Deferred Maintenance (Sub-project: Infrastructure)	Fayette	2016-2018	Complete/In Warranty	100	06/04/19	06/04/19
Fit-Up Academic/Administrative Space 1	Fayette	2018-2020	Awaiting Initiation by Agency			
Fit-Up Academic/Administrative Space 2	Fayette	2018-2020	Awaiting Initiation by Agency			
Implement Land Use Plan - UKHC	Fayette	2018-2020	Awaiting Initiation by Agency			
Implement Patient Communication System - UK HealthCare	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Administrative and Support Space	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Anderson Tower	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Athletics Facility 1	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Athletics Facility 2	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Barnhart Building	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Baseball Facility	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Building Electrical Systems	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Building Mechanical Systems AG North HVAC - 12/11/2018 - FCR 12	Fayette	2018-2020	In Construction	2	11/25/20	
Improve Building Shell Systems Sub-project: Improve Building Shell Systems (Sub-project: AG North Facade and Concrete Repairs) - 2/22/2019 - FCR 5	Fayette	2018-2020	Multiple Subprojects			
Improve Building Shell Systems (Sub-project: AG North Facade and Concrete Repairs)	Fayette	2018-2020	Complete/In Warranty	100	08/23/19	08/23/19
Improve Building Systems - UK HealthCare	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Building Systems - UK HealthCare - Good Samaritan	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Building Systems - UKHC Sub-projects: Improve Building Systems - UKHC (Sub-project: Pav H AHU) - 9/13/2019 - FCR 5 Improve Building Systems - UKHC (Sub-project: Pav HA AHU #1, 2, & 3) - 9/14/2018 - FCR 6 Improve Building Systems - UKHC (Sub-project: Pav HA AHU #8) - 6/16/2017 - FCR 9 - Complete/Closed Out	Fayette	2016-2018	Multiple Subprojects			
Improve Building Systems - UKHC (Sub-project: Pav H AHU)	Fayette	2016-2018	Planning			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

Reporting Agency: University of Kentucky

Report Quarter: 2020-1 (January)

Print Date: 01/09/2020

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl	Actual Subst
Improve Building Systems - UKHC (Sub-project: Pav HA AHU #1, 2, & 3)	Fayette	2016-2018	In Construction	10	09/04/20	
Improve Campus Parking and Transportation System Sub-projects: Improve Campus Parking and Transportation System (Sub-project: 2020 Maintenance) - 12/10/2019 - FCR 9; Use of restricted funds component of authorization Improve Campus Parking and Transportation System (Sub-project: Parking Structure #5) - 12/11/2018 - FCR 13; Approved pursuant to KRS 45.763/Funded pursuant to KRS 45A.007; CPBOC approved development agreement, including facilities lease, on May 14, 2019	Fayette	2018-2020	Multiple Subprojects			
Improve Campus Parking and Transportation System (Sub-project: 2020 Maintenance)	Fayette	2018-2020	Design/Phase C			
Improve Campus Parking and Transportation System (Sub-project: Parking Structure #5) Comments: P-3 Business Relationship	Fayette	2018-2020	In Construction	35	08/30/20	
Improve Carnahan House	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Center for Applied Energy Research Facilities	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Civil/Site Infrastructure University Court - 12/13/2016 - FCR 10	Fayette	2016-2018	Awaiting Initiation by Agency			
Improve Civil/Site Infrastructure (2018) Approved pursuant to KRS 45.763  Sub-project: Improve Civil/Site Infrastructure (2018) (Sub-project: Library Drive Extension Phase 1) - 2/22/2019- FCR 6	Fayette	2018-2020	Multiple Subprojects			
Improve Civil/Site Infrastructure (2018) (Sub-project: Library Drive Extension Phase 1)	Fayette	2018-2020	In Construction	1	07/13/20	
Improve Clinical/Ambulatory Services Approved pursuant to KRS 45.763  Sub-projects: Improve Clinical/Ambulatory Services (Sub-project: Cancer Services) - 6/22/2018 - FCR 6 Improve Clinical/Ambulatory Services (Sub-project: Otolaryngology) - 6/24/2016 - FCR 14 Improve Clinical/Ambulatory Services (Sub-project: Radiation Medicine Accelerator/Brachytherapy) - 9/09/2016 - FCR 11	Fayette	2016-2018	Multiple Subprojects			
Improve Clinical/Ambulatory Services (Sub-project: Cancer Services)	Fayette	2016-2018	Construction/Multiple Bid Packs			

# **QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** University of Kentucky

**Report Quarter:** 2020-1 (January)

**Print Date:** 01/09/2020

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Improve Clinical/Ambulatory Services (Sub-project: Otolaryngology)	Fayette	2016-2018	Complete/Not Closed Out	100	06/10/18	06/10/18
Improve Clinical/Ambulatory Services (Sub-project: Radiation Medicine Accelerator/Brachytherapy)	Fayette	2016-2018	Complete/In Warranty	100	11/06/19	11/06/19
Improve Coldstream Research Campus	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Dentistry Facility	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve DLAR Facilities	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Electrical Infrastructure	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Elevator Systems	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Enterprise Networking 1	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Enterprise Networking 2	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Football Practice Facility	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Football Stadium	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Funkhouser Building	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Good Samaritan Hospital Facilities Replace AHU #24 and #54 - 9/09/2016 - FCR 10; 12/12/2017 - FCR 10	Fayette	2016-2018	In Construction	99	01/20/20	
Improve Good Samaritan Hospital Facilities Sub-projects: Improve Good Samaritan Hospital Facilities (Sub-project: Interventional Radiology) - 2/22/2019 - FCR 7 Improve Good Samaritan Hospital Facilities (Sub-project: Magnetic Resonance Imaging) - 6/22/2018 - FCR 5	Fayette	2018-2020	Multiple Subprojects			
Improve Good Samaritan Hospital Facilities (Sub-project: Interventional Radiology)	Fayette	2018-2020	Design/Phase C			
Improve Good Samaritan Hospital Facilities (Sub-project: Magnetic Resonance Imaging)	Fayette	2018-2020	In Construction	5	05/01/20	
Improve Grehan Building	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve HealthCare IT Systems 1	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve HealthCare IT Systems 2	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve IT Systems - UKHC	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Jacobs Science Building	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Joe Craft Center	Fayette	2018-2020	Awaiting Initiation by Agency			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT****Reporting Agency:** University of Kentucky**Report Quarter:** 2020-1 (January)**Print Date:** 01/09/2020

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Improve Life Safety	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Markey Cancer Center	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve McVey Hall	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Mechanical Infrastructure Central Campus Utilities - 12/11/2018 - FCR 11	Fayette	2018-2020	In Construction	20	12/15/20	
Improve Medical Center Library	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Memorial Coliseum Sub-project: Improve Memorial Coliseum (Sub-project: Design) - 2/22/2019 - FCR 8	Fayette	2018-2020	Multiple Subprojects			
Improve Memorial Coliseum (Sub-project: Design)	Fayette	2018-2020	Design/Phase B			
Improve Memorial Hall	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Moloney Building	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Parking Garage 1	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Parking Garage 2	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Parking Structures	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Pence Hall	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Reynolds Building 1 Approved pursuant to KRS 45.763 This authorization may be used in addition to Renew/Modernize Facilities project allocation depending upon condition of building	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Scovell Hall This authorization may be used in addition to Renew/Modernize Facilities project allocation depending upon condition of building	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Seaton Center	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Spindletop Hall Facilities	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Student Center Space 1 Harris Ballroom - 4/30/2019 - FCR 7	Fayette	2018-2020	In Construction	25	03/10/20	
Improve Student Center Space 2	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Sturgill Development Building	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Synthetic Field	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve UK HealthCare Facilities	Fayette	2018-2020	Awaiting Initiation by Agency			

# **QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** University of Kentucky

**Report Quarter:** 2020-1 (January)

**Print Date:** 01/09/2020

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Improve UK Healthcare Facilities - Chandler Hospital Gill Heart and Vascular Institute Catheterization Lab Expansion - 12/12/2017 - FCR 11	Fayette	2016-2018	Awaiting Initiation by Agency			
Improve UK HealthCare IT Systems Sub-projects: Improve UK HealthCare IT Systems (Sub-project: Supply Replenishment System) - 10/16/2018 - 19 IT 10 Improve UK HealthCare IT Systems (Sub-project: Upgrade Network Alumni Park Plaza) - 10/12/2018 - 19 IT 09	Fayette	2018-2020	Multiple Subprojects			
Improve UK HealthCare IT Systems (Sub-project: Supply Replenishment System)	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve UK HealthCare IT Systems (Sub-project: Upgrade Network Alumni Park Plaza)	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve UK Radio Communications System	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve W.T. Young Facility	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve Wildcat Coal Lodge	Fayette	2018-2020	Awaiting Initiation by Agency			
Improve/Upgrade Campus Communications Infrastructure	Fayette	2018-2020	Awaiting Initiation by Agency			
Lease - Purchase Campus Call Center System	Fayette	2018-2020	Awaiting Initiation by Agency			
Lease - Purchase Campus Infrastructure	Fayette	2018-2020	Awaiting Initiation by Agency			
Lease - Purchase Campus IT Systems	Fayette	2018-2020	Awaiting Initiation by Agency			
Lease - Purchase High Performance Computer	Fayette	2018-2020	Awaiting Initiation by Agency			
Lease - Purchase Network Security Sub-project: Lease - Purchase Network Security (Sub-project: Firewall Network Security) - 7/30/2018 - 19 IT 05	Fayette	2018-2020	Multiple Subprojects			
Lease - Purchase Network Security (Sub-project: Firewall Network Security) Comments: Project successfully completed	Fayette	2018-2020	Complete/Closed Out	100	03/10/19	03/10/10
Lease - Purchase Voice Infrastructure	Fayette	2018-2020	Awaiting Initiation by Agency			
Relocate Motor Pool	Fayette	2018-2020	Awaiting Initiation by Agency			
Relocate/Replace Greenhouses	Fayette	2018-2020	Awaiting Initiation by Agency			
Renew/Modernize Facilities	Fayette	2018-2020	Multiple Subprojects			



# **QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** University of Kentucky

**Report Quarter:** 2020-1 (January)

**Print Date:** 01/09/2020

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl	Actual Subst
Sub-project: Renew/Modernize Facilities (Sub-project: 18th Floor Patterson) - 12/10/2019 - FCR 11 Renew/Modernize Facilities (Sub-project: Chemistry/Physics Phase II) - 2/22/2019 - FCR 2; 12/10/2019 - FCR 11 Renew/Modernize Facilities (Sub-project: Modernize Frazee Hall) - 12/10/2019 - FCR 11 Renew/Modernize Facilities (Sub-project: Reynolds Building #1 - Design) - 2/22/2019 - FCR 3; 12/10/2019 - FCR 11 Renew/Modernize Facilities (Sub-project: Scovell Hall - Design) - 6/21/2019 - FCR 19; 12/10/2019 - FCR 11 Renew/Modernize Facilities (Sub-project: Study of Quad) - 12/10/2019 - FCR 11 Renew/Modernize Facilities (Sub-project: White Hall Renovation Phase I) - 12/10/2019 - FCR 11						
Renew/Modernize Facilities (Sub-project: 18th Floor Patterson)	Fayette	2018-2020	Awaiting Initiation by Agency			
Renew/Modernize Facilities (Sub-project: Chemistry/Physics Phase II)	Fayette	2018-2020	Construction/Multiple Bid Packs			
Renew/Modernize Facilities (Sub-project: Modernize Frazee Hall)	Fayette	2018-2020	Awaiting Initiation by Agency			
Renew/Modernize Facilities (Sub-project: Reynolds Building #1 - Design) Approved pursuant to KRS 45.763	Fayette	2018-2020	Design/Phase A			
Renew/Modernize Facilities (Sub-project: Scovell Hall - Design)	Fayette	2018-2020	Design/Phase A			
Renew/Modernize Facilities (Sub-project: Study of Quad)	Fayette	2018-2020	Awaiting Initiation by Agency			
Renew/Modernize Facilities (Sub-project: White Hall Renovation Phase I)	Fayette	2018-2020	Planning			
Renovate and Upgrade Existing Housing Delta Delta Delta Sorority - 5/1/2016 - FCR 3	Fayette	2016-2018	Complete/In Warranty	100	06/28/19	06/28/19
Renovate Campus Core Quadrangle Facilities	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate Chemistry/Physics Building This authorization may be used in addition to Renew/Modernize Facilities project allocation depending upon condition of building	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate Dickey Hall	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate Frazee Hall	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate King Library	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate Mineral Industries Building	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate Multi-Disciplinary Science Building	Fayette	2018-2020	Awaiting Initiation by Agency			

# QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2020-1 (January)

Print Date: 01/09/2020

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl	Actual Subst
Renovate Nursing Building	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate Nursing Units - UK HealthCare	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate Nutter Facility	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate Space for a Testing Center	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate Taylor Education Building	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate Warehouse Space	Fayette	2018-2020	Multiple Subprojects			
Sub-projects:						
Vaughan Warehouse Facilities						
Renovate Warehouse Space (Sub-project: Phase I) - 9/14/2018 - FCR 3						
Renovate Warehouse Space (Sub-project: Phase II - Post Office) - 6/21/2019 - FCR 17						
Renovate Warehouse Space (Sub-project: Phase I)	Fayette	2018-2020	Complete/In Warranty	100	12/31/19	12/31/19
Renovate Warehouse Space (Sub-project: Phase II - Post Office)	Fayette	2018-2020	In Construction	40	02/25/20	
Renovate/Expand Cooper House	Fayette	2018-2020	Design/Phase C			
Not included in Renew/Modernize Facilities (2/22/2019 - FCR 4)						
Renovate/Expand University Student Center	Fayette	2014-2016	Complete/Not Closed Out	100	06/18/18	06/18/18
Renovate/Improve Housing	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate/Upgrade Academic Facility 1	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate/Upgrade Academic Facility 2	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate/Upgrade Academic/Administrative Space	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate/Upgrade Academic/Administrative Space 1	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate/Upgrade Academic/Administrative Space 2	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate/Upgrade Academic/Administrative Space 3	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate/Upgrade Academic/Administrative Space 4	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate/Upgrade Academic/Administrative Space 5	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate/Upgrade Athletics Playing Fields 1	Fayette	2016-2018	Complete/Closed Out	100	09/07/17	09/07/17
Approved pursuant to KRS 45.763						
Soccer Fields						
Renovate/Upgrade Athletics Playing Fields 1	Fayette	2018-2020	Awaiting Initiation by Agency			

# QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2020-1 (January)

Print Date: 01/09/2020

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl	Actual Subst
Renovate/Upgrade Athletics Playing Fields 2	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate/Upgrade HealthCare Facilities See Renovate/Upgrade UK HealthCare Facilities (combined auth)	Fayette	2014-2016	Combined Authorities			
Renovate/Upgrade HealthCare Facilities (Agency Bonds)	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate/Upgrade Healthcare Facilities (Agency Bonds) See Renovate/Upgrade UK HealthCare Facilities (combined auth)	Fayette	2016-2018	Combined Authorities			
Renovate/Upgrade Healthcare Facilities (Restricted Funds) Sub-projects: Renovate/Upgrade Healthcare Facilities (Restricted Funds) (Sub-project: Simulation Center) - 12/13/2016 - FCR 12 Renovate/Upgrade Healthcare Facilities (Restricted Funds) (Sub-project: University Inn) - 12/13/2016 - FCR 11	Fayette	2016-2018	Multiple Subprojects			
Renovate/Upgrade Healthcare Facilities (Restricted Funds) (Sub-project: Simulation Center)	Fayette	2016-2018	Complete/Not Closed Out	100	04/30/18	04/30/18
Renovate/Upgrade Healthcare Facilities (Restricted Funds) (Sub-project: University Inn)	Fayette	2016-2018	In Construction	95	01/15/20	
Renovate/Upgrade HealthCare Facilities 2 See Renovate/Upgrade UK HealthCare Facilities (combined auth)	Fayette	2014-2016	Combined Authorities			
Renovate/Upgrade Hospital Facility	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate/Upgrade Medical Facility	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate/Upgrade Medical Facility 1	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate/Upgrade UK HealthCare Facilities (combined auth)	Fayette	2014-2016	Multiple Subprojects			

# **QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** University of Kentucky

**Report Quarter:** 2020-1 (January)

**Print Date:** 01/09/2020

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl	Actual Subst
<p>Authorizations for the following projects have been combined and transmitted March 2015 and reported June 20, 2017:</p> <p>Renovate/Upgrade HealthCare Facilities (2014-2016) - \$150 million in agency bonds</p> <p>Renovate/Upgrade HealthCare Facilities 2 (2014-2016) - \$130 million in restricted funds</p> <p>Renovate/Upgrade Healthcare Facilities (2016-2018) - \$150 million in agency bonds</p> <p>Sub-projects:</p> <p>Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1F: 9th &amp; 10th Floor Fit-Out and Elevators) - Complete/Closed Out</p> <p>Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1F: Chiller) - Complete/Closed Out</p> <p>Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1F: Kitchen/Cafeteria) - Complete/Closed Out</p> <p>Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1G: Blood Bank) - Complete/Closed Out</p> <p>Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1G: MRI, Hyperbaric &amp; Radiology) - Complete/Closed Out</p> <p>Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1F: Children's Hospital NICU)</p> <p>Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1G: 11th Floor) - Complete/Closed Out</p> <p>Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1G: Pavilion A - Surgery)</p> <p>Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1I: Endoscopy Renovation) - 6/24/2016 - FCR 15</p> <p>Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1I: Fit-up 5th &amp; 12th Floors) - 2/19/2016 - FCR 13; 6/24/2016 - FCR 15; 12/12/2017 - FCR 12</p> <p>Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1I: Interventional Pav A) - 6/24/2016 - FCR 15</p> <p>Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1I: Obstetrical Pav HA &amp; H) - 6/24/2016 - FCR 15; 12/12/2017 - FCR 12</p> <p>Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1I: Phase 2 Radiology Pav A) - 6/24/2016 - FCR 15</p>						
Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1F: Children's Hospital NICU)	Fayette	2014-2016	Complete/Not Closed Out	100	03/16/18	03/16/18
Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1G: Pavilion A - Surgery)	Fayette	2014-2016	Complete/Not Closed Out	100	03/16/18	03/16/18
Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1I: Endoscopy Renovation)	Fayette	2014-2016	Other			
Comments: On Hold						
Renovate/Upgrade UK Healthcare Facilities (combined auth) (Sub-project 1I: Fit-up 5th & 12th Floors)	Fayette	2014-2016	Other			
Comments: On Hold						
Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1I: Interventional Pav A)	Fayette	2014-2016	In Construction	35	10/15/20	
Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1I: Obstetrical Pav HA & H)	Fayette	2014-2016	Other			
Comments: On Hold						

# **QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** University of Kentucky

**Report Quarter:** 2020-1 (January)

**Print Date:** 01/09/2020

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1I: Phase 2 Radiology Pav A) Comments: On Hold	Fayette	2014-2016	Other			
Repair Emergency Infrastructure/Bldg. Systems Sub-project: Repair Emergency Infrastructure/Bldg. Systems (Sub-project: Parking Structure 2) - 6/20/2019 - Emergency University Capital Project	Fayette	2018-2020	Multiple Subprojects			
Repair Emergency Infrastructure/Bldg. Systems (Sub-project: Parking Structure 2)	Fayette	2018-2020	Complete/In Warranty	100	10/31/19	10/31/19
Repair/Replace Campus Cable Infrastructure	Fayette	2018-2020	Awaiting Initiation by Agency			
Repair/Upgrade/Expand Central Plant Sub-projects: Repair/Upgrade/Expand Central Plant (Sub-project: Cooling Plant #1 Tower Replacement) - 6/21/2019 - FCR 18	Fayette	2018-2020	Multiple Subprojects			
Repair/Upgrade/Expand Central Plant (Sub-project: Cooling Plant #1 Tower Replacement)	Fayette	2018-2020	In Construction	34	04/16/20	
Replace Greek Housing Alpha Gamma RHO Fraternity - 6/19/2015 FCR 8; 5/03/2016 - FCR 8	Fayette	2016-2018	Complete/In Warranty	100	05/29/19	05/29/19
Replace UKHC IT Systems 1 Single Enterprise Electronic Health Record - 4/30/2019 - FCR 10	Fayette	2018-2020	Awaiting Initiation by Agency			
Replace UKHC IT Systems 2 (Administrative)	Fayette	2018-2020	Awaiting Initiation by Agency			
* University of Kentucky HealthCare Disparities Initiative Research Building 2 - Phase II - 10/19/2018 - PR 4	Fayette	2018-2020	In Construction	52	07/01/20	
Upgrade Dining Facilities Approved pursuant to KRS 45.763 See Upgrade Dining Facilities (combined auth)	Fayette	2014-2016	Combined Authorities			
Upgrade Dining Facilities (combined auth) Authorizations for the following projects have been combined and reported June 17, 2014: Construct Student Dining Facilities (2012-2014) - \$35 million in restricted funds Upgrade Dining Facilities (2014-2016) - \$50 million in other funds reauthorized through this biennium with \$20 million (2016-2018) and \$15 million (2018-2020) of additional funding authority should Aramark undertake future projects  Sub-project: Upgrade Dining Facilities (combined auth) (Sub-project: Construct Student Dining Facility) - Complete/Closed Out	Fayette	2012-2014	Multiple Subprojects			
Upgrade Enterprise Information System	Fayette	2016-2018	Multiple Subprojects			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

Reporting Agency: University of Kentucky

Report Quarter: 2020-1 (January)

Print Date: 01/09/2020

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl	Actual Subst
Sub-projects:						
Upgrade Enterprise Information System (Sub-project: Cisco ELA) - 9/12/2017 - 18 IT 11						
Upgrade Enterprise Information System (Sub-project: Microsoft Software) - 8/30/2017 - 18 IT 09						
Upgrade Enterprise Information System (Sub-project: SAP Success Factors) - 12/14/2017 - 18 IT 22						
Upgrade Enterprise Information System (Sub-project: Cisco ELA)	Fayette	2016-2018	Awaiting Initiation by Agency			
Upgrade Enterprise Information System (Sub-project: Microsoft Software)	Fayette	2016-2018	Awaiting Initiation by Agency			
Upgrade Enterprise Information System (Sub-project: SAP Success Factors)	Fayette	2016-2018	Awaiting Initiation by Agency			
Upgrade Enterprise Information Systems - UKHC	Fayette	2016-2018	Multiple Subprojects			
Sub-projects:						
Upgrade Enterprise Information Systems - UKHC (Sub-project: Alarms Management System) - 1/19/2017 - 17 IT 21						
Upgrade Enterprise Information Systems - UKHC (Sub-project: Electronic Prescription) - 6/11/2018 - 18 IT 36						
Upgrade Enterprise Information Systems - UKHC (Sub-project: Health Information Management System) - 7/21/2017 - 18 IT 03						
Upgrade Enterprise Information Systems - UKHC (Sub-project: Interoperability Phase I) - 6/27/2016 - 16 T 21 - Complete/Closed Out						
Upgrade Enterprise Information Systems - UKHC (Sub-project: Network Engineering Switch) - 12/12/2016 - 17 IT 18 - Complete/Closed Out						
Upgrade Enterprise Information Systems - UKHC (Sub-project: Network Infrastructure Upgrade) - 10/14/2016 - 17 IT 11						
Upgrade Enterprise Information Systems - UKHC (Sub-project: Network Infrastructure Upgrade) - 10/06/2017 - 18 IT 17						
Upgrade Enterprise Information Systems - UKHC (Sub-project: Network Storage Upgrades) - 5/01/2018 - 18 IT 32						
Upgrade Enterprise Information Systems - UKHC (Sub-project: Unstructured Data Management) - 10/13/2016 - 17 IT 10						
Upgrade Enterprise Information Systems - UKHC (Sub-project: Alarms Management System)	Fayette	2016-2018	Awaiting Initiation by Agency			
Upgrade Enterprise Information Systems - UKHC (Sub-project: Electronic Prescription)	Fayette	2016-2018	Awaiting Initiation by Agency			
Upgrade Enterprise Information Systems - UKHC (Sub-project: Health Information Management System)	Fayette	2016-2018	Awaiting Initiation by Agency			
Upgrade Enterprise Information Systems - UKHC (Sub-project: Network Infrastructure Upgrade)	Fayette	2016-2018	Awaiting Initiation by Agency			
Upgrade Enterprise Information Systems - UKHC (Sub-project: Network Infrastructure Upgrade)	Fayette	2016-2018	Awaiting Initiation by Agency			
Upgrade Enterprise Information Systems - UKHC (Sub-project: Network Storage Upgrades)	Fayette	2016-2018	Awaiting Initiation by Agency			
Upgrade Enterprise Information Systems - UKHC (Sub-project: Unstructured Data Management)	Fayette	2016-2018	Awaiting Initiation by Agency			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT****Reporting Agency:** University of Kentucky**Report Quarter:** 2020-1 (January)**Print Date:** 01/09/2020

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Upgrade/Expand Campus Security Platform	Fayette	2018-2020	Awaiting Initiation by Agency			
Upgrade/Renovate/Expand Research Labs	Fayette	2018-2020	Multiple Subprojects			
Sub-projects:						
Upgrade/Renovate/Expand Research Labs (Sub-project: Lee T. Todd Jr. Building Fifth Floor Laboratory Renovation) - 6/21/2019 - FCR 20						
* Upgrade/Renovate/Expand Research Labs	Caldwell	2016-2018	In Construction	99	01/15/20	
Grain Center of Excellence - 8/19/2016 - FCR 9; 5/01/2018 - FCR 1 (\$15 million in Phase I MSA funds allocated by Agricultural Development Board)						
Upgrade/Renovate/Expand Research Labs (Sub-project: Lee T. Todd Jr. Building 5th Floor Lab)	Fayette	2018-2020	Design/Phase B			

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - SUPPLEMENT**

Reporting Agency: University of Kentucky

Report Quarter: 2020-1 (January)

Print Date: 01/09/2020

Cabinet/Agency/Project Title	Scheduled		
	Closeout	Account Balance	Explanation - Why has the account not been closed?
<b>Postsecondary Education Cabinet/University of Kentucky</b>			
Construct Baseball Facility	11/26/19	\$1.00	Multiple warranty dates
* Construct Research Building	10/21/19	\$236,700.00	Multiple warranty dates
Emergency Replacement of Central Heating Plant Boilers	11/27/18	\$1.00	Warranty issues
Improve Clinical/Ambulatory Services (Sub-project: Otolaryngology)	07/10/19	\$965,993.00	Warranty issues
Renovate/Expand University Student Center	07/18/19	\$201,250.00	Multiple warranty dates
Renovate/Upgrade Healthcare Facilities (Restricted Funds) (Sub-project: Simulation Center)	05/30/19	\$1,152,000.00	In process of closing
Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1F: Children's Hospital NICU)	04/16/19	\$1.00	Multiple warranty dates
Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1G: Pavilion A - Surgery)	04/16/19	\$1.00	Multiple warranty dates

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).



# QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Louisville

Report Quarter: 2020-1 (January)

Print Date: 12/26/2019

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl	Actual Subst
<b>Postsecondary Education Cabinet/University of Louisville</b>						
Belknap Campus New Residence Halls (combined auth)	Jefferson	2018-2020	Multiple Subprojects			
Authorizations for the following projects have been combined:						
Demolish and Replace Miller Resident Hall (2018-2020) - \$70.6 million in agency bonds						
Renovate and Expand Threlkeld Resident Hall (2018-2020) - \$33.275 million in agency bonds						
Sub-projects						
Belknap Campus New Residence Halls (combined auth) (Sub-project: Phase 1 - Miller Hall)						
Belknap Campus New Residence Halls (combined auth) (Sub-project: Phase 2 - Threlkeld Hall)						
Belknap Campus New Residence Halls (combined auth) (Sub-project: Phase 1 - Miller Hall)	Jefferson	2018-2020	Design/Phase A			
Belknap Campus New Residence Halls (combined auth) (Sub-project: Phase 2 - Threlkeld Hall)	Jefferson	2018-2020	Design/Phase A			
Construct Artificial Turf Field for Intramurals	Jefferson	2018-2020	Awaiting Initiation by Agency			
Construct Athletic Equipment and Apparel Storage Facility	Jefferson	2018-2020	Awaiting Initiation by Agency			
Construct Athletic Grounds Building	Jefferson	2018-2020	Awaiting Initiation by Agency			
Construct Athletics Office Building	Jefferson	2018-2020	Awaiting Initiation by Agency			
Construct Belknap 3rd Street Improvements	Jefferson	2018-2020	Design/Phase A			
Construct Belknap Century Corridor Improvement	Jefferson	2018-2020	Awaiting Initiation by Agency			
* Construct Belknap Classroom/Academic Building Comments: Punch list and building out to be completed.	Jefferson	2014-2016	In Construction	99	09/15/18	
Construct Belknap Stormwater Improvements	Jefferson	2018-2020	Awaiting Initiation by Agency			
Construct College of Business Building	Jefferson	2018-2020	Planning			
Construct College of Business Courtyard and Cafe	Jefferson	2018-2020	Awaiting Initiation by Agency			
Construct Herman and Heddy Kurz Visitors Center	Jefferson	CPBOC-10/01/15	Complete/In Warranty	100	08/20/18	12/01/19
Construct HSC Parking Structure II	Jefferson	2004-2006	Complete/Not Closed Out	100	11/30/09	12/15/09
Construct Institute for Product Realization	Jefferson	2018-2020	Awaiting Initiation by Agency			
Construct Medical Office Building Authorized pursuant to KRS 45.763	Jefferson	2014-2016	Complete/In Warranty	100	07/01/18	12/01/18

# QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Louisville

Report Quarter: 2020-1 (January)

Print Date: 12/26/2019

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl	Actual Subst
Construct Multidisciplinary Engineering Bldg #1	Jefferson	2018-2020	Awaiting Initiation by Agency			
Construct Plant-Based Pharmaceutical Research Facility	Jefferson	2018-2020	Awaiting Initiation by Agency			
Construct Soccer Stadium Practice Field	Jefferson	2016-2018	Complete/In Warranty		10/01/18	03/29/19
Construct Speed School Utility Infrastructure Upgrade	Jefferson	2018-2020	Awaiting Initiation by Agency			
Construct Television Broadcast/Production Studio and Renovate Associate Network Initial Authorization - Senate Bill 70 (2018 Regular Session)	Jefferson	Other	Complete/Closed Out	100	09/30/18	09/30/18
Demolish and Replace Miller Resident Hall See Belknap Campus New Residence Halls (combined auth)	Jefferson	2018-2020	Combined Authorities			
Expand - Papa John's (Cardinal) Stadium/Football Complex	Jefferson	2016-2018	Complete/In Warranty	100	09/06/18	09/20/19
Expand and Renovate Student Activities Center Initial Authorization - House Bill 7 (2013 Regular Session)	Jefferson	Other	Complete/In Warranty	100	09/30/18	12/01/19
Expand Auto Book Storage and Retrieval System	Jefferson	2018-2020	Awaiting Initiation by Agency			
Expand Jim Patterson Stadium	Jefferson	2018-2020	Awaiting Initiation by Agency			
Improve Housing Facilities Pool	Jefferson	2018-2020	Awaiting Initiation by Agency			
Land Purchase	Jefferson	2018-2020	Awaiting Initiation by Agency			
New Football Practice Field Lighting	Jefferson	2018-2020	Awaiting Initiation by Agency			
Public/Private Partnership Residence Hall Approved pursuant to KRS 45.763	Jefferson	2018-2020	Planning			
Purchase Computer Processing System and Storage	Jefferson	2018-2020	Complete/In Warranty	100	12/31/19	12/15/19
Purchase Content Management System	Jefferson	2018-2020	Planning			
Purchase Electronic Video Boards Replacement of video boards in various athletic facilities - video boards for the football stadium were under the Replace Electronic Video Boards 2018-2020 authorization	Jefferson	2016-2018	Complete/In Warranty		10/30/18	03/29/19
Purchase Fiber Infrastructure	Jefferson	2018-2020	Awaiting Initiation by Agency			
Purchase Identity Management Solution	Jefferson	2018-2020	Awaiting Initiation by Agency			
Purchase Networking System	Jefferson	2018-2020	Planning			

# QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Louisville

Report Quarter: 2020-1 (January)

Print Date: 12/26/2019

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl	Actual Subst
Purchase Research Computing Infrastructure	Jefferson	2018-2020	In Construction	10	12/31/22	
Purchase Security and Firewall Infrastructure	Jefferson	2018-2020	In Construction	10	12/31/19	
Purchase Security and Firewall Infrastructure	Jefferson	2016-2018	Complete/Closed Out	100	06/30/18	10/01/18
Regional Biocontainment Laboratory Pressurization Upgrade	Jefferson	2018-2020	Planning			
Renovate and Expand J.B. Speed Building	Jefferson	2018-2020	Planning			
Renovate and Expand Threlkeld Resident Hall See Belknap Campus New Residence Halls (combined auth)	Jefferson	2018-2020	Combined Authorities			
Renovate Belknap Physical Plant Building	Jefferson	2018-2020	Planning			
Renovate Chemistry Fume Hood Redesign - Phase II	Jefferson	2018-2020	Awaiting Initiation by Agency			
Renovate Chemistry Teaching Laboratories and Auditorium	Jefferson	2018-2020	Awaiting Initiation by Agency			
Renovate College of Business Classrooms	Jefferson	2018-2020	Awaiting Initiation by Agency			
Renovate College of Business Green Roof	Jefferson	2018-2020	Awaiting Initiation by Agency			
Renovate Dental School Administrative Space	Jefferson	2018-2020	Awaiting Initiation by Agency			
Renovate Ekstrom Library Sub-projects (Prior 2010-2012 Authorization - Reauthorized through 2014-2016) Renovate Ekstrom Library (Sub-project: Phase 1 - 1st floor) - Complete/Closed out Renovate Ekstrom Library (Sub-project: Phase 2 - Delphi Teaching Resource Center) - Complete/Closed out Sub-project (Current Authorization) Renovate Ekstrom Library (Sub-project: Phase 3 - 3rd floor)  \$3.6 million of a prior 2006-2008 authorization and 2008-2010 reauthorization was used to renovate the lower level for exhibit, research, and archival storage	Jefferson	2018-2020	Multiple Subprojects			
Renovate Ekstrom Library (Sub-project: Phase 3 - 3rd floor) Comments: Working to complete punch list and waiting for furniture to arrive.	Jefferson	2018-2020	In Construction	95	12/03/19	
Renovate Flexner Way Mall	Jefferson	2018-2020	Awaiting Initiation by Agency			
Renovate HSC Instructional and Student Services Space Sub-project (Prior 2012-2014 Authorization) Expand and Renovate - Instructional Building at HSC (Sub-project: Phase 1 - 1st and 2nd floors/HVAC) - Complete/Closed Out	Jefferson	2018-2020	Awaiting Initiation by Agency			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT****Reporting Agency:** University of Louisville**Report Quarter:** 2020-1 (January)**Print Date:** 12/26/2019

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Renovate Kosair Charities Pediatric Center	Jefferson	2018-2020	Awaiting Initiation by Agency			
Renovate Life Sciences Building Vivarium	Jefferson	2018-2020	Awaiting Initiation by Agency			
Renovate Miller Hall Infrastructure	Jefferson	2018-2020	Awaiting Initiation by Agency			
Renovate Natural Science Building	Jefferson	2018-2020	Awaiting Initiation by Agency			
Renovate Parking Structures	Jefferson	2018-2020	Planning			
Renovate School of Medicine Building 55A	Jefferson	2018-2020	Planning			
Renovate Threlkeld Hall Infrastructure	Jefferson	2018-2020	Awaiting Initiation by Agency			
Renovate Vivarium Facilities	Jefferson	2018-2020	Planning			
Renovation & Adaptation Projects for Various Bldgs	Jefferson	2018-2020	Awaiting Initiation by Agency			
Replace Artificial Turf Field III	Jefferson	2018-2020	Awaiting Initiation by Agency			
Replace Artificial Turf Field IV	Jefferson	2018-2020	Awaiting Initiation by Agency			
Replace Electronic Video Boards	Jefferson	2018-2020	Complete/Closed Out	100	09/30/18	09/30/18
Replacement of video boards in the football stadium - video boards for other facilities were under the Purchase Electronic Video Boards 2016-2018 authorization						
Replace Papa John's (Cardinal) Stadium Seats	Jefferson	2018-2020	In Construction	20	03/30/20	
Replace Parking Services Hardware and Software	Jefferson	2018-2020	Complete/In Warranty		03/30/19	03/30/19
Resurface and Repair Parking Lots	Jefferson	2018-2020	Planning			
Upgrade and Expand WiFi and Cellular Services at Cardinal Stadium	Jefferson	CPBOC-12/01/19	Awarding Contract			
Upgrade STEM Instruction Buildings	Jefferson	2018-2020	Awaiting Initiation by Agency			

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - SUPPLEMENT**

Reporting Agency: University of Louisville

Report Quarter: 2020-1 (January)

Print Date: 12/26/2019

<u>Cabinet/Agency/Project Title</u>	<u>Scheduled Closeout</u>	<u>Account Balance</u>	<u>Explanation - Why has the account not been closed?</u>
Postsecondary Education Cabinet/University of Louisville			
Construct HSC Parking Structure II	01/15/11	\$447,042.82	Building out of part of the first floor. Looking for potential service vendors for the space.

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).

**QUARTERLY CAPITAL PROJECTS STATUS REPORT****Reporting Agency:** Western Kentucky University**Report Quarter:** 2020-1 (January)**Print Date:** 12/19/2019

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
<b>Postsecondary Education Cabinet/Western Kentucky University</b>						
Add Club Seating at Diddle Arena	Warren	2018-2020	Awaiting Initiation by Agency			
Capital Renewal Pool - 2018-2020	Warren	2018-2020	Awaiting Initiation by Agency			
Construct Baseball Grandstand	Warren	2018-2020	Multiple Subprojects			
Sub-projects:						
Construct Baseball Grandstand (Sub-project: New Storm Water Diversion System/AstroTurf) - Complete/Closed out - prior authorization						
Construct Baseball Grandstand (Sub-project: Baseball Clubhouse/Dugout)						
Construct Baseball Grandstand (Sub-project: Baseball Clubhouse/Dugout)	Warren	2018-2020	Cancelled			
Construct Football Pressbox	Warren	2018-2020	Awaiting Initiation by Agency			
Construct Indoor Athletic Training Facility	Warren	2018-2020	Awaiting Initiation by Agency			
Construct Science Gallery	Warren	2018-2020	Awaiting Initiation by Agency			
Construct South Plaza	Warren	2018-2020	Awaiting Initiation by Agency			
Construct Tertiary Data Center	Warren	2018-2020	Awaiting Initiation by Agency			
Construct Track and Field Facilities Phase I	Warren	2018-2020	Awaiting Initiation by Agency			
Improve Life Safety Pool/Academic Facilities	Warren	2018-2020	Awaiting Initiation by Agency			
Install Bike Paths	Warren	2008-2010	In Construction	85	03/31/20	
Raymond Cravens Library/Helm Library Building Envelope	Warren	Pool	Complete/In Warranty	100	04/30/19	04/30/19
Allocations from 2012-2014 (about \$971,000) and 2014-2016 (about \$1,571,000) miscellaneous maintenance pools						
Sub-projects:						
Raymond Cravens Library/Helm Library Building Envelope (Sub-project: Phase I) - Complete/Closed out						
Raymond Cravens Library/Helm Library Building Envelope (Sub-project: Phase II) - Complete/Closed out						
Raymond Cravens Library/Helm Library Building Envelope (Sub-project: Phase III)						
Raymond Cravens Library/Helm Library Building Envelope (Sub-project: Phase III)	Warren	Pool	Complete/In Warranty	100	04/30/19	04/30/19
Remove and Replace Student Housing at Farm	Warren	2018-2020	Awaiting Initiation by Agency			
Renovate and Expand Clinical Education Complex	Warren	2018-2020	Awaiting Initiation by Agency			
Renovate and Improve Softball Complex	Warren	2018-2020	Awaiting Initiation by Agency			
Renovate Central Heat Plant	Warren	2018-2020	Awaiting Initiation by Agency			

# **QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Western Kentucky University

**Report Quarter:** 2020-1 (January)

**Print Date:** 12/19/2019

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Renovate Free Stall Horse Barns	Warren	2018-2020	Awaiting Initiation by Agency			
Renovate Grise Hall Restrooms (ADA)	Warren	2018-2020	Awaiting Initiation by Agency			
Renovate Helm/Cravens Library	Warren	2018-2020	Multiple Subprojects			
Sub-projects:						
Renovate Helm/Cravens Library (Sub-project: Partial Demolition of Helm Library) - Complete/Closed out						
Renovate Helm/Cravens Library (Sub-project: Construct WKU Commons @ Helm Library)						
Renovate Helm/Cravens Library (Sub-project: Construct WKU Commons @ Helm Library)	Warren	2018-2020	Bidding			
Renovate Helm/Cravens Library (Sub-project: Partial Demolition of Helm Library)	Warren	2018-2020	Complete/In Warranty	100	11/30/19	11/30/19
Renovate Jones Jaggers Interior	Warren	2018-2020	Awaiting Initiation by Agency			
Renovate or Replace Garrett Conference Center	Warren	2018-2020	Design/Phase A			
* Renovate Science Campus Phase IV	Warren	2014-2016	Multiple Subprojects			
See sub-projects below:						
Renovate Science Campus Phase IV (Sub-project: Design) - Complete/Closed Out						
Renovate Science Campus Phase IV (Sub-project: Demolish Thompson Complex N. Wing) - Complete/Closed out						
Renovate Science Campus Phase IV (Sub-project: Renovate Hardin Planetarium) - Complete/Closed out						
Renovate Science Campus Phase IV (Sub-project: Construct New Science Facility) - Complete/Closed out						
Renovate Science Campus Phase IV (Sub-project: Renovate Thompson Complex Center Wing)						
Renovate Science Campus Phase IV (Sub-project: Renovate Thompson Complex Center Wing)	Warren	2014-2016	Complete/In Warranty	100	08/31/19	08/31/19
Renovate South Campus	Warren	2018-2020	Awaiting Initiation by Agency			
Renovate State/Normal Street Properties	Warren	2018-2020	Awaiting Initiation by Agency			
Renovate Tate Page Hall	Warren	2018-2020	Awaiting Initiation by Agency			
Renovate/Construct College Heights Foundation Building	Warren	2018-2020	Cancelled			
Repair or Replace Roof at Center for Research & Development	Warren	2018-2020	Awaiting Initiation by Agency			
Upgrade IT Infrastructure	Warren	2018-2020	Awaiting Initiation by Agency			
Upgrade Underground Infrastructure	Warren	2018-2020	Planning			

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).