

Kentucky Division of Abandoned Mine Lands

Federal Funds Appropriation Report

Fiscal Year 2022-2023

Reclamation Projects

Infrastructure Investment and Jobs Act (IIJA) Funding



Division of Abandoned Mine Lands
IIJA Grant Review
Reclamation Projects

Project Status	Complete
Contracted Fiscal Year	2022

Fiscal Year Start	7/1/2022
Fiscal Year End	6/30/2023

Number of Projects	7
Total Contracts Bid	\$ 1,771,000.90
Total Expended	\$ 1,771,000.90

Complete: All work and final inspection complete

Project ID	County	Contract Start Date	Contract Total	Expended To Date
22006AMLBAML	Whitley	2/1/2023	\$ 313,975.21	\$ 313,975.21
22027AMLBAML	Webster	4/11/2023	\$ 412,649.94	\$ 412,649.94
22041AMLBAML	Letcher	3/1/2023	\$ 287,225.32	\$ 287,225.32
23007AMLBAML	Knott	5/31/2023	\$ 52,986.74	\$ 52,986.74
23008AMLBAML	Perry	6/28/2023	\$ 225,417.20	\$ 225,417.20
22019AMLBAML	Floyd	3/29/2023	\$ 361,760.28	\$ 361,760.28
23016AMLBAML	Letcher	5/31/2023	\$ 116,986.21	\$ 116,986.21



Division of Abandoned Mine Lands
IJA Grant Review
Reclamation Projects

Project Status	Active Contract
Contracted Fiscal Year	2022

Fiscal Year Start	7/1/2022
Fiscal Year End	6/30/2023

Number of Projects	3
Total Contracts Bid	\$ 5,402,358.95
Total Expended	\$ 3,303,010.74

Active Contract: Projects in active construction phase

Project ID	County	Contract Start Date	Contract Total	Expended To Date
22031AMLBAML	Perry	4/17/2023	\$ 4,114,879.50	\$ 2,652,471.11
22011AMLBAML	Knott	3/27/2023	\$ 523,479.45	\$ 337,721.15
22003AMLBAML	Boyd	6/8/2023	\$ 764,000.00	\$ 312,818.48



Division of Abandoned Mine Lands
IJA Grant Review
Reclamation Projects

Project Status	Complete
Contracted Fiscal Year	2023

Fiscal Year Start	7/1/2023
Fiscal Year End	6/30/2024

Number of Projects	2
Total Contracts Bid	\$ 93,886.88
Total Expended	\$ 93,886.88

Complete: All work and final inspection complete

Project ID	County	Contract Start Date	Contract Total	Expended To Date
23024AMLBAML	Perry	8/24/2023	\$ 50,105.78	\$ 50,105.78
23052AMLBAML	Knott	9/13/2023	\$ 43,781.10	\$ 43,781.10



**Division of Abandoned Mine Lands
IIJA Grant Review
Reclamation Projects**

Project Status	Active Contract
Contracted Fiscal Year	2023

Fiscal Year Start	7/1/2023
Fiscal Year End	6/30/2024

Number of Projects	12
Total Contracts Bid	\$ 13,280,141.11
Total Expended	\$ 1,939,026.32

Active Contract: Projects in active construction phase

Project ID	County	Contract Start Date	Contract Total	Expended To Date
22047AMLBAML	Hopkins	11/6/2023	\$ 526,861.90	\$ 77,988.80
22052AMLBAML	Perry	10/5/2023	\$ 1,213,830.00	-
22028AMLBAML	Johnson	8/2/2023	\$ 2,889,901.50	\$ 806,749.31
22029AMLBAML	Johnson	9/27/2023	\$ 1,068,940.00	-
23009AMLBAML	Pike	10/24/2023	\$ 533,400.00	-
23003AMLBAML	Hopkins	11/14/2023	\$ 1,850,358.50	-
23013AMLBAML	Letcher	8/24/2023	\$ 2,743,480.00	\$ 589,318.47
23023AMLBAML	Letcher	9/28/2023	\$ 1,239,920.00	\$ 91,101.60
23025AMLBAML	Pike	7/5/2023	\$ 604,249.91	\$ 246,620.34
23038AMLBAML	Perry	10/20/2023	\$ 201,520.00	-
23049AMLBAML	Letcher	10/20/2023	\$ 140,691.80	\$ 127,247.80
23056AMLBAML	Perry	12/18/2023	\$ 266,987.50	-

This information is representative of fiscal year 2023-2024 as of December 2023. The complete fiscal year report will be submitted December 2024.

Kentucky Division of Abandoned Mine Lands

Federal Funds Appropriation Report

Fiscal Year 2022-2023

Water Supply Replacement Projects

Infrastructure Investment and Jobs Act (IIJA) Funding



Division of Abandoned Mine Lands
Project Status Report

Project Status	Complete
Contracted Fiscal Year	2022

Fiscal Year Start	7/1/2022
Fiscal Year End	6/30/2023

Number of Projects	0
Total Contracts Bid	\$ -
Total Expended	\$ -

Complete: All work and final inspection complete

Project ID	County	Contract Start Date	Contract Total	Expended To Date
------------	--------	---------------------	----------------	------------------



Division of Abandoned Mine Lands
Project Status Report

Project Status	Active Contract
Contracted Fiscal Year	2022

Fiscal Year Start	7/1/2022
Fiscal Year End	6/30/2023

Number of Projects	9
Total Contracts Bid	\$ 20,586,000.00
Total Expended	\$ 876,321.09

Active Contract: Projects in active construction phase

Project ID	County	Contract Start Date	Contract Total	Expended To Date
22044WDLBAML	Breathitt	3/1/2023	\$ 1,700,000.00	\$ 72,500.00
22045WDLBAML	Knott	3/1/2023	\$ 4,250,000.00	\$ 173,216.50
22046WDLBAML	Letcher	3/1/2023	\$ 4,830,000.00	\$ 96,238.80
22049WDLBAML	Perry	6/1/2023	\$ 266,000.00	\$ 58,967.10
22050WDLBAML	Breathitt	4/1/2023	\$ 540,000.00	\$ 55,000.00
22054WDLBAML	Leslie	6/1/2023	\$ 1,750,000.00	\$ 53,000.00
22055WDLBAML	Perry	4/1/2023	\$ 2,520,000.00	\$ 270,582.35
22056WDLBAML	Letcher		\$ 4,230,000.00	\$ 67,876.34
23012WDLBAML	Bell	4/1/2023	\$ 500,000.00	\$ 28,940.00



Division of Abandoned Mine Lands
Project Status Report

Project Status	Complete
Contracted Fiscal Year	2023

Fiscal Year Start	7/1/2023
Fiscal Year End	6/30/2024

Number of Projects	0
Total Contracts Bid	\$ -
Total Expended	\$ -

Complete: All work and final inspection complete

Project ID	County	Contract Start Date	Contract Total	Expended To Date
------------	--------	---------------------	----------------	------------------



Division of Abandoned Mine Lands
Project Status Report

Project Status	Active Contract
Contracted Fiscal Year	2023

Fiscal Year Start	7/1/2023
Fiscal Year End	6/30/2024

Number of Projects	0
Total Contracts Bid	\$ -
Total Expended	\$ -

Active Contract: Projects in active construction phase

Project ID	County	Contract Start Date	Contract Total	Expended To Date
------------	--------	---------------------	----------------	------------------