

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2023-3 (July)

Print Date: 07/03/2023

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Postsecondary Education Cabinet/University of Kentucky						
Acquire Data Center Hardware - UK HealthCare	Fayette	2022-2024	Awaiting Initiation by Agency			
Acquire Information Technology Systems	Fayette	2022-2024	Awaiting Initiation by Agency			
Acquire Land	Fayette	2022-2024	Multiple Subprojects			
Sub-projects:						
Acquire Land (Sub-project: Angliana) - 6/17/2022 - FCR 14 - Complete/Closed Out						
Acquire Land (Sub-project: REI) - 6/17/2022 - FCR 16 - Complete/Closed Out						
Acquire Land (Sub-project: 136, 138 and 144 State Street) - 2/17/2023 - FCR 9						
Acquire Land (Sub-project: 122, 134, 136, 138 and 141 University Avenue) - 2/17/2023 - FCR 9						
Acquire Land (Sub-project: 122, 134, 136, 138 and 141 University Avenue)	Fayette	2022-2024	Other			
Comments: Ongoing negotiations with landowners. 122 University and 141 University expected to transfer via sale with expected closing dates on July. 134, 136, and 138 University expected to require eminent domain process.						
Acquire Land (Sub-project: 136, 138 and 144 State Street)	Fayette	2022-2024	Other			
Comments: Ongoing negotiations with landowners. 144 State Street is expected to transfer via sale with expected closing date of early July. 136 and 138 State are expected to require eminent domain process.						
Acquire Medical Facility 1	Fayette	2022-2024	Awaiting Initiation by Agency			
Acquire Medical Facility 2	Fayette	2022-2024	Awaiting Initiation by Agency			
Acquire Telemedicine/Virtual ICU	Fayette	2022-2024	Awaiting Initiation by Agency			
Acquire/Improve Administrative Facility	Fayette	2022-2024	Awaiting Initiation by Agency			
Acquire/Improve Elevator Systems - UK HealthCare	Fayette	2022-2024	Multiple Subprojects			
Sub-projects:						
Acquire/Improve Elevator Systems - UK HealthCare (Sub-project: Modernize Elevators at KY Clinic) - 12/13/2022 - FCR 14						
Acquire/Improve Elevator Systems - UK HealthCare (Sub-project: Modernize Three Elevators at Pav WH) - 12/13/2022 - FCR 18						
Acquire/Improve Elevator Systems - UK HealthCare (Sub-project: Parking Structure 8 - New Elevator) - 9/16/2022 - FCR 11						
Acquire/Improve Elevator Systems - UK HealthCare (Sub-project: Modernize Elevators at KY Clinic)	Fayette	2022-2024	Revising/Rebidding			
Acquire/Improve Elevator Systems - UK HealthCare (Sub-project: Modernize Three Elevators at Pav WH)	Fayette	2022-2024	Design/Phase C			
Acquire/Improve Elevator Systems - UK HealthCare (Sub-project: Parking Structure 8 - New Elevator)	Fayette	2022-2024	In Construction	5	02/23/24	

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2023-3 (July)

Print Date: 07/03/2023

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Acquire/Improve Golf Facility	Fayette	2022-2024	Awaiting Initiation by Agency			
Acquire/Improve Medical/Administrative Facility 1 - UK HealthCare Approved pursuant to KRS 45.763	Fayette	2022-2024	Awaiting Initiation by Agency			
Acquire/Improve Medical/Administrative Facility 2 - UK HealthCare	Fayette	2022-2024	Awaiting Initiation by Agency			
Acquire/Improve Medical/Administrative Facility 3 - UKHC Acquire/Improve Medical/Administrative Facility 3 - UKHC (Sub-project: King's Dau ED, Imaging, Entr)	Boyd	2022-2024	Awaiting Initiation by Agency			
Acquire/Improve Medical/Administrative Facility 3 - UKHC (Sub-project: King's Dau ED, Imaging, Entr)	Boyd	2022-2024	In Construction	5	02/01/25	
Acquire/Partnership Medical System	Fayette	2022-2024	Awaiting Initiation by Agency			
Acquire/Renovate Clinical Research Facility	Fayette	2022-2024	Awaiting Initiation by Agency			
Acquire/Upgrade IT System - UK HealthCare Sub-projects: Acquire/Upgrade IT System - UK HealthCare (Sub-project: Medical Device Security - Edge Firewall) - 2/15/2022 - 22 IT 06 Acquire/Upgrade IT System - UK HealthCare (Sub-project: Network Infrastructure Upgrade) - 6/27/2021 - 21 IT 33 Acquire/Upgrade IT System - UK HealthCare (Sub-project: Storage Infrastructure Upgrade) - 6/27/2021 - 21 IT 32 - Complete/Closed Out	Fayette	2020-2022	Multiple Subprojects			
Acquire/Upgrade IT System - UK HealthCare	Fayette	2022-2024	Awaiting Initiation by Agency			
Acquire/Upgrade IT System - UK HealthCare (Sub-project: Medical Device Security - Edge Firewall)	Fayette	2020-2022	In Construction	93	02/09/24	
Acquire/Upgrade IT System - UK HealthCare (Sub-project: Network Infrastructure Upgrade)	Fayette	2020-2022	In Construction	35	06/30/26	
ADA Compliance Pool	Fayette	2022-2024	Awaiting Initiation by Agency			
* Asset Preservation Pool - 2022-2024	Fayette	2022-2024	Multiple Subprojects			

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2023-3 (July)

Print Date: 07/03/2023

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Sub-projects:						
Asset Preservation Pool - 2022-2024 (Sub-project: Bosworth Hall Renovations)						
Asset Preservation Pool - 2022-2024 (Sub-project: FY23 Various Infrastructure/System Improvements 0) - 6/17/2022 - FCR 19						
Asset Preservation Pool - 2022-2024 (Sub-project: FY23 Various Infrastructure/System Improvements 1)						
Asset Preservation Pool - 2022-2024 (Sub-project: FY23 Various Infrastructure/System Improvements 2)						
Asset Preservation Pool - 2022-2024 (Sub-project: FY23 Various Infrastructure/System Improvements 3)						
Asset Preservation Pool - 2022-2024 (Sub-project: FY23 Various Infrastructure/System Improvements 4)						
Asset Preservation Pool - 2022-2024 (Sub-project: FY23 Various Infrastructure/System Improvements 5)						
Asset Preservation Pool - 2022-2024 (Sub-project: FY23 Various Infrastructure/System Improvements 6)						
Asset Preservation Pool - 2022-2024 (Sub-project: FY23 Various Infrastructure/System Improvements 7)						
Asset Preservation Pool - 2022-2024 (Sub-project: FY23 Various Infrastructure/System Improvements 8)						
Asset Preservation Pool - 2022-2024 (Sub-project: FY23 Various Infrastructure/System Improvements 9)						
Asset Preservation Pool - 2022-2024 (Sub-project: FY23 Various Infrastructure/System Improvements 10)						
Asset Preservation Pool - 2022-2024 (Sub-project: FY24 Various Infrastructure/System Improvements) - 6/17/2022 - FCR 19						
Asset Preservation Pool - 2022-2024 (Sub-project: Improve Miller Hall) - 6/17/2022 - FCR 19						
Asset Preservation Pool - 2022-2024 (Sub-project: Improve Multi-Disciplinary Science Building) - 6/17/2022 - FCR 19						
Asset Preservation Pool - 2022-2024 (Sub-project: Improve Patterson Office Tower) - 6/17/2022 - FCR 19						
Asset Preservation Pool - 2022-2024 (Sub-project: Improve Pence Hall) - 6/17/2022 - FCR 19						
Asset Preservation Pool - 2022-2024 (Sub-project: Improve Peterson Service Building) - 6/17/2022 - FCR 19						
Asset Preservation Pool - 2022-2024 (Sub-project: Improve White Hall Classroom Building Phase I) - 6/17/2022 - FCR 19						
Asset Preservation Pool - 2022-2024 (Sub-project: Improve White Hall Classroom Building Phase II) - 6/17/2022 - FCR 19						
Asset Preservation Pool - 2022-2024 (Sub-project: Bosworth Hall Renovations)	Fayette	2022-2024	Design/Phase A			
Asset Preservation Pool - 2022-2024 (Sub-project: FY23 Various Infrastructure/System Improvements 0)	Fayette	2022-2024	Multiple Subprojects			
Asset Preservation Pool - 2022-2024 (Sub-project: FY23 Various Infrastructure/System Improvements 1) Emergency Replacement of Sanitary Sewer Line - Funkhouser Drive	Fayette	2022-2024	Complete/In Warranty	100	09/08/22	09/08/22
Asset Preservation Pool - 2022-2024 (Sub-project: FY23 Various Infrastructure/System Improvements 10) Panama Canal Steam and Condensate Infrastructure Repair	Fayette	2022-2024	Design/Phase A			
Asset Preservation Pool - 2022-2024 (Sub-project: FY23 Various Infrastructure/System Improvements 2) Breckinridge Hall Windows	Fayette	2022-2024	In Construction	40	11/17/23	
Asset Preservation Pool - 2022-2024 (Sub-project: FY23 Various Infrastructure/System Improvements 3) Fine Arts-Guignol Windows	Fayette	2022-2024	In Construction	15	12/31/23	

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2023-3 (July)

Print Date: 07/03/2023

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Asset Preservation Pool - 2022-2024 (Sub-project: FY23 Various Infrastructure/System Improvements 4) Memorial Coliseum Miscellaneous Building Systems	Fayette	2022-2024	Bidding			
Asset Preservation Pool - 2022-2024 (Sub-project: FY23 Various Infrastructure/System Improvements 5) Central Heating Deaerator Tank	Fayette	2022-2024	In Construction	15	09/29/23	
Asset Preservation Pool - 2022-2024 (Sub-project: FY23 Various Infrastructure/System Improvements 6) Lafferty Hall/Fine Arts Guignol Building HVAC	Fayette	2022-2024	Design/Phase B			
Asset Preservation Pool - 2022-2024 (Sub-project: FY23 Various Infrastructure/System Improvements 7) Medium Voltage Distribution Upgrades	Fayette	2022-2024	Design/Phase C			
Asset Preservation Pool - 2022-2024 (Sub-project: FY23 Various Infrastructure/System Improvements 8) Funkhouser Sewer Line Replacement Phase 2	Fayette	2022-2024	In Construction	1	08/15/23	
Asset Preservation Pool - 2022-2024 (Sub-project: FY23 Various Infrastructure/System Improvements 9) Huguelet and Washington Avenue Steam	Fayette	2022-2024	In Construction	10	09/14/23	
Asset Preservation Pool - 2022-2024 (Sub-project: FY24 Various Infrastructure/System Improvements)	Fayette	2022-2024	Awaiting Initiation by Agency			
Asset Preservation Pool - 2022-2024 (Sub-project: Improve Miller Hall)	Fayette	2022-2024	A/E Selection			
Asset Preservation Pool - 2022-2024 (Sub-project: Improve Multi-Disciplinary Science Building)	Fayette	2022-2024	Design/Phase C			
Asset Preservation Pool - 2022-2024 (Sub-project: Improve Patterson Office Tower)	Fayette	2022-2024	Design/Phase A			
Asset Preservation Pool - 2022-2024 (Sub-project: Improve Pence Hall)	Fayette	2022-2024	Design/Phase C			
Asset Preservation Pool - 2022-2024 (Sub-project: Improve Peterson Service Building)	Fayette	2022-2024	Awaiting Initiation by Agency			
Asset Preservation Pool - 2022-2024 (Sub-project: Improve White Hall Classroom Building Phase I) CM-GC project delivery method reported to CPBOC on 4/25/2023	Fayette	2022-2024	Design/Phase A			

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2023-3 (July)

Print Date: 07/03/2023

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Asset Preservation Pool - 2022-2024 (Sub-project: Improve White Hall Classroom Building Phase II)	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct Agriculture Federal Research Facility I	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct Agriculture Federal Research Facility II	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct Agriculture Research Facility 1 6/16/2023 - FCR 9	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct Agriculture Research Facility 2 Poultry Research Facility Relocation - 12/11/2018 - FCR 10 CM-at-Risk project delivery method reported to CPBOC on 2/19/2019 Use of \$354,000 in federal funds reported to CPBOC on 12/15/2021	Woodford	2018-2020	Complete/In Warranty	100	08/04/22	08/04/22
Construct Agriculture Research Facility 2	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct Ambulatory Facility - UK HealthCare Cancer Treatment Center/Ambulatory Surgery Center (Design Only) - 5/4/2021 - FCR 12 Approved pursuant to KRS 45.763 Use of \$50 million in restricted funds rather than agency bonds reported to CPBOC on 12/15/2022 See Construct UKHC Cancer Treatment Center and Ambulatory Outpatient Center (combined auth)	Fayette	2020-2022	Combined Authorities			
Construct Beam Institute	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct Beam Institute 1 6/19/2020 - FCR 9 See Construct Beam Institute I and II (combined auth)	Fayette	2020-2022	Combined Authorities			
Construct Beam Institute 2 Construct Maturation Building - 5/04/2021 - FCR 10 Use of private funds reported to CPBOC on 5/18/2021 See Construct Beam Institute I and II (combined auth)	Fayette	2020-2022	Combined Authorities			
Construct Beam Institute I and II (combined auth) Authorizations for the following projects have been combined (2/18/2022 - FCR 13) and reported to CPBOC on 5/19/2022: Construct Beam Institute 1 (Still Building) - \$10 million in restricted funds Construct Beam Institute 2 (Maturation Building) - \$10 million in restricted funds (use of \$125,000 in private funds reported to CPBOC on 5/18/2021) Projects were bid together on November 9, 2021 - \$9.525 million combined revised scope	Fayette	2020-2022	Multiple Subprojects			
Sub-projects: Construct Beam Institute I and II (combined auth) (Sub-project: Maturation Building) Construct Beam Institute I and II (combined auth) (Sub-project: Still Building)						

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2023-3 (July)

Print Date: 07/03/2023

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Construct Beam Institute I and II (combined auth) (Sub-project: Maturation Building)	Fayette	2020-2022	In Construction	82	07/11/23	
Construct Beam Institute I and II (combined auth) (Sub-project: Still Building)	Fayette	2020-2022	In Construction	72	07/11/23	
Construct Childcare Center Facility	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct College of Medicine Building Design Phase - 5/4/2021 - FCR 13	Fayette	2020-2022	Design/Phase A			
Construct Cross Country Trail	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct Data Center - UK HealthCare Approved pursuant to KRS 45.763	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct Digital Village Building 3A	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct Digital Village Building 3B	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct Engineering Building	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct Equine Campus, Phase 2	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct Facilities Shops and Storage Facility Vaughan Warehouse #1 and #7 Replacement for UK HealthCare - 6/17/2021 - FCR 11	Fayette	2020-2022	Complete/In Warranty	100	03/03/23	03/03/23
Construct Facilities Shops and Storage Facility	Fayette	2022-2024	Awaiting Initiation by Agency			
* Construct Health Education Building Approved pursuant to KRS 45.763 CM-at-Risk project delivery method reported to CPBOC on 7/21/2022 6/16/2023 - FCR 10	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct Hospice Facility - UK HealthCare	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct Indoor Track Approved pursuant to KRS 45.763 2/18/2022 - FCR 14 (prior authorization) Use of \$10 million in private funds reported to CPBOC on 12/15/2022	Fayette	2022-2024	In Construction	38	11/07/23	
Construct Library Depository Facility	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct Medical Facility 1 - Royal Blue Health - UK	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct Medical Facility 2 - Royal Blue Health - UK	Fayette	2022-2024	Awaiting Initiation by Agency			

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2023-3 (July)

Print Date: 07/03/2023

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Construct Medical Facility 3 - Royal Blue Health - UK	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct Medical/Administrative Facility 1 - UK HealthCare	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct Medical/Administrative Facility 2 - UK HealthCare	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct Medical/Administrative Facility 3 - UK HealthCare	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct Metal Arts/Digital Media Building	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct New Alumni Center Approved pursuant to KRS 45.763	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct North Farm Agricultural Research Facility	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct Office Park at Coldstream Approved pursuant to KRS 45.763	Fayette	2020-2022	Awaiting Initiation by Agency			
Construct Office Park at Coldstream Approved pursuant to KRS 45.763	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct Patient Care Facility (combined auth)	Fayette	2002-2004	Multiple Subprojects			

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2023-3 (July)

Print Date: 07/03/2023

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
<p>Authorizations for the following projects were combined: Improve Central Heating Plant (2002-04) - \$4 million (2004-06 Additional) Expand Plant Capacity/Infrastructure (2002-04) - \$23 million (2004-06 Additional) Replace Cooling Plant Chillers (2002-04) - \$6 million (2004-2006 Additional) Design Patient Bed Tower - Hospital (2002-04) - \$10 million Land Acquisition Pool (2004-06) - \$5 million of \$15 million Construct Patient Care Facility - Hospital (2004-06) - \$200 million (\$100 million in Agency Bonds) Construct Patient Care Facility Phase II - Hospital (2006-08) - \$175 million (\$150 million in Agency Bonds) Purchase Furniture and Equipment - Patient Care Facility (2006-08) - \$27 million Expand Patient Care Facility - Hospital Phase III (2008-10) - \$250 million (HB 4 allowed a \$100 million Agency Bond authorization - meant to replace a portion of the original restricted fund authorization) UK did not utilize \$100 million authorization for Expand Patient Care Facility - Hospital Phase 4 (2010-12) Expand Patient Care Facility - Hospital Phase 3 (2012-14) - \$50 million</p>						
<p>Subprojects (Data Center and Support was also a component): Construct Patient Care Facility - Hospital (Subproject 1 - Huguelet Drive Extension) - Complete/Closed Out Construct Patient Care Facility - Hospital (Subproject 2 - Parking Garage) - Complete/Closed Out Construct Patient Care Facility - Hospital (Subproject 3 - Cooling Plant #1) - Complete/Closed Out Construct Patient Care Facility - Hospital (Subproject 4 - Central Utilities Plant Expansion) - Complete/Closed Out Construct Patient Care Facility - Hospital (Subproject 5 - Building) - Complete/Closed Out Construct Patient Care Facility - Hospital (Subproject 6 - Pavilion A, OR Suites and Support) - Complete/Closed Out Construct Patient Care Facility - Hospital (Subproject 7 - Eighth Floor Patient Beds and Pharmacy) - Complete/Closed Out Construct Patient Care Facility - Hospital (Subproject 8 - Clinical Decision Unit) - Complete/Closed Out Construct Patient Care Facility (combined auth) (Sub-project 1J: Fit-up Pavilion A Basement and Other Improvements) - 12/15/2020 - FCR 15</p>						
Construct Patient Care Facility (combined auth) (Sub-project 1J: Fit-up Pavilion A Basement/Etc.)	Fayette	2002-2004	In Construction	46	07/24/24	
Construct Police Headquarters	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct Research/Incubator Facility Approved pursuant to KRS 45.763 2/21/2020 - FCR 7 (prior authorization) P3 project delivery method reported to CPBOC on 5/19/2020 CPBOC approved development agreement on 8/19/2020	Fayette	2020-2022	Awaiting Initiation by Agency			
Construct Retail/Parking Facility 1 Approved pursuant to KRS 45.763	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct Retail/Parking Facility 2 Approved pursuant to KRS 45.763	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct State Street Medical Facilities	Fayette	2022-2024	Combined Authorities			

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2023-3 (July)

Print Date: 07/03/2023

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
See Construct UKHC Cancer Treatment Center and Ambulatory Outpatient Center (combined auth)						
Construct Student Housing	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct Teaching Pavilion	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct Tennis Facility Approved pursuant to KRS 45.763	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct UKHC Cancer Treatment Center and Ambulatory Outpatient Center (combined auth) Authorizations for the following projects have been combined (12/13/2022 - FCR 13) reported to CPBOC on 12/15/2022: Construct Ambulatory Facility - UK HealthCare - \$250 million in agency bonds; \$150 million in restricted funds; and \$50 million in third party financing Construct State Street Medical Facilities - \$100 million in restricted funds CM-GC project delivery method reported to CPBOC on 4/25/2023	Fayette	2022-2024	Design/Phase A			
Construct/Expand/Improve Ambulatory Care - UK HealthCare Approved pursuant to KRS 45.763 Sub-projects: Construct/Expand/Improve Ambulatory Care - UK HealthCare (Sub-project: HA Forensics/Pediatric Sleep) - 5/04/2021 - FCR 11 (prior authorization)	Fayette	2022-2024	Multiple Subprojects			
Construct/Expand/Improve Ambulatory Care - UK HealthCare (Sub-project: HA Forensics/Pediatric Sleep) Use of private funds reported to CPBOC on 5/18/2021	Fayette	2022-2024	In Construction	13	12/21/23	
Construct/Fit-Up Retail Space	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct/Improve Athletics Facility	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct/Improve Athletics Playing Fields 1	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct/Improve Athletics Playing Fields 2	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct/Improve Athletics Playing Fields 3	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct/Improve Dining Facilities	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct/Improve Greek Housing Alpha Delta Pi) - 6/19/2020 - FCR 8	Fayette	2020-2022	Complete/Not Closed Out	100	08/09/21	08/09/21
Construct/Improve Greek Housing Sub-projects: Construct/Improve Greek Housing (Sub-project: Delta Gamma) - 2/19/2021 - FCR 9; 12/13/2022 - FCR 11	Fayette	2022-2024	Multiple Subprojects			

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2023-3 (July)

Print Date: 07/03/2023

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Construct/Improve Greek Housing (Sub-project: Delta Gamma) CM-at-Risk project delivery method reported to CPBOC on 3/15/2021	Fayette	2020-2022	In Construction	29	12/15/23	
Construct/Improve Gymnastic Practice Facility	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct/Improve Innovation Facility Approved pursuant to KRS 45.763	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct/Improve Medical/Administrative Facilities - UK HealthCare	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct/Improve Medical/Administrative Facility 1 - UKHC Sub-projects: Construct/Improve Medical/Administrative Facility 1 - UKHC (Sub-project: (Medical Office Bld/Design)	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct/Improve Medical/Administrative Facility 1 - UKHC (Sub-project: (Medical Office Bld/Design)	Fayette	2022-2024	Planning			
Construct/Improve Medical/Administrative Facility 2 - UK HealthCare	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct/Improve Medical/Administrative Facility 3 - UKHC Sub-project: Construct/Improve Medical/Administrative Facility 3 - UKHC (Sub-project: Expand Patient Care/Design)	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct/Improve Medical/Administrative Facility 3 - UKHC (Sub-project: Expand Patient Care/Design)	Fayette	2022-2024	Planning			
Construct/Improve Office Building	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct/Improve Parking I	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct/Improve Parking II	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct/Improve Recreation Quad 1	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct/Relocate Data Center	Fayette	2022-2024	Awaiting Initiation by Agency			
Construct/Relocate/Replace Greenhouses	Fayette	2022-2024	Awaiting Initiation by Agency			
Decommission Facilities	Fayette	2022-2024	Awaiting Initiation by Agency			
Emergency Replacement of Air Handling Unit Coils 4/28/2023 - FCR 17	Fayette	CPBOC-6/01/23	Awarding Contract			

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2023-3 (July)

Print Date: 07/03/2023

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Emergency Replacement of Grain and Forage Center of Excellence 4/29/2022 - FCR 9; 6/17/2022 - FCR 17	Caldwell	CPBOC-5/01/22	Design/Phase C			
Expand KGS Well Sample and Core Repository	Fayette	2022-2024	Awaiting Initiation by Agency			
Expand Student Center (Dining) 10/18/2019 - PR 1 (2018-2020 Improve Student Center Space 2 authorization sometimes referenced) CM-at-Risk project delivery method reported to CPBOC on 1/21/2020	Fayette	CPBOC-12/01/19	Complete/Not Closed Out	100	07/30/21	07/30/21
* Expand/Renovate/Upgrade Law Building	Fayette	2014-2016	Complete/Not Closed Out	100	08/08/19	08/08/19
Facilities Renewal and Modernization Sub-projects: Facilities Renewal and Modernization (Sub-project: Barnhart Building - Design) - 6/17/2022 - FCR 18 Facilities Renewal and Modernization (Sub-project: Campus Enabling Infrastructure) - 6/17/2022 - FCR 18 Facilities Renewal and Modernization (Sub-project: Cooling Plant #1 Tower Replacement) - 6/21/2019 - FCR 18; 6/16/2023 - FCR 11 Facilities Renewal and Modernization (Sub-project: Deaerators) - 2/19/2021 - FCR 5; 6/16/2023 - FCR 11 Facilities Renewal and Modernization (Sub-project: Frazee Interior Fit-Up) - 6/17/2022 - FCR 18 Facilities Renewal and Modernization (Sub-project: Frazee Phase II) - 6/17/2022 - FCR 18 Facilities Renewal and Modernization (Sub-project: Memorial Coliseum) - 6/17/2022 - FCR 18; 2/17/2023 - FCR 18 Facilities Renewal and Modernization (Sub-project: Peterson Service Building Window Replacement) - 12/14/2021 - FCR 14; 6/15/2023 - FCR 11 Facilities Renewal and Modernization (Sub-project: Renew/Modernize Cooper House) - 6/17/2021 - FCR 9; 6/15/2023 - FCR 11 Facilities Renewal and Modernization (Sub-project: Reynolds Building #1 Phase II) - 6/17/2022 - FCR 18 Facilities Renewal and Modernization (Sub-project: Scovell Hall Design) - 4/28/2023 - FCR 22	Fayette	2020-2022	Multiple Subprojects			
Facilities Renewal and Modernization (Sub-project: Barnhart Building - Design) CM-at-Risk project delivery method reported to CPBOC on 4/25/2023	Fayette	2020-2022	Design/Phase B			
Facilities Renewal and Modernization (Sub-project: Campus Enabling Infrastructure)	Fayette	2020-2022	In Construction	77	08/07/23	
Facilities Renewal and Modernization (Sub-project: Cooling Plant #1 Tower Replacement)	Fayette	2020-2022	Awaiting Initiation by Agency			
Facilities Renewal and Modernization (Sub-project: Deaerators)	Fayette	2020-2022	Awaiting Initiation by Agency			
Facilities Renewal and Modernization (Sub-project: Frazee Interior Fit-Up)	Fayette	2020-2022	In Construction	69	08/31/23	
Facilities Renewal and Modernization (Sub-project: Frazee Phase II)	Fayette	2020-2022	In Construction	92	07/25/23	

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2023-3 (July)

Print Date: 07/03/2023

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Facilities Renewal and Modernization (Sub-project: Memorial Coliseum) Use of \$23 million in private funds reported to CPBOC on 4/25/2023	Fayette	2020-2022	In Construction	2	04/14/25	
Facilities Renewal and Modernization (Sub-project: Peterson Service Building Window Replacement)	Fayette	2020-2022	Awaiting Initiation by Agency			
Facilities Renewal and Modernization (Sub-project: Renew/Modernize Cooper House)	Fayette	2020-2022	Awaiting Initiation by Agency			
Facilities Renewal and Modernization (Sub-project: Reynolds Building #1 Phase II)	Fayette	2020-2022	In Construction	49	01/22/24	
Facilities Renewal and Modernization (Sub-project: Scovell Hall - Design Phase) CM-GC project delivery method reported to CPBOC on 6/22/2023	Fayette	2020-2022	Planning			
Facilities Renewal and Modernization 2	Fayette	2022-2024	Awaiting Initiation by Agency			
Facilities Renewal, Modernization & Deferred Maintenance Sub-projects: Facilities Renewal, Modernization & Deferred Maintenance (Sub-project: Chemistry/Physics 3rd Floor) - 10/20/2017 - PR 4 Facilities Renewal, Modernization & Deferred Maintenance (Sub-project: Grehan Journalism Building) - 10/20/2017 - PR 4 - Complete/Closed Out Facilities Renewal, Modernization & Deferred Maintenance (Sub-project: Infrastructure) - 10/20/2017 - PR 4 - Complete/Closed Out	Fayette	2016-2018	Multiple Subprojects			
Facilities Renewal, Modernization & Deferred Maintenance (Sub-project: Chemistry/Physics 3rd Floor)	Fayette	2016-2018	Complete/In Warranty	100	07/27/22	07/27/22
Implement Land Use Plan Sub-projects: Implement Land Use Plan (Sub-project: Meadowcrest) - 6/17/2022 - FCR 15; 2/17/2023 - FCR 17	Fayette	2022-2024	Awaiting Initiation by Agency			
Implement Land Use Plan (Sub-project: Meadowcrest) Comments: Final due diligence to be completed early August with estimated closing date in late August or early September.	Fayette	2022-2024	Other			
Implement Patient Communication System - UK HealthCare	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Academic Facility 1	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Academic/Administrative Space 1 Renew/Modernize Cooper House - 6/17/2021 - FCR 9	Fayette	2020-2022	Complete/In Warranty	100	11/16/22	11/16/22

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2023-3 (July)

Print Date: 07/03/2023

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Improve Academic/Administrative Space 1	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Academic/Administrative Space 2	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Academic/Administrative Space 3	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Academic/Administrative Space 4	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Administrative/Office Facility - Royal Blue Health - UK	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Anderson Tower	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Athletics Facility 1	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Athletics Facility 2	Fayette	2022-2024	Multiple Subprojects			
Sub-projects:						
Improve Athletics Facility 2 (Sub-project: Nutter Fieldhouse) - 2/18/2022 - FCR 15 (prior authorization)						
Improve Athletics Facility 2 (Sub-project: Nutter Fieldhouse)	Fayette	2022-2024	In Construction	70	12/31/23	
Improve Athletics Facility 3	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Athletics Facility 4	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Athletics Facility 5	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Barnhart Building 1	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Barnhart Building 2	Fayette	2022-2024	Awaiting Initiation by Agency			
Approved pursuant to KRS 45.763						
Improve Baseball Facility Phase II	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Boone Tennis Center	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Building Electrical Systems	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Building Mechanical Systems	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Building Shell Systems	Fayette	2020-2022	In Construction	95	07/31/23	
Peterson Service Building Window Replacement - 12/14/2021 - FCR 14						
Improve Building Shell Systems	Fayette	2022-2024	Multiple Subprojects			
Sub-projects:						
Improve Building Shell Systems (Sub-project: William T. Young Library Roof Replacement) - 12/14/2021 - FCR 15 (prior authorization)						
Improve Building Shell Systems (Sub-project: William T. Young Library Roof Replacement)	Fayette	2020-2022	In Construction	10	08/31/23	

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2023-3 (July)

Print Date: 07/03/2023

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Improve Building Systems - UK HealthCare (2020) Sub-projects: Improve Building Systems - UK HealthCare (2020) (Sub-project: Pavilion H - Replace AHU S1 & S1A) - 10/15/2020 - FCR 2; 9/10/2021 - FCR 8 Improve Building Systems - UK HealthCare (2020) (Sub-project: Pavilion WH - Replace AHU 4 & 5) - 10/15/2020 - FCR 3	Fayette	2020-2022	Multiple Subprojects			
Improve Building Systems - UK HealthCare (2020) (Sub-project: Pavilion H - Replace AHU S1 & S1A)	Fayette	2020-2022	Complete/In Warranty	100	06/01/23	06/01/23
Improve Building Systems - UK HealthCare (2020) (Sub-project: Pavilion WH - Replace AHU 4 & 5)	Fayette	2020-2022	Complete/In Warranty	100	08/15/22	08/15/22
Improve Building Systems - UK HealthCare (2022) Sub-projects: Improve Building Systems - UK HealthCare (2022) (Sub-project: Good Samaritan Emergency Generator) - 12/15/2020 - FCR 16 (prior authorization) Improve Building Systems - UK Healthcare (2022) (Sub-project: Replace AHU 3 at Pav WH) - 12/13/2022 - FCR 15	Fayette	2022-2024	Multiple Subprojects			
Improve Building Systems - UK HealthCare (2022) (Sub-project: Good Samaritan Emergency Generator)	Fayette	2022-2024	Revising/Rebidding			
Improve Building Systems - UK Healthcare (2022) (Sub-project: Replace AHU 3 at Pav WH)	Fayette	2022-2024	Design/Phase C			
Improve Building Systems - UKHC Sub-projects: Improve Building Systems - UKHC (Sub-project: Pav H AHU) - 9/13/2019 - FCR 5 - Complete/Closed Out Improve Building Systems - UKHC (Sub-project: Pav HA AHU #1, 2, & 3) - 9/14/2018 - FCR 6 Improve Building Systems - UKHC (Sub-project: Pav HA AHU #8) - 6/16/2017 - FCR 9 - Complete/Closed Out	Fayette	2016-2018	Multiple Subprojects			
Improve Building Systems - UKHC (Sub-project: Pav HA AHU #1, 2, & 3)	Fayette	2016-2018	Complete/Closed Out	100	09/20/21	09/20/21
Improve CAER Facilities Sub-projects: Improve CAER Facilities (Sub-project: Carbon Fiber Development Facility) - 2/21/2020 - FCR 10; Authorization switched to Improve Center for Applied Energy Research Facilities (Sub-project: Carbon Fiber Developmnt Facility) - 6/17/2022 - FCR 23 Improve CAER Facilities (Sub-project: Laboratory Building #1 Chiller Replacement) - 2/21/2020 - FCR 8 - Complete/Closed Out Improve CAER Facilities (Sub-project: Mineral Process Building Expansion) - 2/21/2020 - FCR 9	Fayette	2018-2020	Multiple Subprojects			
Improve CAER Facilities (Sub-project: Mineral Process Building Expansion) Use of federal funds reported to CPBOC on 6/25/2020	Fayette	2018-2020	Complete/In Warranty	100	11/30/22	11/30/22
Improve Campus Core Quadrangle Facilities	Fayette	2022-2024	Awaiting Initiation by Agency			

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2023-3 (July)

Print Date: 07/03/2023

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Improve Campus Infrastructure Upgrade	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Campus Parking and Transportation System Sub-projects: Improve Campus Parking and Transportation System (Sub-project: 2020 Maintenance) - 12/10/2019 - FCR 9; Use of restricted funds component of authorization - Complete/Closed Out Improve Campus Parking and Transportation System (Sub-project: Parking Structure #5) - 12/11/2018 - FCR 13; Approved pursuant to KRS 45.763/Funded pursuant to KRS 45A.007; CPBOC approved development agreement, including facilities lease, on May 14, 2019 - Complete/Closed Out	Fayette	2018-2020	Multiple Subprojects			
Improve Campus Parking and Transportation System Approved pursuant to KRS 45.763 Sub-projects: Improve Campus Parking and Transportation System (Sub-project: 2023 Maintenance) - 6/17/2022 - FCR 21 Improve Campus Parking and Transportation System (Sub-project: Parking Structure 2 Renovations) - 9/16/2022 - FCR 8	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Campus Parking and Transportation System (Sub-project: 2023 Maintenance)	Fayette	2022-2024	In Construction	5	09/15/23	
Improve Campus Parking and Transportation System (Sub-project: Parking Structure 2 Renovations)	Fayette	2022-2024	In Construction	5	03/11/24	
Improve Campus Parking and Transportation System 2020 Approved pursuant to KRS 45.763 Sub-projects: Improve Campus Parking and Transportation System 2020 (Sub-project: 2021 Maintenance) - 2/19/2021 - FCR 5; Use of restricted funds component of authorization - Complete/Closed Out Improve Campus Parking and Transportation System 2020 (Sub-project: 2022 Maintenance) - 12/14/2021 - FCR 13; Use of restricted funds component of authorization	Fayette	2020-2022	Multiple Subprojects			
Improve Campus Parking and Transportation System 2020 (Sub-project: 2022 Maintenance)	Fayette	2020-2022	Complete/In Warranty	100	12/14/22	12/14/22
Improve Center for Applied Energy Research Facilities Sub-projects: Improve Center for Applied Energy Research Facilities (Sub-project: Carbon Fiber Developmnt Facility) - 6/17/2022 - FCR 23	Fayette	2022-2024	Multiple Subprojects			
Improve Center for Applied Energy Research Facilities (Sub-project: Carbon Fiber Developmnt Facility) Initially reported as Improve CAER Facilities (Sub-project: Carbon Fiber Development Facility) - 2/21/2020 - FCR 10	Fayette	2022-2024	Design/Phase C			
Improve Central Plants	Fayette	2022-2024	Awaiting Initiation by Agency			

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2023-3 (July)

Print Date: 07/03/2023

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Improve Chemistry/Physics Building Phase 3	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Child Development Center - Royal Blue Health - UK	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Civil/Site Infrastructure University Court - 12/13/2016 - FCR 10	Fayette	2016-2018	Cancelled			
Improve Civil/Site Infrastructure	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Clinical/Ambulatory Services Approved pursuant to KRS 45.763 Sub-projects: Improve Clinical/Ambulatory Services (Sub-project: Cancer Services) - 6/22/2018 - FCR 6 Improve Clinical/Ambulatory Services (Sub-project: Otolaryngology) - 6/24/2016 - FCR 14 - Complete/Closed Out Improve Clinical/Ambulatory Services (Sub-project: Radiation Medicine Accelerator/Brachytherapy) - 9/09/2016 - FCR 11 - Complete/Closed Out	Fayette	2016-2018	Multiple Subprojects			
Improve Clinical/Ambulatory Services (Sub-project: Cancer Services)	Fayette	2016-2018	Complete/Not Closed Out	100	11/02/21	11/02/21
Improve Clinical/Ambulatory Services Facilities - UK HealthCare	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Coldstream Research Campus Public Infrastructure - 5/5/2020 - FCR 5 (prior authorization); 5/4/2021 - FCR 9	Fayette	2020-2022	Complete/In Warranty	100	06/09/23	06/09/23
Improve Coldstream Research Campus	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve College of Agriculture, Food, and Environment Motor Pool Building	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Cooper House Prior authorization moved to Facilities Renewal and Modernization (Sub-project: Renew/Modernize Cooper House) - 6/17/2021 - FCR 9; 6/15/2023 - FCR 11	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Dentistry Facility	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Division of Laboratory Animal Resources Facilities	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Electrical Infrastructure	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Electrical Infrastructure Ag North/South Complex) - 9/11/2020 - FCR 8	Fayette	2020-2022	Complete/In Warranty	100	01/24/23	01/24/23
Improve Elevator Systems	Fayette	2022-2024	Awaiting Initiation by Agency			

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2023-3 (July)

Print Date: 07/03/2023

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Improve Enterprise Networking 1	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Enterprise Networking 2	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Fume Hood Systems	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Funkhouser Building Approved pursuant to KRS 45.763 6/17/2022 - FCR 24 (Design)	Fayette	2022-2024	Design/Phase A			
Improve Good Samaritan Hospital Facilities Sub-projects: Improve Good Samaritan Hospital Facilities (Sub-project: Interventional Radiology) - 2/22/2019 - FCR 7 - Cancelled Improve Good Samaritan Hospital Facilities (Sub-project: Magnetic Resonance Imaging) - 6/22/2018 - FCR 5 - Complete/Closed Out Improve Good Samaritan Hospital Facilities (Sub-project: Third Floor Renovation) - 2/21/2020 - FCR 11	Fayette	2018-2020	Multiple Subprojects			
Improve Good Samaritan Hospital Facilities	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Good Samaritan Hospital Facilities (Sub-project: Third Floor Renovation)	Fayette	2018-2020	Complete/Closed Out	100	04/16/21	04/16/21
Improve Housing Approved pursuant to KRS 45.763	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Jacobs Science Building 6/17/2022 - FCR 20	Fayette	2022-2024	In Construction	1	07/05/24	
Improve Joe Craft Center	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Joe Craft Football Practice Facility	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Johnson Center	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Kastle Hall	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve King Library Sub-projects: Improve King Library (Sub-project: Replace Substation and Electrical Upgrades) - 9/16/2022 - FCR 10	Fayette	2022-2024	Multiple Subprojects			
Improve King Library (Sub-project: Replace Substation and Electrical Upgrades)	Fayette	2022-2024	In Construction	80	08/31/23	
Improve Kingsbrook Lifecare Center - Royal Blue Health - UK	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Kroger Field Stadium Audio Visual Improvements - 2/18/2022 - FCR 16	Fayette	2020-2022	Complete/In Warranty	100	08/17/22	08/17/22

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2023-3 (July)

Print Date: 07/03/2023

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Improve Kroger Field Stadium	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Lancaster Aquatic Center 1	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Lancaster Aquatic Center 2	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Lexington Theological Seminary Facilities	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Library Facility	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Life Safety	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Markey Cancer Center Facilities	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve McVey Hall	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Mechanical Infrastructure	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Medical Center Library	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Medical Facility 1 - Royal Blue Health - UK	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Medical Facility 1 - UKHC	Boyd	2022-2024	Awaiting Initiation by Agency			
Sub-project:						
Improve Medical Facility 1 - UKHC (Sub-project: Sterile Processing Department 2nd Floor)						
Improve Medical Facility 1 - UKHC (Sub-project: Sterile Processing Department 2nd Floor)	Boyd		In Construction	65	12/01/23	
Improve Medical Facility 10 - Royal Blue Health - UK	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Medical Facility 11 - Royal Blue Health - UK	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Medical Facility 12 - Royal Blue Health - UK	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Medical Facility 13 - Royal Blue Health - UK	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Medical Facility 14 - Royal Blue Health - UK	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Medical Facility 15 - Royal Blue Health - UK	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Medical Facility 16 - Royal Blue Health - UK	Fayette	2022-2024	Awaiting Initiation by Agency			

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2023-3 (July)

Print Date: 07/03/2023

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Improve Medical Facility 17 - Royal Blue Health - UK	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Medical Facility 2 - Royal Blue Health - UK	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Medical Facility 2 - UKHC Sub-project: Improve Medical Facility 2 - UKHC (Sub-project: King's Dau Medical Office, Paintsville)	Johnson	2022-2024	Awaiting Initiation by Agency			
Improve Medical Facility 2 - UKHC (Sub-project: King's Dau Medical Office, Paintsville)	Johnson	2022-2024	In Construction	10	05/28/24	
Improve Medical Facility 3 - Royal Blue Health - UK	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Medical Facility 4 - Royal Blue Health - UK	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Medical Facility 5 - Royal Blue Health - UK	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Medical Facility 6 - Royal Blue Health - UK	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Medical Facility 7 - Royal Blue Health - UK	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Medical Facility 8 - Royal Blue Health - UK	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Medical Facility 9 - Royal Blue Health - UK	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Medical Plaza	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Memorial Coliseum Design - 2/22/2019 - FCR 8	Fayette	2018-2020	In Construction	2	04/14/25	
Improve Memorial Coliseum This authorization may be used in addition to Facilities Renewal and Modernization project allocation depending upon condition of building	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Memorial Hall	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Mineral Industries Building	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Multi-Disciplinary Science Building This authorization may be used in addition to Asset Preservation Pool - 2022-2024 project allocation depending upon condition of building	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Nursing Building	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Nutter Field House	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Nutter Training Facility	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Parking Garage 1	Fayette	2022-2024	Awaiting Initiation by Agency			

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2023-3 (July)

Print Date: 07/03/2023

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Improve Parking Garage 2	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Parking/Transportation System - Royal Blue Health - UK	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Parking/Transportation Systems 1 UK HealthCare	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Parking/Transportation Systems 2 UK HealthCare Approved pursuant to KRS 45.763	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Parking/Transportation Systems UK HealthCare Approved pursuant to KRS 45.763 Parking Structure 8) - 6/17/2021 - FCR 10; 12/13/2022 - FCR 16 CM-at-Risk project delivery method reported to CPBOC on 11/18/2021	Fayette	2020-2022	In Construction	10	01/23/25	
Improve Pence Hall This authorization may be used in addition to Asset Preservation Pool 2022-2024 project allocation depending upon condition of building	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Peterson Service Building This authorization may be used in addition to Asset Preservation Pool - 2022-2024 project allocation depending upon condition of building	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Reynolds Building 1 This authorization may be used in addition to Renew/Modernize Facilities and Facilities Renewal and Modernization project allocations depending upon condition of building	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Sanders-Brown Building See Improve Sanders-Brown Center on Aging/Neuroscience Facilities (combined auth)	Fayette	2020-2022	Combined Authorities			
Improve Sanders-Brown Center on Aging/Neuroscience Facilities (combined auth) Authorizations for the following projects have been combined (9/10/2021 - FCR 5) and reported to CPBOC on 10/21/2021: Improve Sanders-Brown Building - \$35 million in restricted funds Improve Sanders-Brown Center on Aging/Neuroscience Facilities Completion - \$14 million in bond funds and \$14 million in private funds Use of the \$14 million bond funds and \$14 million of the \$35 million restricted funds authorization is anticipated CM-at-Risk project delivery method reported to CPBOC on 2/22/2022	Fayette	2020-2022	In Construction	20	04/11/25	
* Improve Sanders-Brown Center on Aging/Neuroscience Facilities Completion	Fayette	2020-2022	Combined Authorities			

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2023-3 (July)

Print Date: 07/03/2023

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Approved pursuant to KRS 45.763						
See Improve Sanders-Brown Center on Aging/Neuroscience Facilities (combined auth)						
Improve Scovell Hall	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Seaton Center	Fayette	2022-2024	Awaiting Initiation by Agency			
Sub-project: Improve Seaton Center (Sub-project: Life Safety Upgrades) - 4/28/2023 - FCR 23						
Improve Seaton Center (Sub-project: Life Safety Upgrades)	Fayette	2022-2024	Planning			
Improve Senior Center	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Site/Civil Infrastructure - UK HealthCare	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Soccer/Softball Facility	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Spindletop Hall Facilities	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve State Street Medical Facilities	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Student Center Space 2	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Student Center Space 3	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Sturgill Development Building	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Taylor Education Building	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve UK HealthCare Facilities - UK Chandler Hospital	Fayette	2022-2024	Awaiting Initiation by Agency			
Sub-projects:						
Improve UK HealthCare Facilities - UK Chandler Hospital (Sub-project: Endoscopy Renovation) - 4/28/2023 - FCR 12						
Improve UK HealthCare Facilities - UK Chandler Hospital (Sub-project: Observation Unit) - 4/28/2023 - FCR 12						
Improve UK HealthCare Facilities - UK Chandler Hospital (Sub-project: Obstetrical Pav HA) - 4/28/2023 - FCR 12						
Improve UK HealthCare Facilities - UK Chandler Hospital (Sub-project: Operating Room Expansion) - 4/28/2023 - FCR 12						
Improve UK HealthCare Facilities - UK Chandler Hospital (Sub-project: Endoscopy Renovation)	Fayette	2022-2024	Planning			
Improve UK HealthCare Facilities - UK Chandler Hospital (Sub-project: Observation Unit)	Fayette	2022-2024	Planning			
Improve UK HealthCare Facilities - UK Chandler Hospital (Sub-project: Obstetrical Pav HA)	Fayette	2022-2024	Planning			
Improve UK HealthCare Facilities - UK Chandler Hospital (Sub-project: Operating Room Expansion)	Fayette	2022-2024	Planning			

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2023-3 (July)

Print Date: 07/03/2023

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Improve University Storage Facility	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Utilities Infrastructure	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Utilities Infrastructure - Royal Blue Health - UK	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve W.T. Young Facility Sub-projects: Improve W.T. Young Facility (Sub-project: Modernize Four Elevators) - 12/13/2023 - FCR 12	Fayette	2022-2024	Multiple Subprojects			
Improve W.T. Young Facility (Sub-project: Modernize Four Elevators)	Fayette	2022-2024	In Construction	1	06/21/24	
Improve Whalen Building and Bay Facility - Kentucky Advanced Manufacturing	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve White Hall Classroom Building This authorization may be used in addition to Asset Preservation Pool - 2022-2024 project allocation depending upon condition of building	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Wildcat Coal Lodge	Fayette	2022-2024	Awaiting Initiation by Agency			
Improve Willard Medical Education Building	Fayette	2022-2024	Awaiting Initiation by Agency			
Lease - Purchase Campus Call Center System	Fayette	2022-2024	Awaiting Initiation by Agency			
Lease - Purchase Campus IT Systems	Fayette	2022-2024	Awaiting Initiation by Agency			
Lease - Purchase High Performance Computer	Fayette	2022-2024	Awaiting Initiation by Agency			
Lease - Purchase Network Security	Fayette	2022-2024	Awaiting Initiation by Agency			
Lease - Purchase Voice Infrastructure	Fayette	2022-2024	Awaiting Initiation by Agency			
Purchase/Construct CO2 Capture Process Plant Approved pursuant to KRS 45.763 9/16/2022 - FCR 4	Fayette	2022-2024	Design/Phase A			
Renew/Modernize Facilities	Fayette	2018-2020	Multiple Subprojects			

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2023-3 (July)

Print Date: 07/03/2023

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Sub-projects:						
Renew/Modernize Facilities (Sub-project: 18th Floor Patterson) - 12/10/2019 - FCR 11 - Complete/Closed Out						
Renew/Modernize Facilities (Sub-project: Campus Enabling Infrastructure Phase I) - 12/10/2019 - FCR 11 - Complete/Closed Out						
Renew/Modernize Facilities (Sub-project: Campus Enabling Infrastructure Phase II) - 12/10/2019 - FCR 11						
Renew/Modernize Facilities (Sub-project: Chemistry/Physics Phase II) - 2/22/2019 - FCR 2; 12/10/2019 - FCR 11						
Renew/Modernize Facilities (Sub-project: Modernize Frazee Hall) - 12/10/2019 - FCR 11						
Renew/Modernize Facilities (Sub-project: Reynolds Building #1 Design) - 2/22/2019 - FCR 3; 12/10/2019 - FCR 11						
Renew/Modernize Facilities (Sub-project: Reynolds Building #1 Phase I) - 6/17/2022 - FCR 25						
Renew/Modernize Facilities (Sub-project: Scovell Hall Design) - 6/21/2019 - FCR 19; 12/10/2019 - FCR 11 - Cancelled						
Renew/Modernize Facilities (Sub-project: Study of Quad) - 12/10/2019 - FCR 11 - Complete/Closed Out						
Renew/Modernize Facilities (Sub-project: White Hall Renovation Phase I) - 12/10/2019 - FCR 11 - Complete/Closed Out						
Renew/Modernize Facilities (Sub-project: Campus Enabling Infrastructure Phase II)	Fayette	2018-2020	In Construction	77	08/07/23	
Renew/Modernize Facilities (Sub-project: Chemistry/Physics Phase II)	Fayette	2018-2020	Complete/In Warranty	100	07/27/22	07/27/22
Renew/Modernize Facilities (Sub-project: Modernize Frazee Hall) CM-at-Risk project delivery method reported to CPBOC on 9/16/2020	Fayette	2018-2020	In Construction	92	07/25/23	
Renew/Modernize Facilities (Sub-project: Reynolds Building #1 Design)	Fayette	2018-2020	In Construction	49	01/22/24	
Renew/Modernize Facilities (Sub-project: Reynolds Building #1 Phase I)	Fayette	2018-2020	Awaiting Initiation by Agency			
Renovate Carnahan House	Fayette	2022-2024	Awaiting Initiation by Agency			
Renovate Space for a Testing Center	Fayette	2022-2024	Awaiting Initiation by Agency			
Renovate/Expand University Student Center	Fayette	2014-2016	Complete/Closed Out	100	06/18/18	06/18/18
Renovate/Improve Nursing Units - UK HealthCare Pav H 3rd Floor Behavioral Health - 9/11/2020 - FCR 7	Fayette	2020-2022	Complete/In Warranty	100	06/15/23	06/15/23
Renovate/Improve Nursing Units - UK HealthCare	Fayette	2022-2024	Awaiting Initiation by Agency			
Renovate/Upgrade HealthCare Facilities See Renovate/Upgrade UK HealthCare Facilities (combined auth)	Fayette	2014-2016	Combined Authorities			
Renovate/Upgrade HealthCare Facilities (Agency Bonds) See Renovate/Upgrade UK HealthCare Facilities (combined auth)	Fayette	2016-2018	Combined Authorities			

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2023-3 (July)

Print Date: 07/03/2023

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Renovate/Upgrade Healthcare Facilities (Restricted Funds)	Fayette	2016-2018	Multiple Subprojects			
Sub-projects:						
Renovate/Upgrade Healthcare Facilities (Restricted Funds) (Sub-project: Simulation Center) - 12/13/2016 - FCR 12 - Complete/Closed Out						
Renovate/Upgrade Healthcare Facilities (Restricted Funds) (Sub-project: University Inn) - 12/13/2016 - FCR 11 - Complete/Closed Out						
Renovate/Upgrade HealthCare Facilities 2	Fayette	2014-2016	Combined Authorities			
See Renovate/Upgrade UK HealthCare Facilities (combined auth)						
Renovate/Upgrade UK HealthCare Facilities (combined auth)	Fayette	2014-2016	Multiple Subprojects			
Authorizations for the following projects have been combined and transmitted March 2015 and reported June 20, 2017 to CPBOC:						
Renovate/Upgrade HealthCare Facilities (2014-2016) - \$150 million in agency bonds						
Renovate/Upgrade HealthCare Facilities 2 (2014-2016) - \$130 million in restricted funds						
Renovate/Upgrade Healthcare Facilities (2016-2018) - \$150 million in agency bonds						
Sub-projects:						
Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1F: 9th & 10th Floor Fit-Out and Elevators) - Complete/Closed Out						
Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1F: Chiller) - Complete/Closed Out						
Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1F: Kitchen/Cafeteria) - Complete/Closed Out						
Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1G: Blood Bank) - Complete/Closed Out						
Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1G: MRI, Hyperbaric & Radiology) - Complete/Closed Out						
Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1F: Children's Hospital NICU) - Complete/Closed Out						
Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1G: 11th Floor) - Complete/Closed Out						
Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1G: Pavilion A - Surgery) - Complete/Closed Out						
Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1I: Endoscopy Renovation) - 6/24/2016 - FCR 15 - Cancelled						
Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1I: Fit-up 5th & 12th Floors) - 2/19/2016 - FCR 13; 6/24/2016 - FCR 15; 12/12/2017 - FCR 12; 6/19/2020 - FCR 10						
Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1I: Interventional Pav A) - 6/24/2016 - FCR 15 - Complete/Closed Out						
Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1I: Obstetrical Pav HA & H) - 6/24/2016 - FCR 15; 12/12/2017 - FCR 12 - Cancelled						
Renovate/Upgrade UK HealthCare Facilities (combined auth) (Sub-project 1I: Phase 2 Radiology Pav A) - 6/24/2016 - FCR 15 - Cancelled						
Renovate/Upgrade UK Healthcare Facilities (combined auth) (Sub-project 1I: Fit-up 12th Floor)	Fayette	2014-2016	In Construction	71	02/16/24	
Renovate/Upgrade UK Healthcare Facilities (combined auth) (Sub-project 1I: Fit-up 5th Floor)	Fayette	2014-2016	Complete/Not Closed Out	100	04/20/22	04/20/22
Repair Critical Infrastructure/Buildings Systems	Fayette	2022-2024	Awaiting Initiation by Agency			

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2023-3 (July)

Print Date: 07/03/2023

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Repair/Replace Campus Cable Infrastructure	Fayette	2022-2024	Awaiting Initiation by Agency			
Repair/Upgrade/Expand Central Plant Cooling Plant #1 Tower Replacement - 6/21/2019 - FCR 18	Fayette	2018-2020	In Construction	82	08/04/23	
Repair/Upgrade/Expand Central Plants Sub-project: Repair/Upgrade/Expand Central Plants (Sub-project: Deaerators) - 2/19/2021 - FCR 5 Repair/Upgrade/Expand Central Plants (Sub-project: Expand Central Plant - Design) - 9/10/2021 - FCR 6	Fayette	2020-2022	Multiple Subprojects			
Repair/Upgrade/Expand Central Plants (Sub-project: Deaerators)	Fayette	2020-2022	Complete/In Warranty	100	12/22/22	12/22/22
Repair/Upgrade/Expand Central Plants (Sub-project: Expand Central Plant - Design)	Fayette	2020-2022	Design/Phase B			
Replace Basketball Playing Floors	Fayette	2022-2024	Awaiting Initiation by Agency			
Replace Princeton Ancillary Buildings Sub-projects: Replace Princeton Ancillary Buildings (Sub-project: Field Research Building) - 12/13/2022 - FCR 9 Replace Princeton Ancillary Buildings (Sub-project: Princeton Farm Shop) - 12/13/2022 - FCR 9 Replace Princeton Ancillary Buildings (Sub-project: Residence Hall) - 12/13/2022 - FCR 9	Caldwell	CPBOC-4/01/23	Multiple Subprojects			
Replace Princeton Ancillary Buildings (Sub-project: Field Research Building)	Caldwell	CPBOC-4/01/23	Design/Phase A			
Replace Princeton Ancillary Buildings (Sub-project: Princeton Farm Shop)	Caldwell	CPBOC-4/01/23	Design/Phase C			
Replace Princeton Ancillary Buildings (Sub-project: Residence Hall)	Caldwell	CPBOC-4/01/23	Design/Phase A			
Replace UK HealthCare IT Systems 1	Fayette	2022-2024	Awaiting Initiation by Agency			
Replace UKHC IT Systems 1 Single Enterprise Electronic Health Record - 4/30/2019 - FCR 10	Fayette	2018-2020	In Construction	80	06/30/25	
* Research Building 2 Initial Authorization - House Bill 298 (2015 Regular Session) Sub-projects: Research Building 2 (Sub-project: Final Phase) Research Building 2 (Sub-project: Phase I - Construct Research Building) - 3/16/2015 - FCR 14 - Complete/Closed Out Research Building 2 (Sub-project: Phase III - Fit-Up Two Wet Labs) - 12/10/2019 - FCR 10 - Complete/Closed Out	Fayette	Other	Multiple Subprojects			
Research Building 2 (Sub-project: Final Phase)	Fayette	Other	Complete/In Warranty	100	06/08/22	06/08/22

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2023-3 (July)

Print Date: 07/03/2023

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Upgrade/Renovate/Expand Research Labs Multiple Sub-projects: Upgrade/Renovate/Expand Research Labs (Sub-project: Biosafety Lab Renovation - HSRB) - 9/10/2021 - FCR 7 (prior authorization); 6/17/2022 - FCR 22 Upgrade/Renovate/Expand Research Labs (Sub-project: EduceLab) - 9/16/2022 - FCR 9	Fayette	2022-2024	Multiple Subprojects			
Upgrade/Renovate/Expand Research Labs (Sub-project: Biosafety Lab Renovation - HSRB)	Fayette	2022-2024	In Construction	1	01/31/24	
Upgrade/Renovate/Expand Research Labs (Sub-project: EduceLab) Use of \$827,000 in federal funds and \$173,000 in private funds reported to CPBOC on 12/15/2022	Fayette	2022-2024	In Construction	7	01/02/24	

* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).